

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 14713150

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय:—) जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग:— अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपर्युक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेत्तर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:- 7.12.21

1. Name of PIUs- Executive Engineer, R.W.D, Works, Division, :- Rosera

2. Name of Block:- Bitham

3. Name of Road/Bridge- LD45 to Salga chandan

A. For Road.

1. Damage Location/Chainage :- $\frac{25.725299}{86.300835}$, $\frac{25.725045}{86.301268}$, $\frac{25.725191}{86.301016}$, $\frac{25.725237}{86.300889}$

2. Damage Length :- 0.30km

3. Nature of Damage :- Due to flood crust and flank damaged

4. Details of Restoration Works :- Break beat filling

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.30km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :

iii. Procedure taken up in Restoration Works :

iv. Restored Length :

Rosera
7/12/21
J.E.

AB
7/12/21
A.E.

Rosera
Executive Engineer,
R.W.D Works Division,
ROSERA

Wm's dam, flood safety
factory

Rosera
8/12/21
Executive Engineer
RWD Works Division
(Name of Inspector)
Manjhaul Bakhari

प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मति कराए जाने हेतु पथ की लम्बाई किलोमीटर	मरम्मति कराए जाने हेतु पथ की राशी	अभियुक्ती
Bithan	Larjhaghat to Darbhanga Jila ke Samaila Path	Brick Bat Filling	0.700	7.86	पूर्ण
Bithan	Parkauli - Tetrahi	Brick Bat Filling	0.9	11.09	पूर्ण
Bithan	Village Bardauni (T01) To Manorwa Khaira	Brick Bat Filling	0.3	4.93	पूर्ण
Bithan	L023-L022 to Khota tiliakpur (TRACK23)	Brick Bat Filling	0.25	7.68	पूर्ण
Bithan	MDR - Laxminia	Brick Bat Filling	0.3	13.97	पूर्ण
Bithan	Chardauli - Sihma	Brick Bat Filling	0.3	4.96	पूर्ण
Bithan	L053-L038 Tetrahi to Shanichara	Brick Bat Filling	0.25	5.67	पूर्ण
Bithan	L051-T01 Bardauni to Manorwa Khera	Brick Bat Filling	0.3	4.15	पूर्ण
Bithan	L048-L037 To Khairakot	Brick Bat Filling	0.3	7.83	पूर्ण
Bithan	PWD Road to Kelwari Dhala To Kelwari Village	Brick Bat Filling	0.3	3.76	पूर्ण
Bithan	L034-T02 To Marthua (VR34)	Brick Bat Filling	0.3	4.85	पूर्ण
Bithan	L028-T01 Tabolao Padri Near Pushaho (VR28)	Brick Bat Filling	0.3	19.71	पूर्ण
Bithan	L047-T01 to Salhabujurg (TRACK47)	Brick Bat Filling	0.6	12.95	पूर्ण
Bithan	L046-L045 To Salha Chandan (TRACK46)	Brick Bat Filling	0.3	5.46	पूर्ण
Bithan	Bithan High School Phool Gachhi To Parri Vaya Batardiha Path	Brick Bat Filling	0.3	8.23	पूर्ण
Bithan	To2 to Belsandi	Brick Bat Filling	0.2	2.75	पूर्ण
Bithan	Bithan REO Road to Karanchi Sirsia	Brick Bat Filling	0.7	9.79	पूर्ण
Bithan	Bithan- Jagmohra	Brick Bat Filling	0.3	3.35	पूर्ण
Bithan	L045-T01 To Chirautana (TRACK45)	Brick Bat Filling	0.3	5.71	पूर्ण
Bithan	L056-L045 to Salha chanda RCC Beidge at ch-900 m	Brick Bat Filling	0.6	6.25	पूर्ण

Rajni
राजनी

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रगडल-मझौल-बखडी



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Bithan
Name of Road :	<u>L046-L045 To Salha Chandan (TRACK46)</u>		

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

FDR

Detailed Estimate for

L046-L045 To Salha Chandan(TRACK46)

Block : Bithan
District : Samastipur

ABSTRACT OF COST FOR ROAD

S.No	Item of Work	Amount (In Rs)	
		As per Estimate	
I	Total Cost for Pavement Works		483296.93
	Total Cost of Project :	Rs -	483296.93
	Total Cost Including (GST + L.Cess) 13% :	Rs -	62828.60
	Total :	Rs -	546125.53
	Say (Lakh) :	Rs -	5.46

Kamran
22/10/21
Junior Engineer
RWD(W) Section, Bithan

S.S.
22/10/21
Asstt. Engineer
RWD (W) S. Div. Shivajinagar

A. S. S.
22/10/21
Executive Engineer
RWD (W) Div, Rosera

*Sanctioned for Rs 5.46 Lakh say five Lakh four 24
thousand only including O.H. charge.*

Mar
10/12/21

shym
10/12/21
T.A

h
10/12/21
नवागव बाधक
राजीव कावे विद्या
कावे संलग्न, प्रकल्पिका

तकनीकी प्रतिवेदन

पथ का नाम:— L046-L045 To Salha Chandan (TRACK46)

प्राक्कलित राशि— 7.81 लाख

उपर्युक्त वर्णित पथ विगत बाढ़/बरसात वर्ष 2021-2022 से काफी छतिग्रस्त हो गए थे जिससे आवागमन काफी कठीनाईयुक्त हो गया था तथा दुर्घटनाएं होती रहती थी जिसके कारण इस पथ को Brick bats आदि से भर कर मोटेरेबल किया गया है। पथ पर आवागमन जारी है।




Junior Engineer

RWD (w)Section , Bithan



Assistant Engineer

RWD (w)Sub Division , Bithan



Executive Engineer
RWD (w)

Division,Rosera

FDR

L046-L045 To Salha Chandan (TRACK46)

District : Samastipur
Block : Bitthan

Total Length (Km): 0.30

Sl No	Reference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			2	10.00	3.75	0.10	cum	7.50		
			3	5.00	3.50	0.15	cum	7.88		
			3	25.00	3.75	0.25	cum	70.31		
			2	25.00	3.60	0.25	cum	45.00		
			2	15.00	3.50	0.30	cum	31.50		
			4	15.00	3.75	0.20	cum	45.00		
			4	15.00	3.80	0.20	cum	45.60		
			2	20.00	2.75	0.25	cum	27.50		
		Total Quantity :					cum	280.29	1724.29	483296.93
		Total Cost of Pavement in Rs :								4.83

[Signature]
Junior Engineer
RWD (W) Section, Bitthan

[Signature]
Assit. Engineer
RWD (W) S. Div. Bitthan

[Signature]
Executive Engineer
RWD (W) Div, Rosera