

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 14713/20

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय:— जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग:— अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपर्युक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेतर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



21/12/21

कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:- 7.12.21.....

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :- ~~Rosera~~.....

2. Name of Block:- Shrivani Nagar

3. Name of Road/Bridge- :- L096-T03 TO Shahpur Nartola (VR29)

A. For Road.

1. Damage Location/Chainage :- $\frac{25.896172}{86.002526}$, $\frac{25.907979}{86.006219}$, $\frac{25.90738}{86.006201}$, $\frac{25.907187}{86.006159}$

2. Damage Length :- 0.475 Km

3. Nature of Damage :- Heavy rain cuts

4. Details of Restoration Works :- Brick bat filling

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.475 Km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :


i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :


iii. Procedure taken up in Restoration Works :


iv. Restored Length :

Work done found satisfactory.


J.E.


A.E.


Executive Engineer,
R.W.D Works Division,
ROSERA


Signature Engineer
R.W.D. Works Division
(Name of Inspector)
Manjhaul Bakhari

ग्रामीण कार्य विभाग, कार्य प्रमंडल-रोसड़ा अंतर्गत FDR के तहत मरम्मत/ Motorable कराए गये पथों की जॉच की सूची।

प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लंबाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की राशी	अभियुक्ती
Shivajinagar	Kankar To Simrawan PMGSY Path to Bhorha Tola	Brick Bat Filling	0.3	5.43	पूर्ण
Shivajinagar	Dassut- Kakar Ghat	Brick Bat Filling	0.4	6.43	पूर्ण
Shivajinagar	Dhanka Chowk -Balipur Khander Chowk	Brick Bat Filling	0.415	3.21	पूर्ण
Shivajinagar	T01-Shankarpur	Brick Bat Filling	0.67	6.35	पूर्ण
Shivajinagar	L057-T01 To Mahadeva (VR32)	Brick Bat Filling	0.39	4.00	पूर्ण
Shivajinagar	✓ Kariyan to Raniparti	Brick Bat Filling	0.395	3.60	पूर्ण
Shivajinagar	Rosera shivajinagar se Jakhar FDR	Brick Bat Filling	0.25	5.51	पूर्ण
Shivajinagar	L041 - T01 to Situahi (VR25)	Brick Bat Filling	0.295	5.60	पूर्ण
Shivajinagar	Karpuri Chouk To Manain Tole (Baghoupur)	Brick Bat Filling	0.315	2.84	पूर्ण
Shivajinagar	Maghrahia to Kharshan	Brick Bat Filling	0.35	3.43	पूर्ण
Shivajinagar	L049-T02 To Kankhariya (VR32)	Brick Bat Filling	0.25	2.60	पूर्ण
Shivajinagar	L040-T02 To Dharampur Punma (VR24)	Brick Bat Filling	0.4	3.64	पूर्ण
Shivajinagar	L067-L060 to Mahesar(VR49)	Brick Bat Filling	1.3	7.56	पूर्ण
Shivajinagar	Dhobiyahi se kharari siman tak path	Brick Bat Filling	0.29	2.65	पूर्ण
Shivajinagar	L022-T01 To Sahru (VR45)	Brick Bat Filling	0.3	3.31	पूर्ण
Shivajinagar	MDR Road to Moularahi Shirampur	Brick Bat Filling	0.18	1.97	पूर्ण
Shivajinagar	L046-T03 To Shahpur Navtolo (VR29)	Brick Bat Filling	0.475	3.76	पूर्ण
Shivajinagar	T01 - Dharampur Jakhar	Brick Bat Filling	0.7	2.14	पूर्ण
Shivajinagar	✓ Borae Ranna to REO Road Rosera-Behari Road	Brick Bat Filling	0.35	✓ 3.48	पूर्ण
Shivajinagar	X-Road To L034 - Kolhatta	Brick Bat Filling	0.3	6.53	पूर्ण

[Signature]
कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल-गझील-बखड़ी



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Shivajinagar
------------	------------	---------	--------------

Name of
Road :

L046-T03 To Shahpur Navtola (VR29)

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

Detailed Estimate for

Shivajinagar
Samastipur

Item of Work		Amount (In Rs)
		As per Estimate
Total Cost for Pavement Works		332960.40
Total Cost of Project :	Rs -	332960.40
Total Cost Including (GST + L.Cess) 13% :	Rs -	43284.85
Total :	Rs -	376245.25
Say (Lakh) :	Rs -	3.76

Executive Engineer
RWD (W) Div, Rosera

From Tech in carry ^{Sanatn med} ~~Approved~~ ^{for} Rs 3.76 lac say three Lakh
Security for them and carry withing C.H. case,
@ 11/12/2011

May 10, 2011

राष्ट्रीय कार्य विभाग
राष्ट्रीय कार्य विभाग, रायपुर

Sym
10/12/20
T-1A

10/11/22

A3

तकनीकी प्रतिवेदन

पथ का नाम:— **L046-T03 To Shahupur Navtola (VR29)**

प्राक्कलित राशि— 3.76 लाख


उपर्युक्त वर्णित पथ विगत बाढ़/बरसात वर्ष 2021-2022 से काफी छतिग्रस्त हो गए थे जिससे आवागमन काफी कठीनाईयुक्त हो गया था तथा दुर्घटनाए होती रहती थी जिसके कारण इस पथ को Brick bats आदि से भर कर मोटेरेबल किया गया है। पथ पर आवागमन जारी है।


Junior Engineer

RWD (w) Section, Bithan ,


Assistant Engineer

RWD (w) Sub Division, Bithan


Executive Engineer

RWD (w) Division, Rosera

FDR

L046-T03 To Shahpur Navtola (VR29)

Total Length (Km): 0.50

District : Samastipur
Block : Shivajinagar

SI No	Reference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually	4	5.00	1.25	0.35	cum	8.75		
			3	8.00	3.00	0.20	cum	14.40		
			2	8.00	3.00	0.20	cum	9.60		
			4	30.00	1.25	0.30	cum	45.00		
			2	10.00	3.15	0.20	cum	12.60		
			3	30.00	1.75	0.10	cum	15.75		
			2	30.00	2.00	0.10	cum	12.00		
			5	4.00	3.00	0.20	cum	12.00		
			3	35.00	2.00	0.30	cum	63.00		
Total Quantity :							cum	193.10	1724.29	332960.40
Total Cost of Pavement in Rs :										3.33

12/10/21
Junior Engineer
RWD (W) Section, Shivajinagar

Asstt. Engineer
RWD (W) S. Div. Shivajinagar

Asstt. Engineer
Executive Engineer
RWD (W) Div, Rosera