

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 1471/3140

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय: जौंव प्रतिवेदन भेजने के संबंध में।

प्रसंग: अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, सगरतीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपयुक्त विषयके संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेतर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:- 27/12/21

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :- ROSERA.....

2. Name of Block:- 1- Shirasinggar

3. Name of Road/Bridge- 1- Lohit - Tol to Situhahi (WR 25)

A. For Road.

1. Damage Location/Chainage :- $\frac{25.877777}{86.03527}$, $\frac{25.877677}{86.035032}$

2. Damage Length :- 0.295 Km

3. Nature of Damage :- Heavy rain cuts

4. Details of Restoration Works :- Brick rect filling

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.295 Km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length , :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :

iii. Procedure taken up in Restoration Works :

iv. Restored Length :

[Signature]
7/12/21

J.E.

[Signature]
7/12/21

A.E.

[Signature]

Executive Engineer,

R.W.D Works Division,

ROSERA

Wardha, food cuts
factory,

[Signature]
7/12/21

Executive Engineer

R.W.D Works Division

Manjhaul Bakhari

ग्रामीण कार्य विभाग, कार्य प्रमंडल-रोसड़ा अंतर्गत FDR के तहत मरम्मत/Motorable कराए गये
पथों की जॉच की गयी।

प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लम्बाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की राशी	अभियुक्ती
Shivajinagar	Kankar To Simrawan PMGSY Path to Bhorha Tola	Brick Bat Filling	0.3	5.43	पूर्ण
Shivajinagar	Dassut- Kakar Ghat	Brick Bat Filling	0.4	6.43	पूर्ण
Shivajinagar	Dhanka Chowk -Balipur Khander Chowk	Brick Bat Filling	0.415	3.21	पूर्ण
Shivajinagar	T01-Shankarpur	Brick Bat Filling	0.67	6.35	पूर्ण
Shivajinagar	L057-T01 To Mahadeva (VR32)	Brick Bat Filling	0.39	4.00	पूर्ण
Shivajinagar	Kariyan to Raniparti	Brick Bat Filling	0.395	3.60	पूर्ण
Shivajinagar	Rosera shivajinagar se Jakhar FDR	Brick Bat Filling	0.25	5.51	पूर्ण
Shivajinagar	L041 - T01 to Situahi (VR25)	Brick Bat Filling	0.295	5.60	पूर्ण
Shivajinagar	Karpuri Chouk To Manain Tole (Baghoupur)	Brick Bat Filling	0.315	2.84	पूर्ण
Shivajinagar	Maghrahia to Kharshan	Brick Bat Filling	0.35	3.43	पूर्ण
Shivajinagar	L049-T02 To Kankhariya (VR32)	Brick Bat Filling	0.25	2.60	पूर्ण
Shivajinagar	L040-T02 To Dharampur Punma (VR24)	Brick Bat Filling	0.4	3.64	पूर्ण
Shivajinagar	L067-L060 to Mahesar (VR49)	Brick Bat Filling	1.3	7.56	पूर्ण
Shivajinagar	Dhobiyahi se kharari siman tak path	Brick Bat Filling	0.29	2.65	पूर्ण
Shivajinagar	L022-T01 To Sahru (VR45)	Brick Bat Filling	0.3	3.31	पूर्ण
Shivajinagar	MDR Road to Moularahi Shirampur	Brick Bat Filling	0.18	1.97	पूर्ण
Shivajinagar	L046-T03 To Shahpur Navtolo (VR29)	Brick Bat Filling	0.475	3.76	पूर्ण
Shivajinagar	T01 - Dharampur Jakhar	Brick Bat Filling	0.7	2.14	पूर्ण
Shivajinagar	Borae Ranna to REO Road Rosera-Behari Road	Brick Bat Filling	0.35	3.48	पूर्ण
Shivajinagar	X-Road To L034 - Kolhatta	Brick Bat Filling	0.3	6.53	पूर्ण

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल-मञ्जोल-बख्खी

50



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District : *Samastipur*

Block :

ShivajiNagar

Name of
Road :

L041-T01 To Situahi (VR25)

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

तकनीकी प्रतिवेदन

पथ का नाम:— **L041-T01 To Situahi (VR25)**

प्राक्कलित राशि— 3.08 लाख


उपर्युक्त वर्णित पथ विगत बाढ़/बरसात वर्ष 2021-2022 से काफी छतिग्रस्त हो गए थे जिससे आवागमन काफी कठीनाईयुक्त हो गया था तथा दुर्घटनाए होती रहती थी जिसके कारण इस पथ को Brick bats आदि से भर कर मोटेरेबल किया गया है। पथ पर आवागमन जारी है।


Junior Engineer

RWD (w) Section, Bithan


Assistant Engineer

RWD (w) Sub Division, Bithan


Executive Engineer

RWD (w) Division, Rosera

FDR

Detailed Estimate for

L041-T01 To Situahi (VR25)

ck: ShivajiNagar
tict: Samastipur

ABSTRACT OF COST FOR ROAD

Item of Work		Amount (In Rs)	
		As per Estimate	
Total Cost for Pavement Works			363092.37
Total Cost of Project :	Rs -		363092.37
Total Cost Including (GST + L.Cess) 13% :	Rs -		47202.01
Total :	Rs -		410294.37
Say (Lakh) :	Rs -		4.10

[Signature]
25/10/21
Junior Engineer

WD (W) Section, ShivajiNagar RWD (W) S. Div. Shivajinagar

[Signature]
25/10/21
Asstt. Engineer

[Signature]
25/10/21
Executive Engineer
RWD (W) Div, Rosera

Sanctioned
Amount for Rs 4.10 Lac say four Lacs ten
thousand only including 0.11 charge.

[Signature]
10/12/21
T.A.

[Signature]
10.12.21
राज्यीय कार्य विभाग
आवेदन संख्या, प्रस्ताविका

50

FDR

L041-T01 To Situahi (VR25)

District : Samastipur
Block : ShivajiNagar

Total Length (Km): 0.30

SI No	Refference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			11	5.00	1.50	0.35	cum	28.88		
			5	8.00	2.75	0.30	cum	33.00		
			8	15.00	2.25	0.45	cum	121.50		
			4	20.00	1.70	0.20	cum	27.20		
		Total Quantity :					cum	210.58	1724.29	363092.37
		Total Cost of Pavement in Rs :								3.63

[Signature]
25/10/21
Junior Engineer
RWD (W) Section, Shivajinagar

[Signature]
25/10/21
Asstn. Engineer
RWD (W) S. Div. ShivajiNagar

[Signature]
25/10/21
Executive Engineer
RWD (W) Div, Rosera