

तकनीकी प्रतिवेदन


पथ का नाम :- राधे भण्ड लहनी के घर से मुस्लिम टोला
पथ की लंबाई :- 1.16 कि०मी०
प्राक्कलित राशि :- Rs. 304320/-
प्रमण्डल का नाम :- बेनीपुर
अंचल का नाम :- देहभंडार
योजना शीर्ष :-
योजना वर्ष :- 2021-22

प्रस्तुत प्राक्कलन विभागीय पत्रांक- दिनांक-
के आदेशानुसार पथ में कराये गये यातायात पुर्नस्थापना कार्य के निमित्त तैयार की गयी है।

यह प्राक्कलन राधे भण्ड लहनी के घर से मुस्लिम टोला कार्य के लिए तैयार की गई है। वर्ष 2021 में आर्यी प्रलयंकार बाढ़/अतिवृष्टि के कारण पथ कई जगहों पर क्षतिग्रस्त हो गया था। जिसके कारण आवागमन अवरुद्ध हो गई थी जिसमें अस्थाई यातायात पुर्नस्थापन कार्य किया गया है।

प्रस्तुत प्राक्कलन संपादित कार्य के समय लागू अनुसूचित दर पर, जो संवेदक लाभांश को छोड़कर था, उसे प्रावधान करते हुए तैयार किया गया है।

अतः किये गये कार्यों के भुगतान हेतु प्राक्कलन की प्रशासनिक स्वीकृति अपेक्षित है।


कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा बेनीपुर


सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर प्रमण्डल बेनीपुर


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल बेनीपुर।

Abstract of cost.

Name of Road:-RADHE BHAGAT SAHANI KE GHAR TO MUSLIM TOLA

No	Particulars of Item	Quantity (In M ³)	Rate	Amount
1	Providing and laying Filling in ditches with brick bats including loading, unloading and light ramming all complete job. As per specification & Direction of E/I	128.47	2004.96	257577
			Total =	257577
	Add 12% GST		=	30909
	1% L.C		=	2576
	S.Fee (128.47*1032*0.1)= 13258		=	13258
			Grand Total=	304320

304320 = 00
say Rupees 304320 = 00

J.E
RWD,Benipur

A.E
A.E 1/11/21
RWD,Benipur

E.E
E.E
RWD,Benipur

Technically Sanction for Rs 304320 = 00 (Rupees Three Lacs Four Thousand Three Hundred Twenty) only

10/11/21
Superintending Engineer
RWD, Works Circle, Darbhanga

Flood Estimate

Name of Road:-RADHE BHAGAT SAHANI KE GHAR TO MUSLIM TOLA

Item No.1	Providing and laying Filling in ditches with brick bats including loading, unloading and light ramming all complete job. As per specification & Direction of E/I				
S.No	Chainage (In M)	Length (In M)	Average Width (In M)	Average Height (In M)	Qty in M ³
	1ST KM	13.00	$(2+2.5)/2$	$(0.6+0.9)/2$	21.94
		12.00	$(1.0+1.9)/2$	$(0.6+0.8)/2$	12.18
		30.00	$(1+1.5)/2$	$(0.6+1.1)/2$	31.88
		15.00	$(4+5)/2$	$(0.6+1.1+0.4)/3$	47.25
		15.00	$(1+1.8)/2$	$(0.6+0.85)/2$	15.22
Total =					128.47

J.E
RWD,Benipur

A.E
RWD,Benipur

E.E
RWD, Benipur

12/12/2021

325
12/12/21

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- Benipur | Radhe Bhagat Sahni ke ghar se muslim to

A. For Road

1. Damage Location Chainage:- Ch. 0.300km to ch. 0.600km
2. Damage Length :- 85 m
3. Nature of Damage :- Road crust & flank
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick ball
 - ii. Equipment's /Tools being used in Restoration works:- Tractor
 - iii. Procedure taken up in Restoration works:- manually filling
 - iv. Restored Length:- 85 m

B. For Bridge

1. Damage Location Chainage:-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-
- N/A
- work found satisfactory

Signature of JE/AE/EE
[Signature]

Signature
(Name of Inspection) *[Signature]*
14/12/21