

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 1471/अ/20

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय: जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग:- अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपर्युक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेतर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:-.....7/12/21

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :- Rosera

2. Name of Block:- Shivrajnagar

3. Name of Road/Bridge- Karriyan to Ramiparti

A. For Road.

1. Damage Location/Chainage :- $\frac{25.859139}{86.011164}$, $\frac{25.85911}{86.010938}$, $\frac{25.858961}{86.01093}$, $\frac{25.859028}{86.012092}$

2. Damage Length :- 0.395km

3. Nature of Damage :- Due to heavy rain cuts

4. Details of Restoration Works :- Brick bat filling

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.395km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :

iii. Procedure taken up in Restoration Works :

iv. Restored Length :

Rosera
7/12/21

J.E.

Rosera
7/12/21

A.E.

Rosera
Executive Engineer,
R.W.D Works Division,
ROSERA

work done found satisfactory

Rosera
7/12/21
Executive Engineer
RWD Works Division
(Name of Inspector)
Manjhar Bakhari

ग्रामीण कार्य विभाग, कार्य प्रमंडल-रोसड़ा अंतर्गत FDR के तहत मरम्मत/ Motorable कराए गये
पथों की जाँच की सूची।

प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लम्बाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की राशी	अभियुक्ती
Shivajinagar	Kankar To Simrawan PMGSY Path to Bhorha Tola	Brick Bat Filling	0.3	5.43	पूर्ण
Shivajinagar	Dassut- Kakar Ghat	Brick Bat Filling	0.4	6.43	पूर्ण
Shivajinagar	Dhanka Chowk -Balipur Khander Chowk	Brick Bat Filling	0.415	3.21	पूर्ण
Shivajinagar	T01-Shankarpur	Brick Bat Filling	0.67	6.35	पूर्ण
Shivajinagar	L057-T01 To Mahadeva (VR32)	Brick Bat Filling	0.39	4.00	पूर्ण
Shivajinagar	Kariyan to Raniparti	Brick Bat Filling	0.395	3.60	पूर्ण
Shivajinagar	Rosera shivajinagar se Jakhar FDR	Brick Bat Filling	0.25	5.51	पूर्ण
Shivajinagar	L041 - T01 to Situahi (VR25)	Brick Bat Filling	0.295	5.60	पूर्ण
Shivajinagar	Karpuri Chouk To Manain Tole (Baghoupur)	Brick Bat Filling	0.315	2.84	पूर्ण
Shivajinagar	Maghrahia to Kharshan	Brick Bat Filling	0.35	3.43	पूर्ण
Shivajinagar	L049-T02 To Kankhariya (VR32)	Brick Bat Filling	0.25	2.60	पूर्ण
Shivajinagar	L040-T02 To Dharampur Punma (VR24)	Brick Bat Filling	0.4	3.64	पूर्ण
Shivajinagar	L067-L060 to Mahesar (VR49)	Brick Bat Filling	1.3	7.56	पूर्ण
Shivajinagar	Dhobiyahi se kharari siman tak path	Brick Bat Filling	0.29	2.65	पूर्ण
Shivajinagar	L022-T01 To Sahru (VR45)	Brick Bat Filling	0.3	3.31	पूर्ण
Shivajinagar	MDR Road to Moularahi Shirampur	Brick Bat Filling	0.18	1.97	पूर्ण
Shivajinagar	L046-T03 To Shahpur Navtola (VR29)	Brick Bat Filling	0.475	3.76	पूर्ण
Shivajinagar	T01 - Dharampur Jakhar	Brick Bat Filling	0.7	2.14	पूर्ण
Shivajinagar	Borae Ranna to REO Road Rosera-Behari Road	Brick Bat Filling	0.35	3.48	पूर्ण
Shivajinagar	X-Road To L034 - Kolhatta	Brick Bat Filling	0.3	6.53	पूर्ण

Pravin
कार्यपालक अभियुक्ती

ग्रामीण कार्य विभाग, कार्य प्रमंडल-गझौल-बरखडी



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	ShivajiNagar
------------	------------	---------	--------------

Name of
Road :

Kariyan To Raniparti

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

तकनीकी प्रतिवेदन

पथ का नाम:- **Kariyan To Raniparti**

प्राक्कलित राशि- 3.60 लाख


उपर्युक्त वर्णित पथ विगत बाढ़/बरसात वर्ष 2021-2022 से काफी छतिग्रस्त हो गए थे जिससे आवागमन काफी कठीनाईयुक्त हो गया था तथा दुर्घटनाए होती रहती थी जिसके कारण इस पथ को Brick bats आदि से भर कर मोटेरेबल किया गया है। पथ पर आवागमन जारी है।


Junior Engineer

RWD (w) Section, Bithan


Assistant Engineer

RWD (w) Sub Division, Bithan


Executive Engineer

RWD (w) Division, Rosera

FDR

Detailed Estimate for

Kariyan To Raniparti

Locality: ShivajiNagar
District: Samastipur

ABSTRACT OF COST FOR ROAD

Item of Work	Amount (In Rs)	
	As per Estimate	
Total Cost for Pavement Works		318972.10
Total Cost of Project :	Rs -	318972.10
Total Cost Including (GST + L.Cess) 13% :	Rs -	41466.37
Total :	Rs -	360438.47
Say (Lakh) :	Rs -	3.60

Pro
25/10/24
Junior Engineer

RWD (W) Section, ShivajiNagar

W. S. Singh
25/10/24
Asstt. Engineer

RWD (W) S. Div. Shivajinagar

A. S. Singh
Executive Engineer
RWD (W) Div, Rosera

Sanctioned
Provisional Tech. Estimate approved for 3.60 Lac say three Lakh -
Sixty thousand and only remaining O.M.C.

Mar
10.12.24

Shyam
10/11/24
T.A.

h
10/11/24
आचार्य बाबूबाबू
आचार्य बाबू विद्याल
आचार्य बाबू, समस्तीपुर

56

FDR

Kariyan To Raniparti

District : Samastipur
Block : ShivajiNagar

Total Length (Km): 0.45

Sl No	Refference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			10	8.00	1.50	0.35	cum	42.00		
			7	5.00	1.35	0.30	cum	14.18		
			5	5.00	1.45	0.45	cum	16.31		
			5	15.00	1.00	0.10	cum	7.50		
			8	5.00	1.50	0.35	cum	21.00		
			7	20.00	2.00	0.30	cum	84.00		
		Total Quantity :					cum	184.99	1724.29	318972.10
		Total Cost of Pavement in Rs :								3.19

Junior Engineer

RWD (W) Section, Shivajinagar

Asstt. Engineer

RWD (W) S. Div. ShivajiNagar

Executive Engineer

RWD (W) Div, Rosera