

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

दिनांक 24/12/21

पत्रांक 14713140

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय: जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग:- अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय, उपर्युक्त विषयक संदर्भ में कहना है कि प्रारंभिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेतर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:- 7/12/21

Rosera.

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :-

2. Name of Block:-

:- Singhia

3. Name of Road/Bridge-

:- Bara chowk to Sammanina Laxminia.

A. For Road.

1. Damage Location/Chainage

:- $\frac{25.830173}{86.1979}$, $\frac{25.832358}{86.198193}$, $\frac{25.825553}{86.200594}$, $\frac{25.825366}{86.200618}$

2. Damage Length

:- 0.900 km

3. Nature of Damage

:- Due to flood and heavy rain, pavements and crust damaged.

4. Details of Restoration Works

:- Bitack bit filling.

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.900 km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :


i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :


iii. Procedure taken up in Restoration Works :


iv. Restored Length :

some damage found at S factory.


J.E.


A.E.


Executive Engineer,
R.W.D Works Division,
ROSERA


Executive Engineer
RWD Works Division
(Name of Inspector)
Manjhaul Bakhari

प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लम्बाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की राशी	अवधि/स्थिति
Singhia	MDR-Bhararia	Brick Bat Filling	0.400	9.47	पूर्ण
Singhia	PWD Path To Gadua	Brick Bat Filling	0.150	2.43	पूर्ण
Singhia	L070-T02 Bhairson To Bisaharia	Brick Bat Filling	0.900	6.95	पूर्ण
Singhia	Singhia To Kalali Chowk Path	Brick Bat Filling	0.2	3.82	पूर्ण
Singhia	L045-T01 To Behat (VR45)	Brick Bat Filling	0.3	8.73	पूर्ण
Singhia	T02 (Sonsa) To Parhat	Brick Bat Filling	0.4	4.91	पूर्ण
Singhia		Brick Bat Filling	0.3	16.40	पूर्ण
Singhia	Improvement of road From Bharhar to Kanjara (Mhadalit Tola) To Pansalla mian road via Bangthaiya	Brick Bat Filling	3	13.93	पूर्ण
Singhia	Singhia Mahe Road To Petfora	Brick Bat Filling	2.275	3.45	पूर्ण
Singhia	L045-T02 Sonsa Chowk To Basua	Brick Bat Filling	2.5	6.60	पूर्ण
Singhia	Bara Chowk to Sonmani Via Laxminia	Brick Bat Filling	0.9	6.99	पूर्ण
Singhia	SH56 to Bharihar Tola	Brick Bat Filling	0.15	6.04	पूर्ण
Singhia	MMS (Bharhar Pansalla) Path To Laxminia	Brick Bat Filling	0.25	5.83	पूर्ण
Singhia	Quotahar (T02) Mungelia	Brick Bat Filling	0.4	6.31	पूर्ण
Singhia	Improvement of Road from Bachhuliya to Akopur-Harpur-pabra- lind Phase	Brick Bat Filling	0.35	3.80	पूर्ण
Singhia	L073-T02 Navtoliya	Brick Bat Filling	0.4	5.21	पूर्ण
Singhia	T03 (Jilhaul) to Kichaka Musahari Tola ward no. 01	Brick Bat Filling	0.7	5.49	पूर्ण
Singhia	L081-T01 to Dhakjari (VR81)	Brick Bat Filling	0.2	2.75	पूर्ण
Singhia	T01 Manu - Bela	Brick Bat Filling	0.3	19.79	पूर्ण
Singhia	L056-T02 To Jibudihuli (VR56)	Brick Bat Filling	0.3	5.85	पूर्ण
Singhia	Bharhar to Bhairson	Brick Bat Filling	0.8	6.31	पूर्ण
Singhia	Salehpur Path to Museur	Brick Bat Filling	0.375	4.13	पूर्ण
Singhia	T02 Diha To Murli Ward No 06	Brick Bat Filling	0.25	6.76	पूर्ण
Singhia	Salepur - Tenua Road	Brick Bat Filling	0.3	4.87	पूर्ण
Singhia	T02 Basopatti	Brick Bat Filling	0.45	7.95	पूर्ण
Singhia	T01 - Aurahi Bhitar	Brick Bat Filling	0.25	4.97	पूर्ण
Singhia	Diha (Tenua) To Bharison (Bharhar)	Brick Bat Filling	0.3	3.19	पूर्ण
Singhia	Haripur Bela Path	Brick Bat Filling	0.6	5.46	पूर्ण
Singhia	L030-L025 to Rampura (VR30)	Brick Bat Filling	0.9	6.24	पूर्ण

Rajni
कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल-मझौल-प्रखंड

57



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Singhia
Name of Road :	<u>Bara Chouk To Sonmanni Via Laxminia</u>		

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

तकनीकी प्रतिवेदन

पथ का नाम:— Bara Chouk To Sonmanni Via Laxminia

प्राक्कलित राशि— ^{६.९९}~~९.८७~~ लाख

उपर्युक्त वर्णित पथ विगत बाढ़/बरसात वर्ष 2021-2022 से काफी छतिग्रस्त हो गए थे जिससे आवागमन काफी कठीनाईयुक्त हो गया था तथा दुर्घटनाए होती रहती थी जिसके कारण इस पथ को Brick bats आदि से भर कर मोटेरेबल किया गया है। पथ पर आवागमन जारी है।




Junior Engineer

RWD (w)Section , Singhia



Assistant Engineer

RWD (w)Sub Division , Singhia



Executive Engineer
RWD (w)

Division, Rosera

FDR

Detailed Estimate for

Bara Chouk To Sonmanni Via Laxminia

Dist : Singhia
District : Samastipur

ABSTRACT OF COST FOR ROAD

No	Item of Work	Amount (In Rs)	
		As per Estimate	
	Total Cost for Pavement Works		618933.90
	Total Cost of Project :	Rs -	618933.90
	Total Cost Including (GST + L.Cess) 13% :	Rs -	80461.41
	Total :	Rs -	699395.30
	Say (Lakh) :	Rs -	6.99

Singhia
27/10/21
Junior Engineer
RWD (W) Section, Singhia

Singhia
27/10/21
Asstt. Engineer
RWD (W) S. Div. Singhia

Singhia
Executive Engineer
RWD (W) Div, Rosera

*Sanctioned for Rs 6,99,000 = 00.84 Lakh
ninety nine thousand and eighty four only
one hundred chare 12 only.*

57

Singhia
10.12.21
बडीबन बरिबन
बडीबन बरिबन
बडी बरिबन, बरिबन
10/12/21

FDR

Bara Chouk To Sonmami Via Laxminia

District : Samastipur

Block : Singhia

Total Length (Km): 0.900

SI No	Refference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			8	20.00	2.25	0.25	cum	90.00		
			2	30.00	1.60	0.20	cum	19.20		
			5	35.00	1.50	0.30	cum	78.75		
			8	40.00	2.25	0.10	cum	72.00		
			3	35.00	3.20	0.25	cum	84.00		
			4	20.00	1.25	0.15	cum	15.00		
			Total Quantity :					cum	358.95	1724.29
			Total Cost of Pavement in Rs. : 6.19							

[Signature]
22/10/21

[Signature]
22/10/21

[Signature]
22/10/21

Junior Engineer

Asstt. Engineer

Executive Engineer

RWD (W) Section, Singhia

RWD (W) S. Div. Singhia

RWD (W) Div, Rosera