

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 1471/अ/क

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।


विषय: जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग:- अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपर्युक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेतर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:.....7/12/21..

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :- Rosera.....

2. Name of Block:- Singhia

3. Name of Road/Bridge- :- Singhia Nake road to Petphora.

A. For Road.

1. Damage Location/Chainage :- $\frac{25.849767}{86.101213}$, $\frac{25.818863}{86.146717}$, $\frac{25.839005}{86.159347}$, $\frac{25.828419}{86.151483}$

2. Damage Length :- 0.275 Km

3. Nature of Damage :- Due to Heavy rain cuts

4. Details of Restoration Works :- Block bat filling

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.275 Km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :

iii. Procedure taken up in Restoration Works :

iv. Restored Length :

Wm. Low. found 22's fact

7/12/21
J.E.

7/12/21
A.E.

7/12/21
Executive Engineer,
R.W.D Works Division,
ROSERA

7/12/21
Signature
Executive Engineer
RWD Works Division
(Name of Inspector)
Manjhaul Bakhari

प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लम्बाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की राशी	अभियुक्ती
Singhia	MDR-Bhararia	Brick Bat Filling	0.400	9.47	पूर्ण
Singhia	PWD Path To Gadua	Brick Bat Filling	0.150	2.43	पूर्ण
Singhia	L070-T02 Bhairson To Bisaharia	Brick Bat Filling	0.900	6.95	पूर्ण
Singhia	Singhia To Kalali Chowk Path	Brick Bat Filling	0.2	3.82	पूर्ण
Singhia	L045-T01 To Behat(VR45)	Brick Bat Filling	0.3	8.73	पूर्ण
Singhia	T02 (Sonsa) To Parhat	Brick Bat Filling	0.4	4.91	पूर्ण
Singhia	Improvement of road From Bharhar to Kanjara (Mhadalit Tola) To Pansalla mian road via Bangthaiya	Brick Bat Filling	0.3	16.40	पूर्ण
Singhia	Singhia Mahe Road To Petfora	Brick Bat Filling	3	13.93	पूर्ण
Singhia	L045-T02 Sonsa Chowk To Basua	Brick Bat Filling	2.275	3.45	पूर्ण
Singhia	Bara Chowk to Sonmani Via Laxminia	Brick Bat Filling	2.5	6.60	पूर्ण
Singhia	SH56 to Bharihar Tola	Brick Bat Filling	0.9	6.99	पूर्ण
Singhia	MMS(Bharhar Pansalla) Path To Laxminia	Brick Bat Filling	0.15	6.04	पूर्ण
Singhia	Quotahar (T02) Mungelia	Brick Bat Filling	0.25	5.83	पूर्ण
Singhia	Improvement of Road from Bachhuliya to Akopur-Harpur-pabra- lind Phase	Brick Bat Filling	0.4	6.31	पूर्ण
Singhia	L073-T02 Navtoliya	Brick Bat Filling	0.35	3.80	पूर्ण
Singhia	T03 (lilhaul) to Kichaka Musahari Tola ward no. 01	Brick Bat Filling	0.4	5.21	पूर्ण
Singhia	L081-T01 to Dhakjari (VR81)	Brick Bat Filling	0.7	5.49	पूर्ण
Singhia	T01 Manu - Bela	Brick Bat Filling	0.2	2.75	पूर्ण
Singhia	L056-T02 To Jibudihuli (VR56)	Brick Bat Filling	0.3	10.79	पूर्ण
Singhia	Bharhar to Bhairson	Brick Bat Filling	0.3	5.85	पूर्ण
Singhia	Salehpur Path to Museur	Brick Bat Filling	0.8	6.31	पूर्ण
Singhia	T02 Diha To Murli Ward No 06	Brick Bat Filling	0.375	4.13	पूर्ण
Singhia	Salepur - Tenua Road	Brick Bat Filling	0.25	6.76	पूर्ण
Singhia	T02 Basopatti	Brick Bat Filling	0.3	4.87	पूर्ण
Singhia	T01 - Aurahi Bhira	Brick Bat Filling	0.45	7.95	पूर्ण
Singhia	Diha (Tenua) To Bharison (Bharhar)	Brick Bat Filling	0.25	4.97	पूर्ण
Singhia	Haripur Bela Path	Brick Bat Filling	0.3	3.49	पूर्ण
Singhia	L030-L025 to Rampura (VR30)	Brick Bat Filling	0.6	5.46	पूर्ण
Singhia		Brick Bat Filling	0.9	6.24	पूर्ण

Ravish
कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल-मंडौल-बखौली



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Singhia
Name of Road :	<u>Singhia Mahe Road To Petfora</u>		

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

FDR

Detailed Estimate for

Singhia Mahe Road To Petfora

Block : Singhia
District : Samastipur

ABSTRACT OF COST FOR ROAD

Sl No	Item of Work	Amount (In Rs)	
		As per Estimate	
1	Total Cost for Pavement Works	Rs -	305716.62
	Total Cost of Project :	Rs -	305716.62
	Total Cost Including (GST + L.Cess) 13% :	Rs -	39743.16
	Total :	Rs -	345459.78
	Say (Lakh) :	Rs -	3.45

Kommm
27/10/21
Junior Engineer
RWD (W) Section, Singhia

RO
23/10/21
Asstt. Engineer
RWD (W) S. Div. Singhia

A
23/10/21
Executive Engineer
RWD (W) Div, Rosera

Sanctioned for Rs 3.45 Lakh say Three Lakh forty five thousand and only including onchase.

shym
10/12/21
T.A.
10.12.21
10.12.21
श्रीमान श्रीमान
श्रीमान श्रीमान
श्रीमान श्रीमान

तकनीकी प्रतिवेदन

पथ का नाम:— Singhia Mahe Road To Petfora

प्राक्कलित राशि— ^{3.45}~~4.91~~ लाख

उपर्युक्त वर्णित पथ विगत बाढ़/बरसात वर्ष 2021-2022 से काफी छतिग्रस्त हो गए थे जिससे आवागमन काफी कठीनाईयुक्त हो गया था तथा दुर्घटनाएँ होती रहती थी जिसके कारण इस पथ को Brick bats आदि से भर कर मोटेरेबल किया गया है। पथ पर आवागमन जारी है।


27/10/21

Junior Engineer

RWD (w)Section , Singhia


27/10/21

Assistant Engineer

RWD (w)Sub Division , Singhia


27/10/21

Executive Engineer

RWD (w)

Division, Rosera

FDR

Singhia Mahe Road To Petfora

District : Samastipur

Block : Singhia

Total Length (Km): 0.275

SI No	Reference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			2	30.00	3.50	0.10	cum	21.00		
			3	35.00	3.50	0.25	cum	91.88		
			3	30.00	2.25	0.25	cum	50.63		
			2	10.00	2.30	0.30	cum	13.80		
		Total Quantity :					cum	177.30	1724.29	305716.62
		Total Cost of Pavement in Rs :								3.06

27/10/21

Junior Engineer
RWD (W) Section, Singhia

27/10/21

Asstt. Engineer
RWD (W) S. Div. Singhia

27/10/21

Executive Engineer
RWD (W) Div. Rosera