

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 1471/3140

दिनांक 24/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय: जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग: अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय, उपर्युक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेत्तर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के ताम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:-.....

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :- Rosera

2. Name of Block:- Singhia

3. Name of Road/Bridge- T02 (Sonar) To Parhat

A. For Road.

1. Damage Location/Chainage :- 25.813856, 25.813850, 25.806238, 25.798939
86.19504, 86.19500, 86.191917, 86.18932

2. Damage Length :- 0.40 km

3. Nature of Damage :- Due to flood crust and flank damaged.

4. Details of Restoration Works :- Brick bat filling.

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.400 km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :

iii. Procedure taken up in Restoration Works :

iv. Restored Length :

7/12/21
J.E.

7/12/21
A.E.

7/12/21
Executive Engineer,
R.W.D Works Division,
RO SERA

work done found La 23
factory 1
7/12/21
Executive Engineer
RWD Works Division
(Name of Inspector)
Manjhaul Bakhari

प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लम्बाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की राशी	अवस्था
Singhia	MDR-Bhararia	Brick Bat Filling	0.400	9.47	पूर्ण
Singhia	PWD Path To Gadua	Brick Bat Filling	0.150	2.43	पूर्ण
Singhia	L070-T02 Bhairson To Bisaharia	Brick Bat Filling	0.900	6.95	पूर्ण
Singhia	Singhia To Kalali Chowk Path	Brick Bat Filling	0.2	3.82	पूर्ण
Singhia	L045-T01 To Behat(VR45)	Brick Bat Filling	0.3	8.73	पूर्ण
Singhia	T02 (Sonsa) To Parhat	Brick Bat Filling	0.4	4.91	पूर्ण
Singhia		Brick Bat Filling	0.3	16.40	पूर्ण
Singhia	Improvement of road From Bharhar to Kanjara (Mhadalit Tola) To Pansalla mian road via Bangthaiya	Brick Bat Filling	3	13.93	पूर्ण
Singhia	Singhia Mahe Road To Petfora	Brick Bat Filling	2.275	3.45	पूर्ण
Singhia	L045-T02 Sonsa Chowk To Basua	Brick Bat Filling	2.5	6.60	पूर्ण
Singhia	Bara Chowk to Sonmani Via Laxminia	Brick Bat Filling	0.9	6.99	पूर्ण
Singhia	SH56 to Bharihar Tola	Brick Bat Filling	0.15	6.04	पूर्ण
Singhia	MMGS(Bharahar Pansalla) Path To Laxminia	Brick Bat Filling	0.25	5.83	पूर्ण
Singhia	Quotahar (T02) Mungelia	Brick Bat Filling	0.4	6.31	पूर्ण
Singhia	Improvement of Road from Bachhuliya to Akopur-Harpur-pabra- Iind Phase	Brick Bat Filling	0.35	3.80	पूर्ण
Singhia	L073-T02 Navtoliya	Brick Bat Filling	0.4	5.21	पूर्ण
Singhia	T03 (Ilhau) to Kichaka Musahari Tola ward no. 01	Brick Bat Filling	0.7	5.49	पूर्ण
Singhia	L081-T01 to Dhakjari (VR81)	Brick Bat Filling	0.2	2.75	पूर्ण
Singhia	T01 Manu - Bela	Brick Bat Filling	0.3	19.79	पूर्ण
Singhia	L056-T02 To Jibudihuli (VR56)	Brick Bat Filling	0.3	5.85	पूर्ण
Singhia	Bharhar to Bhairson	Brick Bat Filling	0.8	6.31	पूर्ण
Singhia	Saiehpur Path to Museur	Brick Bat Filling	0.375	4.13	पूर्ण
Singhia	T02 Diha To Murli Ward No 06	Brick Bat Filling	0.25	6.76	पूर्ण
Singhia	Salepur - Tenua Road	Brick Bat Filling	0.3	4.87	पूर्ण
Singhia	T02 Basopatti	Brick Bat Filling	0.45	7.95	पूर्ण
Singhia	T01 - Aurahi Bhitar	Brick Bat Filling	0.25	4.97	पूर्ण
Singhia	Diha (Tenua) To Bharison (Bharhar)	Brick Bat Filling	0.3	3.49	पूर्ण
Singhia	Haripur Bela Path	Brick Bat Filling	0.6	5.46	पूर्ण
Singhia	L030-L025 to Rampura (VR30)	Brick Bat Filling	0.9	6.24	पूर्ण

[Signature]
कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रगति रीसल अंतर्गत FDR के तहत मरम्मत/Motorable कराए गये पथों की जाँच की सूची।



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Singhia
------------	------------	---------	---------

Name of
Road :

T02 (Sonsa) To Parhat

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

तकनीकी प्रतिवेदन

पथ का नाम:— T02 (Sonsa) To Parhat

प्राक्कलित राशि—4.91 लाख


उपर्युक्त वर्णित पथ विगत बाढ़/बरसात वर्ष 2021-2022 से काफी छतिग्रस्त हो गए थे जिससे आवागमन काफी कठीनाईयुक्त हो गया था तथा दुर्घटनाएं होती रहती थी जिसके कारण इस पथ को Brick bats आदि से भर कर मोटेरेबल किया गया है। पथ पर आवागमन जारी है।


Junior Engineer

RWD (w)Section , Singhia


Assistant Engineer

RWD (w)Sub Division , Singhia


Executive Engineer
RWD (w)
Division,Rosera

FDR

Detailed Estimate for

T02 (Sonsa) To Parhat

Block : Singhia
District : Samastipur

ABSTRACT OF COST FOR ROAD

No	Item of Work	Amount (In Rs)	
		As per Estimate	
1	Total Cost for Pavement Works		434736.62
	Total Cost of Project :	Rs -	434736.62
	Total Cost Including (GST + L.Cess) 13% :	Rs -	56515.76
	Total :	Rs -	491252.38
	Say (Lakh) :	Rs -	4.91

Komman
25/10/21

Junior Engineer
RWD (W) Section, Singhia

RO
29/10/21

Asstt. Engineer
RWD (W) S. Div. Singhia

Executive Engineer

Executive Engineer
RWD (W) Div, Rosera

Sanctioned for 4.91 Lakh say four lakh ninety one thousand only including our head chise 12%

Chha
10.12.21

वकील वकील
वकील वकील
वकील वकील

10/12/21

72

FDR

T02 (Sonsa) To Parhat

District : Samastipur
Block : Singhia

Total Length (Km): 0.400

SI No	Refference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			10	5.00	3.75	0.20	cum	37.50		
			2	30.00	2.30	0.25	cum	34.50		
			5	20.00	2.25	0.30	cum	67.50		
			8	15.00	2.15	0.25	cum	64.50		
			7	10.00	2.75	0.25	cum	48.13		
		Total Quantity :					cum	252.13	1724.29	434736.62
		Total Cost of Pavement in Rs :								4.35

Junior Engineer
RWD (W) Section, Singhia

Asstt. Engineer
RWD (W) S. Div. Singhia

Executive Engineer
RWD (W) Div, Rosea