

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 1471/अ/४०

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय:-

जॉब प्रतिवेदन भेजने के संबंध में।

प्रसंग:-

अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपर्युक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जॉब प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेतर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



21/12/21
कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:- 7/12/21.....

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :- ROSERA.....
2. Name of Block:- Shirasingar
3. Name of Road/Bridge- :- Kankar To Simrawan PMHSV path to Bhorha

A. For Road.


1. Damage Location/Chainage :- $\frac{25.89765}{86.08873}$, $\frac{25.89795}{86.10608}$, $\frac{25.89770}{86.09018}$, $\frac{25.89801}{86.10788}$
2. Damage Length :- 0.300 km
3. Nature of Damage :- Heavy rain cuts
4. Details of Restoration Works :- Brick bat filling
 - i. Material being used in Restoration Works :
 - ii. Equipments/Tools being used in Restoration Works:
 - iii. Procedure taken up in Restoration Works :
 - iv. Restored Length : 0.300 km

B. For Bridge

1. Damage Location / Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration Works :
 - ii. Equipments/Tools being used in Restoration works :
 - iii. Procedure taken up in Restoration Works :
 - iv. Restored Length :


J.E.


A.E.


Executive Engineer,
R.W.D Works Division,
ROSERA

may have found 2.25
for for

Signature
RWD Works Division
(Name of Inspector)
Manjhar Bakhari

ग्रामीण कार्य विभाग, कार्य प्रमंडल-रोसड़ा अंतर्गत FDR के तहत मरम्मत/Motorable कराए गये
पथों की जाँच की सूची।

67


प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लंबाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की रकमी	अभियुक्ति
Shivajinagar	Kankar To Simrawan PMGSY Path to Bhorha Tola	Brick Bat Filling	0.3	5.43	पूर्ण
Shivajinagar	Dassut- Kakar Ghat	Brick Bat Filling	0.4	6.43	पूर्ण
Shivajinagar	Dhanka Chowk -Balipur Khander Chowk	Brick Bat Filling	0.415	3.21	पूर्ण
Shivajinagar	T01-Shankarpur	Brick Bat Filling	0.67	6.35	पूर्ण
Shivajinagar	L057-T01 To Mahadeva (VR32)	Brick Bat Filling	0.39	4.00	पूर्ण
Shivajinagar	Kariyan to Raniparti	Brick Bat Filling	0.395	3.60	पूर्ण
Shivajinagar	Rosera shivajinagar se Jakhar FDR	Brick Bat Filling	0.25	5.51	पूर्ण
Shivajinagar	L041 - T01 to Situahi (VR25)	Brick Bat Filling	0.295	5.60	पूर्ण
Shivajinagar	Karpuri Chouk To Manain Tole (Baghoupur)	Brick Bat Filling	0.315	2.84	पूर्ण
Shivajinagar	Maghraha to Kharshan	Brick Bat Filling	0.35	3.43	पूर्ण
Shivajinagar	L049-T02 To Kankhariya (VR32)	Brick Bat Filling	0.25	2.60	पूर्ण
Shivajinagar	L040-T02 To Dharampur Punma (VR24)	Brick Bat Filling	0.4	3.64	पूर्ण
Shivajinagar	L067-L060 to Mahesar(VR49)	Brick Bat Filling	1.3	7.56	पूर्ण
Shivajinagar	Dhobiyahi se kharari siman tak path	Brick Bat Filling	0.29	2.65	पूर्ण
Shivajinagar	L022-T01 To Sahru (VR45)	Brick Bat Filling	0.3	3.31	पूर्ण
Shivajinagar	MDR Road to Moularahi Shirampur	Brick Bat Filling	0.18	1.97	पूर्ण
Shivajinagar	L046-T03 To Shahpur Navtolo (VR29)	Brick Bat Filling	0.475	3.76	पूर्ण
Shivajinagar	T01 - Dharampur Jakhar	Brick Bat Filling	0.7	2.14	पूर्ण
Shivajinagar	Borae Ranna to REO Road Rosera-Behari Road	Brick Bat Filling	0.35	3.48	पूर्ण
Shivajinagar	X-Road To L034 - Kolhatta	Brick Bat Filling	0.3	6.53	पूर्ण

Ravi
कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल-मझौल-बरबडी

52

87



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Shivajinagar
Name of Road :	<u>Kankar To Simrawan PMGSY Path to Bhorha Tola</u>		

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

FDR

Detailed Estimate for

Kankar To Simarawan PMGSY Path to Bhorha Tola

Block : Shivajinagar
District : Samastipur

ABSTRACT OF COST FOR ROAD

Sl No	Item of Work	Amount (In Rs)	
		As per Estimate	
1	Total Cost for Pavement Works		480300.98
	Total Cost of Project :	Rs -	480300.98
	Total Cost Including (GST + L.Cess) 13% :	Rs -	62439.13
	Total :	Rs -	542740.11
	Say (Lakh) :	Rs -	5.43

[Signature]
27/10/21

Junior Engineer

RWD (W) Section, Shivajinagar

[Signature]
27/10/21

Asstt. Engineer

RWD (W) S. Div. Shivajinagar

[Signature]
27/10/21

Executive Engineer

RWD (W) Div, Rosera

Provisional Tech. W. Carry ^{Sanctioned} ~~Approved~~ Rs 5.43 Lakh Say Five Lakh
four hundred thirty nine thousand one hundred and thirteen only including C.H. Charge.

[Signature]
10.12.21

प्रमाणित
आवधिक कार्य विभाग
आवधिक कार्य विभाग, समस्तीपुर

[Signature]
10/11/21
T. A

[Signature]
10/11/21

52

FDR

Kankar To Simarawan PMGSY Path to Bhorha Tola

District : Samastipur
Block : Shivajinagar

Total Length (Km): 0.700

Sl No	Reference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			2	10.00	3.00	0.300	cum	18.00		
			2	5.00	3.50	0.250	cum	8.75		
			4	2.50	3.50	0.300	cum	10.50		
			3	5.00	2.25	0.150	cum	5.06		
			1	7.50	2.25	0.200	cum	3.38		
			1	2.50	2.50	0.250	cum	1.56		
			2	25.00	2.20	0.150	cum	16.50		
			5	30.00	3.60	0.25	cum	135.00		
			1	35.00	3.80	0.60	cum	79.80		
							cum	0.00		
		Total Quantity :					cum	278.55	1724.29	480300.98
		Total Cost of Pavement in Rs :								4.80

Junior Engineer
RWD (W) Section, Shivajinagar

Asstt. Engineer
RWD (W) S. Div. Shivajinagar

Executive Engineer
RWD (W) Div, Rosera