

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 1471/3160

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय-

जॉब प्रतिवेदन भेजने के संबंध में।

प्रसंग-

अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपरोक्त विषयक संदर्भ में कहना है कि प्रास्तिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेतर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:- 27.12.21.....

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :- Roseera.....

2. Name of Block:- :- Shiratingar

3. Name of Road/Bridge- :- Roseera shiratingar se Jakhari FDR

A. For Road.

1. Damage Location/Chainage :- $\frac{25.879927}{86.057969}$, $\frac{25.85214}{86.06391}$, $\frac{25.871809}{86.026488}$, $\frac{25.871786}{86.026482}$

2. Damage Length :- 0.250 km

3. Nature of Damage :- Heavy rain cuts

4. Details of Restoration Works :- Brick bat filling

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.250 km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :

iii. Procedure taken up in Restoration Works :

iv. Restored Length :

[Signature]
7/12/21

J.E.

[Signature]
21/12/21

A.E.

[Signature]
21/12/21

Executive Engineer,

R.W.D Works Division,

ROSEERA

any work found satisfactory

[Signature]
21/12/21

Signature Engineer
RWD Works Division
(Name of Inspector)
Manjhar Bakhari

प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लम्बाई किलोमिटर	मरम्मत कराए जाने हेतु पथ की राशी	अभियुक्ती
shivajinagar	Kankar To Simrawan PMGSY Path to Bhorha Tola	Brick Bat Filling	0.3	5.43	पूर्ण
shivajinagar	Dassut- Kakar Ghat	Brick Bat Filling	0.4	6.43	पूर्ण
shivajinagar	Dhanka Chowk -Balipur Khander Chowk	Brick Bat Filling	0.415	3.21	पूर्ण
shivajinagar	T01-Shankarpur	Brick Bat Filling	0.67	6.35	पूर्ण
shivajinagar	L057-T01 To Mahadeva (VR32)	Brick Bat Filling	0.39	4.00	पूर्ण
shivajinagar	Kariyan to Raniparti	Brick Bat Filling	0.395	3.60	पूर्ण
shivajinagar	Rosera shivajinagar se Jakhar FDR	Brick Bat Filling	0.25	5.51	पूर्ण
shivajinagar	L041 - T01 to Situahi (VR25)	Brick Bat Filling	0.295	5.60	पूर्ण
shivajinagar	Karpuri Chouk To Manain Tole (Baghoupur)	Brick Bat Filling	0.315	2.84	पूर्ण
shivajinagar	Maghrahia to Kharshan	Brick Bat Filling	0.35	3.43	पूर्ण
shivajinagar	L049-T02 To Kankhariya (VR32)	Brick Bat Filling	0.25	2.60	पूर्ण
shivajinagar	L040-T02 To Dharampur Punma (VR24)	Brick Bat Filling	0.4	3.64	पूर्ण
shivajinagar	L067-L060 to Mahesar(VR49)	Brick Bat Filling	1.3	7.56	पूर्ण
shivajinagar	Dhobiyahi se kharari siman tak path	Brick Bat Filling	0.29	2.65	पूर्ण
shivajinagar	L022-T01 To Sahru (VR45)	Brick Bat Filling	0.3	3.31	पूर्ण
shivajinagar	MDR Road to Moularahi Shirampur	Brick Bat Filling	0.18	1.97	पूर्ण
shivajinagar	L046-T03 To Shahpur Navtolo (VR29)	Brick Bat Filling	0.475	3.76	पूर्ण
shivajinagar	T01 - Dharampur Jakhar	Brick Bat Filling	0.7	2.14	पूर्ण
shivajinagar	Borae Ranna to REO Road Rosera-Behari Road	Brick Bat Filling	0.35	3.48	पूर्ण
shivajinagar	X-Road To L034 - Kolhatta	Brick Bat Filling	0.3	6.53	पूर्ण

[Signature]
कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल-रोसाड़ा

64



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Shivajinagar
------------	------------	---------	--------------

Name of
Road :

Rosera Shivajinagar se Jakhar FDR

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

FDR

Detailed Estimate for

Rosera Shivajinagar se Jakhar FDR

Block : Shivajinagar
District : Samastipur

ABSTRACT OF COST FOR ROAD

No	Item of Work		Amount (In Rs)	
			As per Estimate	
	Total Cost for Pavement Works			487749.91
	Total Cost of Project :	Rs -		487749.91
	Total Cost Including (GST + L.Cess) 13% :	Rs -		63407.49
	Total :	Rs -		551157.40
	Say (Lakh) :	Rs -		5.51

Kamran
27/10/21
Junior Engineer

U. G.
27/10/21
Asstt. Engineer

A. S. S. S.
Executive Engineer
RWD (W) Div. Rosera

RWD (W) Section, Shivajinagar RWD (W) S. Div. Shivajinagar

Sanctioned
for Rs 5.51 Lakh say five lakh
fifty one thousand only including 13% charge.

10.12.21

Shyam
10/12/21
T.A.

10.12.21
बनासपुर बाजार
बासीय कार्य विभाग
बासीय कार्य, बनसपुर

54

FDR

Rosera Shivajinagar se Jakhar FDR

District : Samastipur
Block : Shivajinagar

Total Length (Km): 0.250

SI No	Reference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually	6	10.00	2.25	0.35	cum	47.25		
			1	30.00	3.50	0.200	cum	21.00		
			2	35.00	3.75	0.60	cum	157.50		
			2	15.00	3.50	0.150	cum	15.75		
			2	10.00	3.40	0.250	cum	17.00		
			1	8.00	3.50	0.200	cum	5.60		
			1	16.00	3.40	0.150	cum	8.16		
			1	4.00	3.50	0.250	cum	3.50		
			1	6.00	3.30	0.200	cum	3.96		
			2	3.00	3.50	0.15	cum	3.15		
		Total Quantity :					cum	282.87	1724.29	487749.91
								Total Cost of Pavement in Rs :	4.88	

[Signature]
27/10/24

Junior Engineer
RWD (W) Section, Shivajinagar

[Signature]
27/10/24

Asstt. Engineer
RWD (W) S. Div. Shivajinagar

[Signature]
27/10/24

Executive Engineer
RWD (W) Div, Rosera