

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 1471314

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय:-

जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग:-

अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपयुक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेतर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:- 7/12/21.....

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :- R.D.S.R.A.....

2. Name of Block:- :- Shivastinagar

3. Name of Road/Bridge- :- Maghvalia to Kharskam

A. For Road.

1. Damage Location/Chainage :- $\frac{25.905983}{86.05737}$, $\frac{25.90573}{86.057383}$, $\frac{25.905848}{86.057382}$, $\frac{25.902938}{86.061085}$

2. Damage Length :- 0.350km

3. Nature of Damage :- Heavy rain cuts

4. Details of Restoration Works :- Brick bat filling

i. Material being used in Restoration Works :-

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.350km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length , :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration works :

iii. Procedure taken up in Restoration Works :


iv. Restored Length :


7/12/21

J.E.


7/12/21

A.E.



7/12/21

Executive Engineer,

R.W.D Works Division,

R.D.S.R.A.

very low found cuts
factory.


7/12/21

Signature
Executive Engineer
R.W.D Works Division
(Name of Inspector)
Manjhaul Bakhari

ग्रामीण कार्य विभाग, कार्य प्रमंडल-रोसड़ा अंतर्गत FDR के तहत मरम्मत/ Motorable कराए गये पथों की जॉब की सूची।


प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लम्बाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की राशी	अभियुक्ती
shivajinagar	Kankar To Simrawan PMGSY Path to Bhorha Tola	Brick Bat Filling	0.3	5.43	पूर्ण
shivajinagar	Dassut- Kakar Ghat	Brick Bat Filling	0.4	6.43	पूर्ण
shivajinagar	Dhanika Chowk -Balipur Khander Chowk	Brick Bat Filling	0.415	3.21	पूर्ण
shivajinagar	T01-Shankarpur	Brick Bat Filling	0.67	6.35	पूर्ण
shivajinagar	L057-T01 To Mahadeva (VR32)	Brick Bat Filling	0.39	4.00	पूर्ण
shivajinagar	Kariyan to Raniparti	Brick Bat Filling	0.395	3.60	पूर्ण
shivajinagar	Rosera shivajinagar se Jakhar FDR	Brick Bat Filling	0.25	5.51	पूर्ण
shivajinagar	L041 - T01 to Situahi (VR25)	Brick Bat Filling	0.295	5.60	पूर्ण
shivajinagar	Karpuri Chouk To Manain Tole (Baghoupur)	Brick Bat Filling	0.315	2.84	पूर्ण
shivajinagar	Maghrahia to Kharshan	Brick Bat Filling	0.35	3.43	पूर्ण
shivajinagar	L049-T02 To Kankhariya (VR32)	Brick Bat Filling	0.25	2.60	पूर्ण
shivajinagar	L040-T02 To Dharampur Punma (VR24)	Brick Bat Filling	0.4	3.64	पूर्ण
shivajinagar	L067-L060 to Mahesar (VR49)	Brick Bat Filling	1.3	7.56	पूर्ण
shivajinagar	Dhobiyahi se kharari siman tak path	Brick Bat Filling	0.29	2.65	पूर्ण
shivajinagar	L022-T01 To Sahru (VR45)	Brick Bat Filling	0.3	3.31	पूर्ण
shivajinagar	MDR Road to Moularahi Shirampur	Brick Bat Filling	0.18	1.97	पूर्ण
shivajinagar	L046-T03 To Shahpur Navtolo (VR29)	Brick Bat Filling	0.475	3.76	पूर्ण
shivajinagar	T01 - Dharampur Jakhar	Brick Bat Filling	0.7	2.14	पूर्ण
shivajinagar	Borae Ranna to REO Road Rosera-Behari Road	Brick Bat Filling	0.35	3.48	पूर्ण
shivajinagar	X-Road To L034 - Kolhatta	Brick Bat Filling	0.3	6.53	पूर्ण

Rajni
राजनी

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल-गजौल-बरखडी

74



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Shivajinagar
Name of Road :	<u>Majarahia To Kharsham</u>		

SUBMITTED BY
THE EXECUTIVE ENGINEER
WORKS DIVISION, ROSERA

FDR

Detailed Estimate for

Kharsham to Majrahia

Block : Sivajinagar
District : Samastipur

ABSTRACT OF COST FOR ROAD

No	Item of Work	Amount (In Rs)	
		As per Estimate	
	Total Cost for Pavement Works		303173.29
	Total Cost of Project :	Rs -	303173.29
	Total Cost Including (GST + L.Cess) 13% :	Rs -	39412.53
	Total :	Rs -	342585.82
	Say (Lakh) :	Rs -	3.43

[Signature]
27/10/21

Junior Engineer
RWD (W) Section, Sivajinagar

[Signature]
27/10/21

Asstt. Engineer
RWD (W) S. Div. Sivajinagar

[Signature]
27/10/21

Executive Engineer
RWD (W) Div, Rosera

Sanctioned
Approved
3.43 Lakh say three Lakh forty
three thousand only including O.H. charge.

[Signature]
10/12/21
T.H.

[Signature]
10.12.21
अधीक्षक बांधकाम
ग्रामीण कार्य विभाग
बांधे विभाग, समस्तीपुर
A.E.
10.12.21

55

FDR

Kharsham to Majraha

istrict : Samastipur
lock : Sivajinagar

Total Length (Km): 0.350

Sl No	Reference To Mord Spec.	Brief Description of Item	No	Measurements			Unit	Quantity	Rate (Rs)	Amount (Rs)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually								
			1	40.00	2.00	0.250	cum	20.00		
			2	20.00	2.00	0.200	cum	16.00		
			2	8.00	2.00	0.300	cum	9.60		
			2	6.00	2.00	0.250	cum	6.00		
			3	4.00	2.00	0.300	cum	7.20		
			1	10.00	2.50	0.20	cum	5.00		
			1	10.00	2.50	0.15	cum	3.75		
			1	5.00	2.50	0.15	cum	1.88		
			1	5.00	2.30	0.10	cum	1.15		
			4	2.50	2.50	0.15	cum	3.75		
			4	30.00	3.50	0.150	cum	63.00		
			2	35.00	2.75	0.20	cum	38.50		
		Total Quantity :					cum	175.83	1724.29	303173.29
		Total Cost of Pavement in Rs :								3.03

[Signature]
22/10/24

Junior Engineer
RWD (W) Section, Sivajinagar

[Signature]
22/10/24

Asst. Engineer
RWD (W) S. Div. Sivajinagar

[Signature]
22/10/24

Executive Engineer
RWD (W) Div, Rosera