

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मंझौल-बखरी।

पत्रांक 1471/अ/कु

दिनांक 7/12/21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, मंझौल-बखरी।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, रोसड़ा।

विषय: जाँच प्रतिवेदन भेजने के संबंध में।

प्रसंग: अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, समस्तीपुर के पत्रांक 1927 दिनांक 16.11.2021

महाशय,

उपर्युक्त विषयक संदर्भ में कहना है कि प्रासंगिक पत्र के आलोक में योजनाओं का मेरे एवं मेरे द्वारा गठित टीम के द्वारा आपके प्रमण्डल के अधीन F.D.R अन्तर्गत कराये गये पथों का जाँच किया गया। 86 योजनाओं का जाँच प्रतिवेदन इस पत्र के साथ संलग्न कर अग्रेतर कार्रवाई करने हेतु भेजी जा रही है। जिसका लगभग अनुमानित राशि योजना के नाम के सामने के अंकित है।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, मंझौल-बखरी।

Inspection Report for Flood Damage Work

Date:- 7/12/21

1. Name of PIUs- Executive Engineer, R.W.D, Works , Division, :- ROSERA.....

2. Name of Block:- Bithan

3. Name of Road/Bridge:- L045 to Salha chandan R.C.C Bridge
at ch- 900m.

A. For Road.

1. Damage Location/Chainage :- $\frac{25.725191}{86.301016}, \frac{25.725045}{86.301268}, \frac{25.725237}{86.300989}, \frac{25.725299}{86.300835}$

2. Damage Length :- 0.60 Km

3. Nature of Damage :- Due to flood crust is damaged

4. Details of Restoration Works :- Brick bat filling.

i. Material being used in Restoration Works :

ii. Equipments/Tools being used in Restoration Works:

iii. Procedure taken up in Restoration Works :

iv. Restored Length : 0.600 km

B. For Bridge

1. Damage Location / Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration Works :

i. Material being used in Restoration Works :


ii. Equipments/Tools being used in Restoration works :


iii. Procedure taken up in Restoration Works :

iv. Restored Length :


J.E.


A.E.


Executive Engineer,
R.W.D Works Division,
ROSERA


Wm & done found Lath
factory

Executive Engineer
RWD Works Division
(Name of Inspector)
Manjhaul Bakhari

ग्रामीण कार्य विभाग, कार्य प्रमंडल-रोसड़ा अंतर्गत FDR के तहत मरम्मत/Motorable कराए गये पथों की जाँच की सूची।

क्र.सं.	प्रखंड	पथ का नाम	कराए गए कार्य	मरम्मत कराए जाने हेतु पथ की लम्बाई किलोमीटर	मरम्मत कराए जाने हेतु पथ की राशी	अभियुक्ती
1	Bithan	Larjhaghat to Darbhanga Jila ke Samalla Path	Brick Bat Filling	0.700	7.86	पूर्ण
2	Bithan	Parkauli - Tetrahi	Brick Bat Filling	0.9	11.09	पूर्ण
3	Bithan	Village Bardauni. (T01) To Manorwa Khalra	Brick Bat Filling	0.3	4.93	पूर्ण
4	Bithan	L023-L022 to Khota tilakpur (TRACK23)	Brick Bat Filling	0.25	7.68	पूर्ण
5	Bithan	MDR - Laxminia	Brick Bat Filling	0.3	13.97	पूर्ण
6	Bithan	Chardauli - Sihma	Brick Bat Filling	0.3	4.96	पूर्ण
7	Bithan	L053-L038 Tetrahi to Shanichara	Brick Bat Filling	0.25	5.67	पूर्ण
8	Bithan	L051-T01 Bardauni to Manorwa Khera	Brick Bat Filling	0.3	4.15	पूर्ण
9	Bithan	L048-L037 To Khalarakot	Brick Bat Filling	0.3	7.83	पूर्ण
10	Bithan	PWD Road to Kelwari Dhala To Kelwari Village	Brick Bat Filling	0.3	3.76	पूर्ण
11	Bithan	L034-T02 To Marthua (VR34)	Brick Bat Filling	0.3	4.85	पूर्ण
12	Bithan	L028-T01 Tabolao Padri Near Pushaho (VR28)	Brick Bat Filling	0.3	19.71	पूर्ण
13	Bithan	L047-T01 to Salhabujurg (TRACK47)	Brick Bat Filling	0.6	12.95	पूर्ण
14	Bithan	L046-L045 To Salha Chandan (TRACK46)	Brick Bat Filling	0.3	5.46	पूर्ण
15	Bithan	Bithan High School Phool Gachhi To Parri Vaya Batardiha Path	Brick Bat Filling	0.3	8.23	पूर्ण
16	Bithan	To2 to Belsandi	Brick Bat Filling	0.2	2.75	पूर्ण
17	Bithan	Bithan REO Road to Karanchi Sirsia	Brick Bat Filling	0.7	9.79	पूर्ण
18	Bithan	Bithan- Jagmohra	Brick Bat Filling	0.3	3.35	पूर्ण
19	Bithan	L045-T01 To Chirautana (TRACK45)	Brick Bat Filling	0.3	5.71	पूर्ण
20	Bithan	L056-L045 to Salha-chanda RCC Beidge at ch-900 m	Brick Bat Filling	0.6	6.25	पूर्ण

Rasmi
०१/०२/२५

कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमंडल-मझौल-बखडी



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

GOVT. OF BIHAR

FDR

YEAR 2021-22

Detailed Project Report

Division : Rosera

District :	Samastipur	Block :	Bithan
Name of Road :	<u>L046-L045 To Salha Chandan (TRACK46)</u> RCC Bridge at ch 900m		
SUBMITTED BY THE EXECUTIVE ENGINEER WORKS DIVISION, ROSERA			

तकनीकी प्रतिवेदन


पथ का नाम:- LO46-LO45 to Salha chandam RCE Bridge
at ch 900 m

प्राक्कलित राशि- '6.25 लाख


उपर्युक्त वर्णित पथ विगत बाढ़/बरसात वर्ष 2021-2022 से काफी छतिग्रस्त हो गए थे जिससे आवागमन काफी कठीनाईयुक्त हो गया था तथा दुर्घटनाएँ होती रहती थी जिसके कारण इस पथ को Brick bats आदि से भर कर मोटेरेबल किया गया है। पथ पर आवागमन जारी है।


Junior Engineer

RWD (w) Section, Singhia


Assistant Engineer

RWD (w) Sub Division, Singhia


Executive Engineer
RWD (w)
Division, Rosera

FDR

Detailed Estimate for

L046-L045 To Salha Chandan RCC Bridge at Ch 900M

Block : Bithan
District : Samastipur

ABSTRACT OF COST FOR ROAD

Sl No	Item of Work	Amount (In Rs)	
		As per Estimate	
1	Total Cost for Pavement Works		552850.48
	Total Cost of Project :	Rs -	552850.48
	Total Cost Including (GST + L.Cess) 13% :	Rs -	71870.56
	Total :	Rs -	624721.04
	Say (Lakh) :	Rs -	6.25

[Signature]
27/10/21
Junior Engineer
RWD (W) Section, Bithan

[Signature]
27/10/21
Asstt. Engineer
RWD (W) S. Div. Bithan

[Signature]
27/10/21
Executive Engineer
RWD (W) Div. Rosera

Technical carry sanctioned for Rs 6.25 lac say six lakh -
twenty five thousand and only remaining 0.48 lac.

[Signature]
10/12/21
T.A.

[Signature]
10/12/21
For
10/12/21

BDR
1046-1045 To Salim Chaudan RCC Bridge at Ch 900M

District Block		Sannasipur Bithan		Total Length (Km).		0.060				
Sl. No.	Ref. to M.O. No.	Brief Description of Item	No.	Measurements			Unit	Quantity	Rate (Rs.)	Amount (Rs.)
				L (m)	B (m)	D (m)				
1	401	Supply filling brick bat compacted manually	1	25.00	5.50	0.90	cum	123.75		
			1	35.00	6.25	0.90	cum	196.88		
							cum	0.00		
		Total Quantity :					cum	320.63	1724.29	552850.48
							Total Cost of Pavement in Rs.			5.53

Kamran
22/10/21
Junior Engineer
RWD (W) Section, Bithan

Asst. Engineer
Assn. Engineer
RWD (W) S. Div. Bithan

Executive Engineer
Executive Engineer
RWD (W) Div. Rosera