

Const. & Maint of Road Rashtriya to Sanapin

Schedule XLV-Form No. 134

BARSOI DIVISION

Kadwa. SUB-DIVISION

M.B. No. 1364

MEASUREMENT BOOK

*M/S A.B.C.L. Construction
Ag. No. 01 (M.B.S.) / 2020-21*

1st and final Bill

Name to work ABSTRACT OF COST
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement:
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. & Maint.					
of Road Rashidpur to					
Sonapur (VR 76) under					
MR-3054					
Agency - M/s ABCL Construction					
At - Mill - Pachgachhi, Post - Salmasi					
P.S. Balia, Belon, Kaffhar					
Agr. No. - 01 MBD/2020-21					
Date of W/O - 15.04.2020					
Date of Completion - 15.04.2021					
1/1. Clearing and grubbing					
Road Land					
0.478 Hect. wide M.B. No (1363)					
Pg No (1)					
@ Rs. 49496.70/Ha — Rs. 23659/-					
2/2. Scarifying the existing					
BT road Surface					
492.19 m ² wide M.B. (1363) (2)					
@ Rs. 15.40/m ² — Rs. 7580/-					
3/3. Const. of Subgrade					
and earthen shoulders					
1369.92 m ³ wide M.B. (1363) (13)					
@ Rs. 176.75/m ³ — Rs. 24133/-					

Continuation No. Pa 243372

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
29/30. Painting on parapet wall (black & white stripes)					
82.56 m ² wide (1363) (18)					
Rs. 95.63/m ² — Rs. 7895/-					
30/31. Brick Masonry work in cement mortar (1:3) in parapet wall					
12.0 m ³ wide (1363) (14)					
Rs. 5430.39/m ³ — Rs. 65165/-					
31/32. Plastering with					

Cement mortar (1:4)					
80.96 m ² wide (1363) (15)					
Rs. 180.10/m ² — Rs. 14581/-					
32/33. Painting two coats on parapet wall					
80.96 m ² wide (1363) (17)					
Rs. 95.63/m ² — Rs. 7742/-					
Total Rs. 5766932/-					

Add. 12% GST + 1% L.C.S					
Rs. 749701/-					
Rs. 6516633/-					
Rs. 256172					