

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, जमुई ।

पत्रांक 891(81.76)

जमुई, दिनांक 20/06/2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, जमुई ।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:-

शीर्ष MR New Maintenance Policy 2018 योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण का
आवंटन उपलब्ध कराने के संबंध में ।


महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष MR New Maintenance Policy 2018
योजना अन्तर्गत 5(पाँच) वर्षीय अनुरक्षण के पथों का पथवार मांगी जाने वाली आवंटन की सूची पत्र के
साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है ।

सूचनार्थ सादर समर्पित ।

अनु०- यथोक्त

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जमुई ।

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name :- RWD(WD),Jamui

Block Name:- Khaira

1	Name of the Road	Jamui-Kawakol Road - Dhanwe via Mainijor, Untapathar		
2	Batch No.	RM/JA/JAM/19/0014		
3	Project ID	NEA22000757		
4	Total Lenth of Road (in KM)	7.75		
5	Length of Road to Meet Required Service Level [Completed length](in Km) [1]	7.75		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	71.55255		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	3.57763		
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non-Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00
II	SHOULDERS AND EMBANMENTS	0	10%	0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00
V	VEGATION	0	5%	0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (IN Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				3.57763

Date of inspection by E/I or his agent
Prepare by Contractor's self Control unit

Name and Designation of person inspecting road

Date

Dupto
20/06/2022

Signature of person inspecting road

(Signature)

[Signature]
20/06/22

Certify by E/I [signature] Date:-
Executive Engineer
Rural Works Department
Works Division, Jamui

Requisition Form for Scheme Head MR-13054 Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

RWD, Works Division Jamui
Government Of Bihar
OM01
Rural Works Department

1 Year (1st Quarter)

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From:-Jamui kawalai road Dhanve via mainpor unmapathar
(Package No.-RM/JA/JAM/19/0014)
Length of Road :- 7.75km
Inspector :- J.E RWD Sub Division :Khairi

To:-
Executive Engineer
R.W.D, Works Division Jamui
Date:- 11.6.2022
Position :- J.E

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed payment												
OM101	Pothole Patching	m ²	Nil	Nil	Nil	Nil							No Pot Hole Found.
OM102	Surface Depression and Rut patching	m ³	Nil	Nil	Nil	Nil							Not Surface Depression & Rut Patching Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Crack sealing Found
	Surface Treatment												
OM104	(a) Loss of Aggregate (Surface Raveling)	m ²	Nil	Nil	Nil	Nil							No Loss Of Aggregates (Surface Raveling) Found
	(b) Bleeding / Flushing	m ²	Nil	Nil	Nil	Nil							No Bleeding/ Flushing Required
	(c) Crocodile Cracking	m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking Found
105	Edge Repair	m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
106	Digouts	m ²	N/A	N/A	N/A	N/A							
107	Concrete pavement	m ³	N/A	N/A	N/A	N/A							
	Other activities												
OM200	Shoulder												
	Unsealed Shoulder												
OM201	(a) Edge Drop-off	Lm	Nil	Nil	Nil	Nil							No Edge Drop-Off Required
	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							Not Required
	(c) Holding water	Lm	Nil	Nil	Nil	Nil							No Holding Water Found
OM202	Embankment Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Rain Cuts)		Nil	Nil	Nil	Nil							Not Required
OM300	Drainage including culverts major												
OM301	Surface Drains & Verge	Lm	N/A	N/A	N/A	N/A							Not Required
OM302	Culvert Cleaning	No	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Whirlie washing)	M ³	Nil	Nil	Nil	Nil							Not Required

und

No	Standard Of Work Item Name	Work Unit	Unit Of Required In each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM400	Vegetation	Unit											Comments
	Grass Control												
OM401	(a) Roadside General Tidy	Ha	Nil	Nil	Nil	Nil							Not Required
	(b) Clear near Safety signs, kilometer posts and roadside furniture	Ha	Nil	Nil	Nil	Nil							Not Required
OM402	Tree and Shrub Management	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Branches Of Trees	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Shrubs From Road Way	No	Nil	Nil	Nil	Nil							Not Required
	Other activities (Trimming of Grass)	M ²	Nil	Nil	Nil	Nil							Not Required
OM500	Safety Signs and Road		Nil										Not Required
OM501	Signs Maintenance	No	Nil	Nil	Nil	Nil							Not Required
OM502	Guard Stones	Lm	N/A	N/A	N/A	N/A							Not Required
OM503	Distance Stones	No	N/A	N/A	N/A	N/A							Not Required
OM504	Road Marking	M ²	Nil	Nil	Nil	Nil							Not Required
	Other activities												

Bidder

Executive Engineer, R.W.D Works Division-Jamui

Division, Jamui

Wm 21/6/22

ork-Jamui-Kawakol Road - Dhanuwa via Mainijor, Untapathar

Name of Contractor-Balkrishna Bhaliotiya Construction Pvt.Ltd

Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
	No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
9/6/22 13:7:0	94	0.1	390	0	3900	3570	G	24.79485	86.142592	Normal
9/6/22 13:7:33	94	0.1	390	10.1	3900	3570	G	24.79409	86.142153	Speed Breaker
9/6/22 13:8:0	94	0.1	330	20.2	3300	3073	G	24.7933	86.141582	Culvert
9/6/22 13:8:9	94	0.1	310	20.2	3100	2908	G	24.79252	86.14111	Normal
9/6/22 13:8:9	94	0.1	330	20.2	3300	3073	G	24.79172	86.140572	Normal
9/6/22 13:9:0	94	0.1	380	10.1	3800	3487	G	24.79125	86.139697	Normal
9/6/22 13:9:18	94	0.1	330	20.2	3300	3073	G	24.791	86.138922	Normal
9/6/22 13:9:18	94	0.1	310	20.2	3100	2908	G	24.79011	86.138737	Normal
9/6/22 13:9:18	94	0.1	370	30.3	3700	3405	G	24.78929	86.13848	Normal
9/6/22 13:10:0	94	0.1	360	30.3	3600	3322	G	24.7887	86.13771	Normal
9/6/22 13:10:0	94	0.1	360	10.1	3600	3322	G	24.78795	86.137137	Normal
9/6/22 13:10:29	94	0.1	360	20.2	3600	3322	G	24.78712	86.136985	Culvert
9/6/22 13:10:29	94	0.1	310	20.2	3100	2908	G	24.78629	86.137322	Normal
9/6/22 13:11:4	94	0.1	390	30.3	3900	3570	G	24.78547	86.136902	Normal
9/6/22 13:11:4	94	0.1	380	20.2	3800	3487	G	24.78469	86.137103	Normal
9/6/22 13:11:4	94	0.1	360	20.2	3600	3322	G	24.78386	86.137003	Normal
9/6/22 13:11:39	94	0.1	310	20.2	3100	2908	G	24.78296	86.136952	Normal
9/6/22 13:11:39	94	0.1	320	30.3	3200	2991	G	24.78204	86.13678	Normal
9/6/22 13:12:15	94	0.1	360	20.2	3600	3322	G	24.78113	86.13682	Normal
9/6/22 13:12:15	94	0.1	330	10.1	3300	3073	G	24.78037	86.136632	Normal
9/6/22 13:12:15	94	0.1	390	30.3	3900	3570	G	24.77971	86.135875	Culvert
9/6/22 13:13:0	94	0.1	310	30.3	3100	2908	G	24.77885	86.135588	Normal
9/6/22 13:13:0	94	0.1	360	20.2	3600	3322	G	24.77804	86.13512	Normal
9/6/22 13:13:25	94	0.1	330	20.2	3300	3073	G	24.7776	86.134393	Normal
9/6/22 13:13:25	94	0.1	320	10.1	3200	2991	G	24.77706	86.133535	Normal
9/6/22 13:14:0	94	0.1	370	10.1	3700	3405	G	24.77686	86.132693	Normal
9/6/22 13:14:36	94	0.1	360	10.1	3600	3322	G	24.7762	86.131952	Normal
9/6/22 13:15:11	94	0.1	380	20.2	3800	3487	G	24.77575	86.131127	Normal
9/6/22 13:15:11	94	0.1	270	40.4	2700	2577	G	24.77541	86.130218	Normal
9/6/22 13:15:11	94	0.1	310	40.4	3100	2908	G	24.77501	86.129343	Normal
9/6/22 13:15:11	94	0.1	380	30.3	3800	3487	G	24.77457	86.12842	Normal
9/6/22 13:15:46	94	0.1	340	20.2	3400	3156	G	24.77396	86.127677	Normal
9/6/22 13:16:21	94	0.1	320	10.1	3200	2991	G	24.77331	86.126935	Normal
9/6/22 13:17:0	94	0.1	370	0	3700	3405	G	24.7726	86.12638	Normal
9/6/22 13:17:32	94	0.1	370	10.1	3700	3405	G	24.77179	86.125823	Normal
9/6/22 13:18:43	94	0.1	350	10.1	3500	3239	G	24.77038	86.124948	Normal
9/6/22 13:19:0	94	0.1	380	20.2	3800	3487	G	24.76999	86.124073	Normal
9/6/22 13:20:28	94	0.1	320	20.2	3200	2991	G	24.7685	86.122188	Normal
9/6/22 13:21:4	94	0.1	390	20.2	3900	3570	G	24.76818	86.121328	Normal

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 3900$$

$$Y = 3570$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

K-Jamui-Kawakol Road - Dhanwe via Mainjor, Untzapathar

Name of Contractor-Balkrishna Bhattachya Construction Pvt.Ltd

9/6/22	13:21:4	94	0.1	270	30.3	2700	2577	G	24.767	86.12047	Normal
9/6/22	13:21:4	94	0.1	320	30.3	3200	2991	G	24.76734	86.119562	Normal
9/6/22	13:21:39	94	0.1	350	20.2	3500	3239	G	24.76555	86.118988	Normal
9/6/22	13:22:14	94	0.1	370	10.1	3700	3405	G	24.76611	86.118315	Speed Breaker
9/6/22	13:22:14	94	0.1	370	20.2	3700	3405	G	24.76648	86.117457	Normal
9/6/22	13:22:14	94	0.1	350	30.3	3500	3322	G	24.7671	86.11668	Normal
9/6/22	13:22:50	94	0.1	390	30.3	3900	3570	G	24.76717	86.115673	Normal
9/6/22	13:23:0	94	0.1	290	30.3	2900	2742	G	24.76747	86.114747	Normal
9/6/22	13:23:0	94	0.1	390	20.2	3900	3570	G	24.76773	86.113787	Normal
9/6/22	13:23:25	94	0.1	390	20.2	3900	3570	G	24.7682	86.112878	Normal
9/6/22	13:32:14	94	0.1	300	20.2	3000	2825	G	24.78618	86.1067	Normal
9/6/22	13:32:49	94	0.1	380	20.2	3800	3487	G	24.78553	86.10606	Normal
9/6/22	13:33:0	94	0.1	340	20.2	3400	3156	G	24.78515	86.10513	Culvert
9/6/22	13:33:0	94	0.1	300	20.2	3000	2825	G	24.78453	86.104377	Normal
9/6/22	13:33:25	94	0.1	350	20.2	3500	3239	G	24.78383	86.103803	Normal
9/6/22	13:33:25	94	0.1	330	30.3	3300	3073	G	24.78324	86.10303	Normal
9/6/22	13:34:0	94	0.1	320	20.2	3200	2991	G	24.78256	86.102272	Normal
9/6/22	13:34:0	94	0.1	340	10.1	3400	3156	G	24.78224	86.101447	Normal
9/6/22	13:34:35	94	0.1	330	20.2	3300	3073	G	24.78206	86.100453	Normal
9/6/22	13:35:0	94	0.1	340	20.2	3400	3156	G	24.78142	86.99713	Normal
9/6/22	13:35:10	94	0.1	320	30.3	3200	2991	G	24.78087	86.98938	Normal
9/6/22	13:35:10	94	0.1	340	10.1	3400	3156	G	24.78025	86.98232	Normal
9/6/22	13:35:46	94	0.1	350	20.2	3500	3239	G	24.77974	86.9744	Culvert
9/6/22	13:36:0	94	0.1	390	30.3	3900	3570	G	24.77926	86.96548	Speed Breaker
9/6/22	13:36:21	94	0.1	380	20.2	3800	3487	G	24.77868	86.95773	Normal
9/6/22	13:36:21	94	0.1	330	10.1	3300	3073	G	24.77879	86.9478	Normal
9/6/22	13:40:28	94	0.1	380	10.1	3800	3487	G	24.78182	86.101968	Normal
9/6/22	13:40:28	94	0.1	380	10.1	3800	3487	G	24.78099	86.102103	Normal
9/6/22	13:41:3	94	0.1	380	10.1	3800	3487	G	24.78014	86.10182	Normal
9/6/22	13:41:39	94	0.1	330	10.1	3300	3073	G	24.77924	86.101515	Normal
9/6/22	13:45:10	94	0.1	320	10.1	3200	2991	G	24.77842	86.101413	Normal
9/6/22	13:46:21	94	0.1	350	10.1	3500	3239	G	24.77792	86.102205	Normal
9/6/22	13:51:3	94	0.1	330	20.2	3300	3073	G	24.78497	86.104797	Normal
9/6/22	13:52:0	94	0.1	310	20.2	3100	2908	G	24.78677	86.10707	Normal
9/6/22	13:52:14	94	0.1	350	10.1	3500	3239	G	24.78757	86.107	Normal
9/6/22	13:52:14	94	0.1	360	20.2	3600	3322	G	24.78847	86.106582	Normal
9/6/22	13:52:49	94	0.1	360	20.2	3600	3322	G	24.7893	86.10638	Normal
9/6/22	13:53:0	94	0.1	390	30.3	3900	3570	G	24.79024	86.106245	Normal
Length		7.7									
Total IRI				247994							
Average IRI				3220.70							

Executive Engineer
Rural Work Department
Works Division-Jamui

Handwritten signature

Name of Customer : **BALKRISHNA BHALOTA CON**
 Name of Work : **JamuiKawakol Road - Dhanw**
 Road : **JamuiKawakol Road - Dhanw**
 Lab Job number :
 Date : **09-06-2022**
 Section No. : **94**


Test Date : **09-06-2022**
 Machine No : **399**
 Start S No : **0.000**
 Start E No : **7.700**
 Weather :
 Start Location :
 End Location :
 Road Name : **JamuiKawakol Road - Dhanw**
 Road Type : **(R) RURAL ROAD**
 Side :
 UIV Range : **1577 To 5000**
 Dist Range : **0 To 7.8**
 Equation : **$Y = 0 * X^2 + 0.828 * X + 341.6$**
 Interval : **1000**
 mm/km
 ~ 1000 m

Print
 Generate Report and Graph

Redraw Graph

Map View

File : D:\RTM\mr policy offline Requisition\Ashok\PI VALUE\phalotiyamainjor untapathar\09021354.Xls, Section No.
 Name of Customer : BALKRISHNA BHALOTA CONSTRUCTION PRIVATE LIMITED, Name of Work/ Road



Unit
 28/4/22
 EC

Distance * 1000 m