

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, सिवान-1

पत्रांक 306 अंगूठ

सिवान-1, दिनांक 23/3/2022

प्रेषक :- कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, सिवान-1

सेवा में,
नोडल पदाधिकारी (3054)
ग्रामीण कार्य विभाग
बिहार पटना।

विषय :- योजना शीर्ष नई अनुरक्षण नीति 2018 एम0आर0/3054 मद में राशि की अधिययचना के संबंध में।

महाशय,

उपर्युक्त विषयक योजना शीर्ष नई अनुरक्षण नीति 2018 एम0आर0/3054 मद में राशि की अधियाचना विहित प्रपत्र में भर कर अग्रतर कारवाई हेतु समर्पित किया जा रहा

अनुरोध है कि अधियाचित राशि 82.10537 लाख रुपये मात्र उपलब्ध कराने की कृपा की जाय।

अनु0- 1.विहित प्रपत्र में माँग विविरणी।

2.Bump Integrator Equipment Report की प्रति।

3.एकरारनामा की छाया प्रति।

विश्वासभाजन


23/03/22

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, सिवान-1


23/3/22

RWD, Works Division, Siwan-1

Requisition Format for Scheme Head- MR (3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division:-RWD, (W) Division,Siwan-1																		
Sl No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakhs)	Up-to-date Expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in KM)	amount (in Lakh)	Initial Rectification With Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/2019-20/14	Chaimpur to Tari Path se Nandan Mura via Sachani Nahar	31406601027	11-659/DI-10.02.2020	3.600	129.18600	88.16000	32.21	39MRD/2020-21.DI-23.03.2021	5.10.2021		3816	25mm	5	0.00000	0.00000	82.10537	PHY complet

- 1.Signed Hard Copy and Soft copy in excel of recorded IRI is enclose
- 2.Up to data Physical Progress has been uploaded in MIS

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सिवान-1
23/03/22

Name of work : Chainpur se Tari path to Nandamuda		
Name of customer : Subhash Kumar Shahi		
(R) Rural Road		
Good	Average	Poor
< 4000	4001 - 5000	> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BUMP(cm)	Speed(Km/Hr)	UI(mm/Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
22/03/22	10:11:19	23	100	100	30.0 cm	24.0 Km/Hr	3000.0 mm/Km	2964	3.99	Good	25.9907771	N	84.3707666	E	Normal
22/03/22	10:11:57	23	100	200	24.0 cm	19.4 Km/Hr	2400.0 mm/Km	2422	3.33	Good	25.9913264	N	84.3700190	E	Normal
22/03/22	10:12:32	23	100	300	29.0 cm	19.2 Km/Hr	2900.0 mm/Km	2874	3.88	Good	25.9919520	N	84.3691874	E	Normal
22/03/22	10:13:01	23	100	400	33.0 cm	18.1 Km/Hr	3300.0 mm/Km	3236	4.31	Good	25.9921446	N	84.3689127	E	Normal
22/03/22	10:13:31	23	100	500	31.0 cm	19.2 Km/Hr	3100.0 mm/Km	3055	4.09	Good	25.9930106	N	84.3677454	E	Normal
22/03/22	10:14:01	23	100	600	28.0 cm	20.0 Km/Hr	2800.0 mm/Km	2784	3.77	Good	25.9936324	N	84.3668985	E	Normal
22/03/22	10:14:31	23	100	700	26.0 cm	21.0 Km/Hr	2600.0 mm/Km	2603	3.55	Good	25.9942999	N	84.3660364	E	Normal
22/03/22	10:15:00	23	100	800	27.0 cm	19.0 Km/Hr	2700.0 mm/Km	2693	3.66	Good	25.9948626	N	84.3652353	E	Normal
22/03/22	10:15:30	23	100	900	24.0 cm	19.2 Km/Hr	2400.0 mm/Km	2422	3.33	Good	25.9954443	N	84.3644342	E	Normal
22/03/22	10:16:00	23	100	1000	31.0 cm	17.1 Km/Hr	3100.0 mm/Km	3055	4.09	Good	25.9960013	N	84.3636408	E	Normal
22/03/22	10:16:29	23	100	1100	33.0 cm	16.2 Km/Hr	3300.0 mm/Km	3236	4.31	Good	25.9960013	N	84.3636408	E	Normal
22/03/22	10:17:04	23	100	1200	31.0 cm	19.1 Km/Hr	3100.0 mm/Km	3055	4.09	Good	25.9960013	N	84.3636408	E	Normal
22/03/22	10:17:37	23	100	1300	27.0 cm	21.0 Km/Hr	2700.0 mm/Km	2693	3.66	Good	25.9960013	N	84.3636408	E	Normal
22/03/22	10:18:05	23	100	1400	30.0 cm	21.7 Km/Hr	3000.0 mm/Km	2964	3.99	Good	25.9960013	N	84.3636408	E	Curve
22/03/22	10:18:33	23	100	1500	29.0 cm	22.8 Km/Hr	2900.0 mm/Km	2874	3.88	Good	25.9966424	N	84.3611841	E	Normal
22/03/22	10:19:01	23	100	1600	24.0 cm	18.8 Km/Hr	2400.0 mm/Km	2422	3.33	Good	26.0002775	N	84.3613749	E	Normal
22/03/22	10:19:28	23	100	1700	28.0 cm	18.7 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.0013685	N	84.3616419	E	Normal
22/03/22	10:19:54	23	100	1800	32.0 cm	20.7 Km/Hr	3200.0 mm/Km	3145	4.2	Good	26.0022869	N	84.3619013	E	Normal
22/03/22	10:20:19	23	100	1900	26.0 cm	19.1 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.0033007	N	84.3622217	E	Normal
22/03/22	10:20:45	23	100	2000	28.0 cm	19.9 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.0040693	N	84.3624659	E	Normal
22/03/22	10:21:11	23	100	2100	29.0 cm	17.9 Km/Hr	2900.0 mm/Km	2874	3.88	Good	26.0047579	N	84.3627253	E	Normal

Rahul
23/3/22
JE

Subhash Kumar Shahi
28/08/22
AS

23/03/22
EXECUTIVE ENGINEER
R. W. D. WORKS DIVISION
SWAN-1
23/3/22

Name of work :		Chainpur se Tari path to Nandamuda		
Name of customer :		Subhash Kumar Shahi		
(R) Rural Road				
Good	Average		Poor	
< 4000	4001 - 5000		> 5000	

22/03/22	10:21:39	23	100	2200	25.0 cm	18.7 Km/Hr	2500.0 mm/Km	2512	3.44	Good	26.0047579	N	84.3627253	E	Normal
22/03/22	10:22:08	23	100	2300	26.0 cm	19.4 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.0056624	N	84.3629389	E	Normal
22/03/22	10:22:38	23	100	2400	33.0 cm	18.1 Km/Hr	3300.0 mm/Km	3236	4.31	Good	26.0074549	N	84.3635111	E	CD
22/03/22	10:23:07	23	100	2500	31.0 cm	18.2 Km/Hr	3100.0 mm/Km	3055	4.09	Good	26.0079889	N	84.3637705	E	Curve
22/03/22	10:23:35	23	100	2600	28.0 cm	19.8 Km/Hr	2800.0 mm/Km	2784	3.77	Good	26.0079889	N	84.3637705	E	Normal
22/03/22	10:24:04	23	100	2700	23.0 cm	20.4 Km/Hr	2300.0 mm/Km	2332	3.22	Good	26.0079889	N	84.3637705	E	Normal
22/03/22	10:24:32	23	100	2800	27.0 cm	19.8 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.0079889	N	84.3637705	E	Normal
22/03/22	10:24:59	23	100	2900	29.0 cm	18.2 Km/Hr	2900.0 mm/Km	2874	3.88	Good	26.0113897	N	84.3653498	E	Normal
22/03/22	10:25:28	23	100	3000	30.0 cm	19.4 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.0120573	N	84.3651361	E	Curve
22/03/22	10:26:00	23	100	3100	33.0 cm	17.3 Km/Hr	3300.0 mm/Km	3236	4.31	Good	26.0128069	N	84.3645487	E	Normal
22/03/22	10:26:32	23	100	3200	26.0 cm	17.1 Km/Hr	2600.0 mm/Km	2603	3.55	Good	26.0135336	N	84.3646173	E	Breaker
22/03/22	10:27:07	23	100	3300	27.0 cm	19.4 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.0147028	N	84.3648157	E	Normal
22/03/22	10:27:39	23	100	3400	27.0 cm	18.8 Km/Hr	2700.0 mm/Km	2693	3.66	Good	26.0079889	N	84.3637705	E	Normal
22/03/22	10:28:04	23	100	3500	29.0 cm	18.2 Km/Hr	2900.0 mm/Km	2874	3.88	Good	26.0113897	N	84.3653498	E	Normal
22/03/22	10:28:32	23	100	3600	30.0 cm	20.4 Km/Hr	3000.0 mm/Km	2964	3.99	Good	26.0120573	N	84.3651361	E	Normal

Raul
23/3/22
JE

28/03/22
At

23/03/22
EXECUTIVE ENGINEER
R. W. D. WORKS DIVISION
SIWAN-1
23/3/22

भारतीय गैर न्यायिक INDIA NON JUDICIAL

भारत

एक हजार रुपये

ONE THOUSAND RUPEES

रु.1000

Rs.1000

INDIA

बिहार BIHAR

2380

17-9-020

10000

सुभाष कुमार (2115) 21/1/2021

2115 (110 5941) भाग 1 सुभाष कुमार

17-9-020 10000 110 5941 - 21/1/2021

Agreement No. 39 1780/2021

Dated.....3./03/2021

THIS AGREEMENT effect from the...06th...Day of...January 2021., between **Executive Engineer RWD Works Division, Siwan-01** (hereinafter "the Employer"), of the one part, **Subhash Kumar Shahi (BID ID-403559), At- Deopura, PS- Rasulpur, Dist.- Saran.** (hereinafter "the Contractor") of the other part. Whereas the Employer desirous that the Contractor execute output and performance based Rural Road contract for the maintenance of the Roads (which details given below-----)

Package No.- MR-N/2019-20-1/14 (Tender ID-92782)

Block	Road Name	Lenth(KM.)	Main. Cons.	Maintenance	Total
SISWAN	Chainpur to Tari Path se Nandamura via Sachani Nahar	3.60	88.160	32.210	120.470
SISWAN	MR of Remaning part of Road from Chandpur to Mehdar	1.600	56.472	15.405	71.806/-
SISWAN	CMDG Road to Saipur	1.200	30.352	10.183	40.535/-
SISWAN	Bhirti Tola to Nirmal Nagai	1.600	39.336	12.544	51.880/-
SISWAN	PWD Road to Tarenwa	1.700	42.009	14.735	56.744
	Total Estimated Cost (NIT)		256.329	85.077	341.406
	As per BOQ				340.64/-
	2.75% Below schedule rate				331.27/-

(Hereinafter called "The Works") and the Employer has accepted the Bid by the contractor for the execution and completion (by 5th October 2021) of above Works and the remedying of any defects therein as on 5th October 2026. At a Contract Price/Agreement Value (2.75% below) of ₹

EXECUTIVE ENGINEER
R. W. D. WORKS DIVISION
SIWAN