

## Inspection Report for Flood Damage Work

1. Name of PIUs

: Executive Engineer RWD (W) Division, Araria.

2. Name Of Block / Road

: SIKTI, Baramasia to Simalbani

### A. For Road

1. Damage Location / Chainage

: Cutting at ch. Near Baramasia RCC culvert.

2. Damage Length

: 57 M.

3. Nature Of Damage

: Crust and Flank washed out.

4. Details Of Restoration

:

i) Material Being Used In Restoration

: Soil, Local Sand, Sand bag, Price bat, Bamboo etc.

ii) Equipment / Tools Being Used In Restoration Works

: Tractor with Trolley & others.

iii) Procedure Taken Up In Restoration Works

: Filling all damaged portion of crust and flank with above material.

iv) Restored Length

: 57 M.

### B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

:

iv) Restored Length

:

- Not Applicable

Work found satisfactory

Signature of JE / AE / EE

Signature

Executive Engineer  
Name Of Inspector  
R.W.D. (W) DIVISION  
Kishanganj-2

# **GENERAL ABSTRACT OF COST**

NAME OF ROAD : Baramasia TO Simalbani

DISTRICT ARARIA

BLOCK SIKTI

DIVISION ARARIA

LENGTH FOR TEMPORARY RESTORATION 57 M

| Sl. No. | DESCRIPTION             | AMOUNT (LAKHS)                                               |
|---------|-------------------------|--------------------------------------------------------------|
|         |                         | Cutting Near Baramasia<br>RCC Culvert & Simalbani<br>Culvert |
| PART-A  | TEMPORARY RESTORATION   |                                                              |
| 1       | EARTHWORK               | 3,30,998.00                                                  |
| 2       | SAND BAG FOR PROTECTION | 1,48,583.00                                                  |
| 3       | HUME PIPE LAYING        |                                                              |
| 4       | BAMBOO PILE             | 47,382.00                                                    |
| 5       | BRICK BAT               | 5,53,913.00                                                  |
|         | Others                  |                                                              |
|         | SUB TOTAL =             | 10,80,876.00                                                 |
|         | GST @ 12 % =            | 1,29,705.00                                                  |
|         | LABOUR CESS @ 1 % =     | 10,809.00                                                    |
|         | SEIGNIORAGE FEE =       | 37,066.00                                                    |
|         | TOTAL =                 | 12,58,456.00                                                 |
|         | COST (IN LACS) =        | 12.585                                                       |
|         | GRAND TOTAL (IN LACS) = | 12.590                                                       |

*[Signature]*  
JE  
RWD  
SIKTI

*[Signature]*  
AE  
RWD  
SIKTI

*[Signature]*  
EE  
RWD  
ARARIA

Ref. E.E. Letter No. 1457 Dt. 28/4/22

Technically Sanctioned Rs. 12,59,000 = 00

(Rupees... Twelve lac fifty nine thousand

*[Signature]*  
29/4/22  
AE

*[Signature]*  
28/4/22  
Superintending Engineer  
Rural Works Department  
Work Circle Kishanganj