

Inspection Report for Flood Damage Work

1. Name of PIUs

: Executive Engineer, RWD (H) Division, Arani.

2. Name Of Block / Road

: Sikti, T04 to Ranikatta

A. For Road

1. Damage Location / Chainage

: cutting at ch-1200m & cutting at 1400 to 3000m.

2. Damage Length

: 132 M + 102 M = 234 M

3. Nature Of Damage

: Crust and Flank washed out.

4. Details Of Restoration

:

i) Material Being Used In Restoration

: Soil, Local Sand, Sandbag, Brickbat, Bamboo etc.

ii) Equipment / Tools Being Used In Restoration Works

: Tractor with Trolley & others.

iii) Procedure Taken Up In Restoration Works

: Filling all damaged portion of Crust and Flank with above material.

iv) Restored Length

: 234 M.

B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

- Not Applicable.

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

:

iv) Restored Length

:

Work found satisfactory

Signature of JE / AE / EE

Signature
Executive Engineer
RWD (H) Division
(Name of Inspector)
Kishanganj-2

GENERAL ABSTRACT OF COST

NAME OF ROAD : T 04 TO RANIKATTA

DISTRICT ARARIA

BLOCK SIKTI

DIVISION ARARIA

LENGTH FOR TEMPORARY RESTORATION 234 M

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)	AMOUNT (LAKHS)
		1st. Cutting at Ch 1200 M	2nd. Cutting From at Ch 1400 to 2000 M
PART-A	TEMPORARY RESTORATION		
1	EARTHWORK	6,95,649.00	1,04,291.00
2	SAND BAG FOR PROTECTION	-	-
3	HUME PIPE LAYING	-	-
4	BAMBOO PILE	11,11,751.00	11,67,726.00
5	BRICK BAT	-	-
	Others		
	SUB TOTAL =	18,07,400.00	12,72,017.00
	GST @ 12 % =	2,16,888.00	1,52,642.00
	LABOUR CESS @ 1 % =	18,074.00	12,720.00
	SEIGNIORAGE FEE =	70,899.00	68,789.00
	TOTAL =	21,13,261.00	15,06,168.00
	COST (IN LACS) =	21.133	15.062
	GRAND TOTAL (IN LACS) =	36.200	

[Signature]
JE
RWD
SIKTI

[Signature]
30/12/21
AE
RWD
SIKTI

[Signature]
30/12/21
EE
RWD
ARARIA

Ref. E.E. Letter No. 1457 Dt. 28/4/22

Technically Sanctioned For Rs. 36,20,000 = w

(Rupees Thirty six lac Twenty thousand -

[Signature]
29/4/22
48

[Signature]
29/4/22
Superintending Engineer
Rural Works Department
Work Circle Kishanganj