


RURAL WORKS DEPARTMENT

GOVT OF BIHAR



NAME OF WORKS :-

L030-Gaus Nagar to Gangai tola (vr30)

BLOCK :-

Kursakanta

FDR

Rs. 2632472.24

YEAR(2021-22)

R.W.D., WORKS CIRCLE, Kishanganj

R.W.D., WORKS DIVISION, Araria

ग्रामीण कार्य विभाग
बिहार, सरकार

पत्रांक - मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/07/2021

प्रेषक,

पंकज कुमार पाल (भा0प्र0स0)
सचिव

सेवा में,

सभी कार्यपालक अभियंता
ग्रामीण कार्य विभाग,

विषय- बाढ़ अतिवृष्टि से क्षतिग्रस्त पथों/पुलियों को यातायात लायक (Motorable) करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में निदेश दिया जाता है कि प्रमंडल अन्तर्गत सभी अभियंता बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का शत प्रतिशत निरीक्षण करेंगे। पथों/पुलियों के क्षतिग्रस्त भाग से पानी उतरते ही उसे यातायात लायक बनाने की कारवाई एवं Motorable किये जाने से पहले तथा Motorable कार्य के बाद का Real time, Geo tagged photographs को MIS पर तत्क्षण अपलोड किया जाना सुनिश्चित करेंगे। इन कार्यों को कराने हेतु कार्यपालक अभियंता पूर्ण रूप से जिम्मेवार होंगे। कार्य न कराने की स्थिति में उनके विरुद्ध अनुशासनिक कार्रवाई की जायगी।

विश्वासभाजन
(पंकज कुमार पाल)

सचिव

ज्ञापांक- मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी अधीक्षण अभियंता को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। साथ ही उन्हें निदेश दिया जाता है कि वे लगातार अनुश्रवण एवं निरीक्षण करते हुए क्षतिग्रस्त भाग को अतिशीघ्र यातायात लायक बनवाने की कार्रवाई सुनिश्चित करेंगे।

सचिव

ज्ञापांक-मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी मुख्य अभियंता, ग्रामीण कार्य विभाग को सूचनार्थ एवं लगातार अनुश्रवण करने हेतु प्रेषित।

सचिव

Inspection Report for Flood Damage Work

1. Name of PIUs

: E.E.R.W.D (L) division, Arasin.
: Kussabanta / 10-30 brass naga to bangai to

2. Name Of Block / Road

A. For Road

1. Damage Location / Chainage

: CH. (200, 230, 250, 265, 300, 400) M

2. Damage Length

: 182. M

3. Nature Of Damage

: Frank & crust washed out.

4. Details Of Restoration

i) Material Being Used In Restoration

: local sand, brick bat, f.c bag, bamboo, etc.

ii) Equipment / Tools Being Used In Restoration Works

: Tractor & others.

iii) Procedure Taken Up In Restoration Works


: manual.

iv) Restored Length

: 182. M

B. For Bridge

1. Damage Location / Chainage

: 

2. Damage Length

3. Nature Of Damage

4. Details Of Restoration

i) Material Being Used In Restoration

ii) Equipment / Tools Being Used in Restoration Works

iii) Procedure Taken Up In Restoration Works

iv) Restored Length

work found satisfactory.



Signature of JE / AE / EE


Signature

Executive Engineer
Name Of Division
R.W.D. (W) Division
Kishanganj-2

SUMMARY OF COST ESTIMATE FOR PROJECT		
NAME OF ROAD :-	L030-Gaus Nagar to Gangai tola (vr30)	
DISTRICT :-	Araria	
BLOCK :-	Kursakanta	
Length of Road:-	2.985km	
Length of Cutting:-	182.0Mtr	
Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Filling of local sand	467970.54
2	Labour for cutting 62mm to 75mm dia bamboo	41300.70
3	Labour for fitting 62mm to 75mm dia bamboo	23013.59
4	Labour for filling empty cement bags with local sand Nylon crate	0.00
5	Supplying of EC bag, of local sand	460124.97
6	Supply and Carriage of brick bats	1266369.83
7	Supply, laying and carriage of 1000 mm HPC	0.00
8	Granular Sub-base	0.00
	SUB TOTAL COST =	2258779.62
	ADD GST @12% =	271053.55
	Add Labour cess @ 1%=	22587.80
	Seigniorage Fees @10% =	80051.27
	TOTAL (RS.) =	2632472

[Signature]
J.E

[Signature]
A.E

[Signature]
E.E

Ref. E.E. Letter No. 1457 Dt. 28/04/22
S.E

Technically Sanctioned For Rs. 26,32,472.20

(Rupees Twenty six lakh thirty two thousand four hundred and seventy two)

[Signature]
29/4/22
A.E

thousand four hundred and seventy two Only

[Signature]