

Inspection Report for Flood Damage Work

1.Name of PIUs

: Executive Engineer, RWD (N) Division, Agraria

2. Name Of Block / Road

: 6121, 2045-704 to Chaparral.

A. For Road

1. Damage Location / Chainage

1st cutting at ch-450M Near Bridge (Emmanuel)
2nd cutting at ch-550M
3rd cutting at ch-650M

2. Damage Length

$$: 71 + 77 = 148 \text{ M}$$

3. Nature Of Damage

: crust and flange washed out.

4. Details Of Restoration

3

i) **Material Being Used In Restoration**

: soil, local sand, sand bag, Brickbat, Bamboo etc.

ii) Equipment / Tools Being Used In Restoration Works

: Tractor with Tolly & officers.

iii) Procedure Taken Up In Restoration Works

- : Filling all damaged portion of crust and flange with above material.

iv) Restored Length

: 148 m

β. For Bridge

1. Damage Location / Chainage

: 7

2. Damage Length

• •

3. Nature Of Damage

•

•

4.Details Of Restoration

• •

i) Material Being Used In Restoration

• •

ii) Equipment / Tools Being Used in Restoration Works

□ □

iii) Procedure Taken Up In Restoration Works

2

iv) Restored Length

•

•

Work found satisfactory

Signature
Executive Engineer
(Name of Inspector)
Kishanganj-2

Signature of JE / AE / EE

GENERAL ABSTRACT OF COST

NAME OF ROAD : L045-T04 TO CHHAPANIA

DISTRICT ARARIA
BLOCK SIKTI
DIVISION ARARIA
LENGTH FOR TEMPORARY RESTORATION 148 M

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)	AMOUNT (LAKHS)
		1st. Cutting at Ch 450 M Near Bridge (Enamuel)	2nd. Cutting at Ch 550 M
PART-A	TEMPORARY RESTORATION		
1	EARTHWORK	-	60,786.00
2	SAND BAG FOR PROTECTION	-	-
3	HUME PIPE LAYING	-	-
4	BAMBOO PILE	-	-
5	BRICK BAT	30,05,846.00	1,53,372.00
	Others	-	-
	SUB TOTAL =	30,05,846.00	2,14,158.00
	GST @ 12 % =	3,60,702.00	25,699.00
	LABOUR CESS @ 1 % =	30,058.00	2,142.00
	SEIGNIORAGE FEE =	1,74,636.00	9,462.00
	TOTAL =	35,71,242.00	2,51,461.00
	COST (IN LACS) =	35.712	2.515
	GRAND TOTAL (IN LACS) =	38.230	

[Signature]
JE
RWD
SIKTI

[Signature]
AE
RWD
SIKTI

[Signature]
EE
RWD
ARARIA

Ref. E.E. Letter No. 1457 D. 28/4/22

Technically Sanctioned For Rs. 38.230

(Rupees) Thirty eight lakh twenty

Three thousand only

[Signature]
29/4/22
AE

[Signature]
Superintending Engineer
Rural Works Department
Work Circle Kishanganj