

RURAL WORKS DEPARTMENT

GOVT OF BIHAR



NAME OF WORKS :- *Main Road* LRP to Majgama via Kusiargawan

BLOCK :-

Araria

FDR

Rs. 2621774.65

YEAR(2021-22)

R.W.D., WORKS CIRCLE, Kishanganj

R.W.D., WORKS DIVISION, Araria

Inspection Report for Flood Damage Work

1. Name of PIUs

: EE RW D(W) Division, Araria

2. Name Of Block / Road

: Araria / LRP to Majgama via
Kusiyargawan

A. For Road

1. Damage Location / Chainage

: at ch - 500 mtr

2. Damage Length

: 69 Mtr

3. Nature Of Damage

: Flood

4. Details Of Restoration

:

i) Material Being Used In Restoration

: Local sand, Brick bats, bamboo and
2c Bag

ii) Equipment / Tools Being Used In Restoration Works

: Tractors 2 JCB

iii) Procedure Taken Up In Restoration Works

: Manual

iv) Restored Length

: 69 Mtr

B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

:

iv) Restored Length

:

N.A

Signature of JE / AE / EE

work found satisfactory

Signature

Executive Engineer
(Name of Inspector)
Kishanganj-2

Ref. E.E. Letter No. 1453 Dt. 28/4/22

Technically Sanctioned For Rs. 26,21,775-00

(Rupees Twenty six lacs - twenty one

Thousand seven hundred seventy five.

28
29/4/22
AE

28/4/22

अधीक्षण अभियन्ता
ग्रामीण कार्य विभाग
कार्य अंचल, किशनगंज

SUMMARY OF COST ESTIMATE FOR THE PROJECT		
NAME OF ROAD :-	LRP to Majgama via Kusiyargawan	
DISTRICT :-	Araria	
BLOCK :-	Araria	
Length of Road:-	2.455km	
Length of Cutting:-	69.00Mtr	
Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
Phase-2		
1	Filling of local sand	795674.88
2	Labour for cutting 62mm to 75mm dia bamboo	38226.00
3	Labour for fitting 62mm to 75mm dia bamboo	6390.09
4	Labour for filling empty cement bags with local sand Nylon crate	799654.40
5	Supplying of EC bag, of local sand	445711.60
6	Supply and Carriage of brick bats	199522.24
7	Supply, laying and carriage of 1000 mm HPC	0.00
8	Granular Sub-base	0.00
	SUB TOTAL COST =	2285179.21
	ADD GST @12% =	274221.51
	Add Labour cess @ 1%=	22851.79
	Seigniorage Fees @10%=	39522.14
	TOTAL (RS.) =	2621775

J.E. 28/12/24

A.E. 28/12/24

E.E. 28/12/24

Ref. E.E. Letter No. Dt.

Technically Sanctioned For Rs. 2621775.00

(Rupees. THREE LAKHS ONLY)

Amount sanctioned for only

ग्रामीण कार्य विभाग
बिहार, सरकार

पत्रांक - मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/07/2021

प्रेषक,

पंकज कुमार पाल (भा0प्र0रो0)
सचिव

सेवा में,

सभी कार्यपालक अभियंता
ग्रामीण कार्य विभाग,

विषय- बाढ़ अतिवृष्टि से क्षतिग्रस्त पथों/पुलियों को यातायात लायक (Motorable) करने के संबंध में।

महोदय,

उपर्युक्त विषय के संबंध में निदेश दिया जाता है कि प्रमंडल अन्तर्गत सभी अभियंता बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का शत प्रतिशत निरीक्षण करेंगे। पथों/पुलियों के क्षतिग्रस्त भाग से पानी उतरते ही उसे यातायात लायक बनाने की कारवाई एवं Motorable किये जाने से पहले तथा Motorable कार्य के बाद का Real time, Geo tagged photographs को MIS पर तत्क्षण अपलोड किया जाना सुनिश्चित करेंगे। इन कार्यों को कराने हेतु कार्यपालक अभियंता पूर्ण रूप से जिम्मेवार होंगे। कार्य न कराने की स्थिति में उनके विरुद्ध अनुशासनिक कार्रवाई की बाध्यता होगी।

विश्वासनाजुन

(पंकज कुमार पाल)

सचिव

ज्ञापांक- मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि-सभी अधीक्षण अभियंता को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। साथ ही उन्हें निदेश दिया जाता है कि वे लगातार अनुश्रवण एवं निरीक्षण करते हुए क्षतिग्रस्त भाग को अतिशीघ्र यातायात लायक बनवाने की कार्रवाई सुनिश्चित करेंगे।

सचिव

ज्ञापांक-मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि-सभी मुख्य अभियंता, ग्रामीण कार्य विभाग को सूचनार्थ एवं लगातार अनुश्रवण करने हेतु प्रेषित।

सचिव