


RURAL WORKS DEPARTMENT

GOVT OF BIHAR



NAME OF WORKS :-

Surgawan to Dhangama via Sota

DIST:-

Araria

BLOCK :-

Kursakanta

FDR

Rs. 5439237 26

YEAR(2021-22)

R.W.D., WORKS CIRCLE, Kishanganj

R.W.D., WORKS DIVISION, Araria

**ग्रामीण कार्य विभाग
बिहार, सरकार**

पत्रांक - मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/07/2021

प्रेषक,

पंकज कुमार पाल (भा0प्र0रो0)
सचिव

सेवा में,

सभी कार्यपालक अभियंता
ग्रामीण कार्य विभाग,

विषय- बाढ़ अतिवृष्टि से क्षतिग्रस्त पथों/पुलियों को यातयात लायक (Motorable) करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में निदेश दिया जाता है कि प्रमंडल अन्तर्गत सभी अभियंता बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का शत प्रतिशत निरीक्षण करेंगे। पथों/पुलियों के क्षतिग्रस्त भाग से पानी उतरते ही उसे यातायात लायक बनाने की कारवाई एवं Motorable किये जाने से पहले तथा Motorable कार्य के बाद का Real time, Geo tagged photographs को MIS पर तत्क्षण अपलोड किया जाना सुनिश्चित करेंगे। इन कार्यों को कराने हेतु कार्यपालक अभियंता पूर्ण रूप से जिम्मेवार होंगे। कार्य न कराने की स्थिति में उनके विरुद्ध अनुशासनिक कार्रवाई की बाध्यता होगी।

विश्वासभाजन

(पंकज कुमार पाल)

सचिव

ज्ञापांक- मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी अधीक्षण अभियंता को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। साथ ही उन्हें निदेश दिया जाता है कि वे लगातार अनुश्रवण एवं निरीक्षण करते हुए क्षतिग्रस्त भाग को अतिशीघ्र यातायात लायक बनवाने की कारवाई सुनिश्चित करेंगे।

सचिव

ज्ञापांक-मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी मुख्य अभियंता, ग्रामीण कार्य विभाग को सूचनार्थ एवं लगातार अनुश्रवण करने हेतु प्रेषित।

सचिव

२५

Inspection Report for Flood Damage Work

1. Name of PIUs : EE RWD (w) Division, Aravali
2. Name Of Block / Road : Kurpakanta / Surgawam to Dhangama
Via Sufa
- A. For Road
1. Damage Location / Chainage : CH-1000M and 1100M, 1150M, 1500M, 1650M,
2400M, 200M
2. Damage Length : 207 M
3. Nature Of Damage : cutting of Road (wash out)
4. Details Of Restoration :
- i) Material Being Used In Restoration : Local sand, bamboo, e.c bag, Brick Bats
and H.P culvert.
- ii) Equipment / Tools Being Used In Restoration Works : Tractors with trol
- iii) Procedure Taken Up In Restoration Works : Manual
- iv) Restored Length : 207M

B. For Bridge

1. Damage Location / Chainage : 
2. Damage Length :
3. Nature Of Damage :
4. Details Of Restoration :
- i) Material Being Used In Restoration :
- ii) Equipment / Tools Being Used in Restoration Works :
- iii) Procedure Taken Up In Restoration Works :
- iv) Restored Length :

work found satisfactory

Signature of JE / AE / EE

Signature
Executive Engineer
RWD (w) Division
Kishanganj-2

SUMMARY OF COST ESTIMATE FOR THE PROJECT

NAME OF ROAD :-	Surgawan to Dhangama via Sota	
DISTRICT :-	Araria	
BLOCK :-	Kursakanta	
Length of Road:-	2.486km	
Length of Cutting:-	207Mtr	
Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Filling of local sand	2003330.13
2	Labour for cutting 62mm to 75mm dia bamboo	260518.50
3	Labour for fitting 62mm to 75mm dia bamboo	32089.37
4	Labour for filling empty cement bags with local sand Nylon crate	0.00
5	Supplying of EC bag, of local sand	596880.85
6	Supply and Carriage of brick bats	1692980.54
7	Supply, laying and carriage of 1000 mm HPC	99564.08
8	Granular Sub-base	0.00
	SUB TOTAL COST =	4685363.47
	ADD GST @12% =	562243.62
	Add Labour cess @ 1% =	46853.63
	Seigniorage Fees @10% =	144776.55
	TOTAL (RS.) =	5439237

28/12/22

J.E

A.E

E.E

Ref. E.E. Letter No. 1457 Dt. 28/4/22

Technically Sanctioned For Rs. 54,39,237.00

(Rupees... Fifty four less thirty nine thousand)

two hundred thirty seven only

28/12/22
AG

28/12/22