


RURAL WORKS DEPARTMENT

GOVT OF BIHAR



NAME OF WORKS :-

Barkurwa Primary School to pakri Mandal tola

BLOCK :-

Kursakanta

FDR

Rs. 2790081.87

YEAR(2021-22)

R.W.D., WORKS CIRCLE, Kishanganj

R.W.D., WORKS DIVISION, Araria

ग्रामीण कार्य विभाग
बिहार, सरकार

त्रांक - मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/07/2021

षक,

पंकज कुमार पाल (शा0प्र0स0)
सचिव

सेवा में,

सभी कार्यपालक अभियंता
ग्रामीण कार्य विभाग,

विषय- बाढ़ अतिवृष्टि से क्षतिग्रस्त पथों/पुलियों को यातयात लायक (Motorable) करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में निदेश दिया जाता है कि प्रमंडल अन्तर्गत सभी अभियंता बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का शत प्रतिशत निरीक्षण करेंगे। पथों/पुलियों के क्षतिग्रस्त भाग से पानी उतरते ही उसे यातायात लायक बनाने की कारवाई एवं Motorable किये जाने से पहले तथा Motorable कार्य के बाद का Real time, Geo tagged photographs को MIS पर तत्क्षण अपलोड किया जाना सुनिश्चित करेंगे। इन कार्यों को कराने हेतु कार्यपालक अभियंता पूर्ण रूप से जिम्मेवार होंगे। कार्य न कराने की स्थिति में उनके विरुद्ध अनुशासनिक कार्रवाई की बाध्यता होगी।

विश्वासभाजन
(पंकज कुमार पाल)

सचिव

ज्ञापांक- मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी अधीक्षण अभियंता को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। साथ ही उन्हें निदेश दिया जाता है कि वे लगातार अनुश्रवण एवं निरीक्षण करते हुए क्षतिग्रस्त भाग को अतिशीघ्र यातायात लायक बनवाने की कार्रवाई सुनिश्चित करेंगे।

सचिव

ज्ञापांक-मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी मुख्य अभियंता, ग्रामीण कार्य विभाग को सूचनार्थ एवं लगातार अनुश्रवण करने हेतु प्रेषित।

सचिव

Inspection Report for Flood Damage Work

Name of PIUs

: E.E R.W.D (W) Division, Asanig

Name Of Block / Road

: Kamsakanta/Basleusung primary school to
Jalesi mandal Tola

or Road

Damage Location / Chainage

: CH. 300, 350, 450, 1200, 1500, 1900, 2400, 2450
2600, 2650, 2700

Damage Length

: 191.5 M

Nature Of Damage

: crust & flank washed out

Details Of Restoration

: soil, local sand, brick bat, bamboo.

Material Being Used In Restoration

Equipment / Tools Being Used In Restoration Works

: Tractor with trolley & others

Procedure Taken Up In Restoration Works

: filling all damaged portion of crust
& flank with above material.

Restored Length

: 191.5 M

For Bridge

Damage Location / Chainage

Damage Length

Nature Of Damage

Details Of Restoration

i) Material Being Used In Restoration

ii) Equipment / Tools Being Used in Restoration Works

iii) Procedure Taken Up In Restoration Works

iv) Restored Length

N/A

Work found Satisfactory

21/12/04

Signature of JE / AE / EE

Signature
Executive Engineer
(Name of Inspector)
Kishanganj-2

SUMMARY OF COST ESTIMATE FOR THE PROJECT

OF ROAD :-	Barkurwa Primary School to pakri Mandal tola	
RICT :-	Araria	
CK :-	Kursakanta	
gth of Road:-	3.543km	
gth of Cutting:-	191.00Mtr	
Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
Phase-1 & Phase-2		
1	Filling of local sand	1104359.03
2	Labour for cutting 62mm to 75mm dia bamboo	24431.40
3	Labour for fitting 62mm to 75mm dia bamboo	13613.67
4	Labour for filling empty cement bags with local sand Nylon crate	0.00
5	Supplying of EC bag, of local sand	572731.80
6	Supply and Carriage of brick bats	690981.30
7	Supply, laying and carriage of 1000 mm HPC	0.00
8	Granular Sub-base	0.00
	SUB TOTAL COST =	2406117.20
	ADD GST @12% =	288734.06
	Add Labour cess @ 1%=	24061.17
	Seigniorage Fees @10% =	71169.43
	TOTAL (RS.) =	2790082

[Signature]
28/12/07

J.E

[Signature]
A.E

[Signature]
29/12/21
E.E

Ref. E.E. Letter No. 1457 Dt. 28/04/022

S.E

Technically Sanctioned For Rs. 2790082 =

(Rupees..... Twenty seven lacs ninety

thousand eight two Only

[Signature]
29/4/22
A.E

[Signature]
28/4/22