

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 20/12/21 Name Of PIU:-RWD, Works Division, Benipatti
 Name of Block :- Rusheshwar Ghan East.
 Name of Road :- Godhepura To sugraain.
 For Road :-

1. Damage Location/ Chainage :- As per Annexure:

2. Damage Length :- 670 meter

3. Nature of Damage :- Pot holes due flood.

4. Details of Restoration Works :-

i. Material being used in Restoration Works :- Brick bat

ii. Equipment's/ Tools being used in Restoration Works :- Tractor, Roller.

iii. Procedure taken up in Restoration Works :- Brick bat filling & Rolling.

iv. Restored Length :- 670 meter Restored Qty = 281.997 m³

Remarks :- Work done satisfactorily

Signature of E.E

Signature of JE/AE

[Signature]
 20/12/21
 JE
 Benipatti

AE

20/12/21
 EE

ABSTRACT OF COST

Road Name - ^{of road from} Temporary Restoration, GODHEPURA TO SUGRANAIN ~~road~~.
Block Name - Kusheshwarsthan East
Division - Biraül

1 Cost of brick bat including
labour of material -

Add 12% of GST -

Add 1% of LC -

Add SF for bricks (502.80x1032x10%)

~~1006656~~

~~1006656~~ 548 441=0

120799 65813=0

10067 5484=0

51815 2820=0

~~1189336~~ 647968=0 ✓

[Signature]
05/11/21

JE

Kusheshwarsthan East

[Signature]
AE

Kusheshwarsthan East

[Signature]
EE
Biraül

Part facto T/S recorded for Rs ~~6,47,968~~ 647968=0 ✓
in words (^{Six} ~~four~~ lakh ^{Sixty Eight} ~~thousand~~ ^{only}) in reference
to letter no 2237 dated 20/12/21 by EE
RWD Benipatti.

[Signature]
Superintending Engineer
RWD Works Circle, Darbhanga
[Signature]

Restoration of road from **GODHEPURA TO SUGRANAIN Road.**

- 1 Supplying of bricks bat including labour for laying dry graded brick bat including the cost of labour material all complete job.

CHAINAGE	LENGTH	Breadth	HEIGHT	QTY
300	9.1	2.70+1.2/2	0.075	1.33
	3	0.9	0.075	0.202
340	24	0.50+0.09+1.2+1.40/4	0.075	1.435
370	23	3	0.075	5.175
420	12	2	0.075	1.8
470	58	4+4/2 4+3.0	0.400+0.150+0.150/3	81.2 47.36 M ³
600	1.5	1.5 (3.5)	0.075	0.168
680	1	1	0.075	0.075
830	14	4.44+0+3.7	0.075	4.62 4.042 M ³
1030	78	4+3.50+3.5/2 4+3.5	0.45+0.150	134.5 40.95 M ³
	3.5	3.1	0.125	1.356
1080	13	2.35	0.125	3.818
1093	3.1	3	0.1	0.93
	5.2	2	0.125	1.3
	2	1.5	0.125	0.375
	2.3	2.7	0.1	0.621
	1.8	2.7	0.1	0.486
1120	3	3	0.075	0.675
	1.5	1.5	0.30+0.15	0.6750.34
1150	29	4.00+3.50+3.70/3	0.30+0.15	32.48 24.36 M ³
2900	13	3.25+6.0+3.75/3	0.075	4.225 16.24 M ³
3310	59	4+3.0/2	0.30+0.15	70.8 30.975 M ³
3500	14	3.75	0.075	3.937
3760	8	3.75	0.075	2.25
4000	52	3.5	0.30+0.15	54.6 27.3 M ³
4400	7	3.40+4.0/2	0.075	2.835
4480	43	4.0+3.5/2	0.075	18.54
5480	41	2.8	0.075	8.61
5980	115	3.4	0.075	29.32
6100	25	3.75	0.30+0.15	28.12 14.06 M ³
	5	3.75	0.30+0.15	5.625 2.812 M ³
				273.542
				281.997 M ³
				548441 = 0
				564547 = 00
				65813 = 0
				67746 = 00
				56454 = 00
				5484 = 0
				29102 = 00
				28230 = 0
				1189337
				717949 = 00
				181968 = 00
				EE

TOTAL 502.08
 2004.96

TOTAL AMOUNT
 ADD FOR GST 12@
 ADD 1% LABOUR CESS
 Add SF for bricks (502.08x1032x10%)

1006656
 120799
 10067
 51815
 1189337

JE
 Kusheshwarthan
 East

AE
 Kusheshwarthan East

EE
 Biraul

20.12.21
 JE
 Benipatti

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बेनीपट्टी।

पत्रांक 2237(774)/ बेनीपट्टी,

दिनांक 22/11/21

प्रेषक,

ग्रामीण कार्य विभाग,
कार्य प्रमंडल बेनीपट्टी

सेवा में,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल, दरभंगा।

विषय:- ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल अंतर्गत वर्ष-2021 में आई बाढ़ के कारण क्षतिग्रस्त पथों का **Motorable** कार्य का स्थल जाँचोंपरांत प्राक्कलन समर्पित करने के संबंध में।

प्रसंग:- भवदीय ज्ञापांक-2142 दिनांक-15.11.2021

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि कार्य प्रमंडल, बिरौल अंतर्गत वर्ष-2021 में आई बाढ़ के कारण क्षतिग्रस्त पथों का **Motorable** कार्य का स्थल जाँचोंपरांत निम्न वर्णित 07 अदद प्राक्कलन समर्पित किया जाता है:-

क्र० सं०	प्रखंड का नाम	पथ का नाम	राशि (लाख में)
1	कुशेश्वर स्थान पूर्वी	Dhobaliya to Itahar Road	4.4797
2	कुशेश्वर स्थान पूर्वी	L029 to Khalasin Road	7.07563
3	कुशेश्वर स्थान पूर्वी	Godhepura to Sugrain	7.17949
4	कुशेश्वर स्थान पूर्वी	T02 to Brahmoir Road	5.05328
5	कुशेश्वर स्थान पूर्वी	T03 to Sisauna	0.07201
6	कुशेश्वर स्थान पूर्वी	Kusheswarsthan to Jhiloriya	9.76113
7	कुशेश्वर स्थान पूर्वी	Pipra to Bindwa	0.05862

अनु०:- यथोक्त।

विश्वासभाजन,

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल बेनीपट्टी।