

Inspection Report for Flood Damage Work

1. Name of PIUs

: Executive Engineer RWD (N) Division, Araria

2. Name Of Block / Road

: GIKH, M.S. Bhengri to Kabai & Tola

A. For Road

1. Damage Location / Chainage

: Cutting at ch. 0.0 M to 140 M

2. Damage Length

: 128 M

3. Nature Of Damage

: Crust and Flank washed out

4. Details Of Restoration

:

i) Material Being Used In Restoration

: Soil, local sand, sand bag, brick bat, bamboo etc.

ii) Equipment / Tools Being Used In Restoration Works

: Tractor with Tolly & others.

iii) Procedure Taken Up In Restoration Works

: Filling all damaged portion of crust and flank with above material

iv) Restored Length

: 128 M.

B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

:

iv) Restored Length

:

Not Applicable

Signature of JE / AE / EE

Signature

Executive Engineer
(Name Of Inspector)
R.W.D. (N) Division
Kishanganj-2

GENERAL ABSTRACT OF COST

NAME OF ROAD :

M.S.DHENGARI TO KABAIYA TOLA

DISTRICT

ARARIA

BLOCK

SIKTI

DIVISION

ARARIA

LENGTH FOR TEMPORARY RESTORATION

128 M

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
		Cutting at CH 0 M To CH 140 M
PART-A	TEMPORARY RESTORATION	
1	EARTHWORK	5,31,066.00
2	SAND BAG FOR PROTECTION	1,93,801.00
3	HUME PIPE LAYING	-
4	BAMBOO PILE	1,98,899.00
5	BRICK BAT	19,58,766.00
	Others	-
	SUB TOTAL =	28,82,532.00
	GST @ 12 % =	3,45,904.00
	LABOUR CESS @ 1 % =	28,825.00
	SEIGNIORAGE FEE =	1,21,073.00
	TOTAL =	33,78,334.00
	COST (IN LACS) =	33.783
	GRAND TOTAL (IN LACS) =	33.780


JE
RWD
SIKTI


AE
RWD
SIKTI



BE
RWD
ARARIA

RCF Order No. 1457 - 28-04-2022

Technically Sanctioned For Rs. 33.78334.00

(Rupees) 'Thirty three lakh seventy eight thousand three hundred thirty four only


29/4/22


Superintending Engineer
Rural Works Department
Work Circle Kishanganj