

Inspection Report for Flood Damage Work

1. Name of PIUs

: Executive Engineer, RWD (W) Division, Prari

2. Name Of Block / Road

: Sikhi, Kankoh Middle School to Kankoh Yadav Tola

A. For Road

1. Damage Location / Chainage

: cutting at ch- 300M

2. Damage Length

: 28 M.

3. Nature Of Damage

: Crown and Flank washed out.

4. Details Of Restoration

: Soil

i) Material Being Used In Restoration

: soil, local sand, sand bag, brickbat, bamboo etc.

ii) Equipment / Tools Being Used In Restoration Works

: Tractor with Trolley & others.

iii) Procedure Taken Up In Restoration Works

: Filling all damaged portion of crown and flank with above material.

iv) Restored Length

: 28 M.

B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

:

iv) Restored Length

:

Work found satisfactory

Signature

Executive Engineer
Name (Of Inspector)
Kishanganj-2

Signature of JE / AE / EE

GENERAL ABSTRACT OF COST

NAME OF ROAD : KAUAKOH MIDDLE SCHOOL TO KAUAKOH YADAV TOLA

DISTRICT ARARIA

BLOCK SIKTI

DIVISION ARARIA

LENGTH FOR TEMPORARY RESTORATION 28 M

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
		1st. Cutting at Ch 300 M
PART-A	TEMPORARY RESTORATION	
1	EARTHWORK	2,54,678.00
2	SAND BAG FOR PROTECTION	3,309.00
3	HUME PIPE LAYING	33,188.00
4	BAMBOO PILE	-
5	BRICK BAT	2,42,354.00
	Others	-
	SUB TOTAL =	5,33,529.00
	GST @ 12 % =	64,023.00
	LABOUR CESS @ 1 % =	5,335.00
	SEIGNIORAGE FEE =	16,432.00
	TOTAL =	6,19,319.00
	COST (IN LACS) =	6.193
	GRAND TOTAL (IN LACS) =	6.190

[Signature]
JE
RWD
SIKTI

[Signature]
AE
RWD
SIKTI

[Signature]
EE
RWD
ARARIA

Ref. E.E. Letter No. 1457 Dt. 28/04/22

Technically Sanctioned For Rs. 6.190

(Rupees) six lakhs ninety thousand

[Signature]
29/4/22

[Signature]

Only
[Signature]
28/4/22
Superintending Engineer
Rural Works Department
Work Circle Kishanganj