

Inspection Report for Flood Damage Work

1. Name of PIUs

: Executive Engineer, RWD (L) Division, Marri
: Sikti, Janta Hat Khoragachi to Navtoli Khoragachi

2. Name Of Block / Road

A. For Road

1. Damage Location / Chainage

: Cutting at ch-200M

2. Damage Length

: 85 M

3. Nature Of Damage

: Crust and Flank washed out.

4. Details Of Restoration

:

i) Material Being Used In Restoration

: Soil, Local sand, Sand Bag, Brickbat, Bamboo etc -

ii) Equipment / Tools Being Used In Restoration Works

: Tractor with Tolly & others.

iii) Procedure Taken Up In Restoration Works

: Filling all damaged portion of crust and Flank with above material.

iv) Restored Length

: 85 M.

B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

:

iv) Restored Length

:

- Not Applicable

Work found satisfactory

Signature of JE / AE / EE

Signature
Executive Engineer
Name of Inspector
Kishanganj-2

GENERAL ABSTRACT OF COST

NAME OF ROAD : JANTA HAT KHORAGACHHI TO NAVTOLI KHORAGACHHI

DISTRICT ARARIA

BLOCK SIKTI

DIVISION ARARIA

LENGTH FOR TEMPORARY RESTORATION 85 M

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
		Cutting at Ch 200 M To Ch 300 M
PART-A	TEMPORARY RESTORATION	
1	EARTHWORK	-
2	SAND BAG FOR PROTECTION	-
3	HUME PIPE LAYING	-
4	BAMBOO PILE	5,16,264.00
5	BRICK BAT	-
	Others	5,16,264.00
	SUB TOTAL =	
		GST @ 12 % = 61,952.00
		LABOUR CESS @ 1 % = 5,163.00
		SEIGNIORAGE FEE = 29,994.00
		TOTAL = 6,13,373.00
		COST (IN LACS) = 6.134
		6.130
	GRAND TOTAL (IN LACS) =	

[Signature]
JE
RWD
SIKTI

[Signature]
AE
RWD
SIKTI

[Signature]
EE
RWD
ARARIA

Ref. E.E. Letter No. 1457 Dt. 28/4/22

Technically Sanctioned To Rs. 6,13,000 =

(Rupees. Six lac thirteen thousand -)

[Signature]
29/4/22
AE

[Signature]
Only
Superintending Engineer
Rural Works Department
Work Circle Kishanganj