

RURAL WORKS DEPARTMENT

GOVT OF BIHAR



NAME OF WORKS :-

Araria HQ Pachkauri Chowk To Palasi PWD Road via
Rampur, Madanpur

BLOCK :-

Araria

FDR

Rs. 3880277.03

YEAR(2021-22)

R.W.D., WORKS CIRCLE, Kishanganj

R.W.D., WORKS DIVISION, Araria

ग्रामीण कार्य विभाग
बिहार, सरकार

पत्रांक - मु0अ0-4 (मु0) विविध कार्य-23-60/2020 -1937

पटना, दिनांक 07/07/2021

प्रेषक,

पंकज कुमार पाल (भा0प्र0र00)
सचिव

सेवा में,

सभी कार्यपालक अभियंता
ग्रामीण कार्य विभाग,

विषय- बाढ़ अतिवृष्टि से क्षतिग्रस्त पथों/पुलियों को यातायात लायक (Motorable) करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में निदेश दिया जाता है कि प्रमंडल अन्तर्गत सभी अभियंता बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का शत प्रतिशत निरीक्षण करेंगे। पथों/पुलियों के क्षतिग्रस्त भाग से पानी उतरते ही उसे यातायात लायक बनाने की कारवाई एवं Motorable किये जाने से पहले तथा Motorable कार्य के बाद का Real time, Geo tagged photographs को MIS पर तत्क्षण अपलोड किया जाना सुनिश्चित करेंगे। इन कार्यों को कराने हेतु कार्यपालक अभियंता पूर्ण रूप से जिम्मेवार होंगे। कार्य न कराने की स्थिति में उनके विरुद्ध अनुशासनिक कार्रवाई की बाध्यता होगी।

विश्वासभाजन
(पंकज कुमार पाल)
सचिव

ज्ञापांक- मु0अ0-4 (मु0) विविध कार्य-23-60/2020 -1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी अधीक्षण अभियंता को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। साथ ही उन्हें निदेश दिया जाता है कि वे लगातार अनुश्रवण एवं निरीक्षण करते हुए क्षतिग्रस्त भाग को अतिशीघ्र यातायात लायक बनवाने की कारवाई सुनिश्चित करेंगे।

सचिव

ज्ञापांक-मु0अ0-4 (मु0) विविध कार्य-23-60/2020 -1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी मुख्य अभियंता, ग्रामीण कार्य विभाग को सूचनार्थ एवं लगातार अनुश्रवण करने हेतु प्रेषित।

सचिव

Inspection Report for Flood Damage Work

1. Name of PIUs

: EE RWD (w) Division, Amritsar

2. Name Of Block / Road

: Amritsar / Amritsar H.D. Pachkauri Chowk
to Palosi PWD Road via Rampur,
Madampur

A. For Road

1. Damage Location / Chainage

: at Ch - 800, 950, 1930, 2950, 2980,
6980, 10500M, 10700 and 10650M

2. Damage Length

: 287.50Mtr

3. Nature Of Damage

: Flood

4. Details Of Restoration

:

i) Material Being Used In Restoration

: local sand, bamboo, EC Bag and Brick
Bats, H.P. culvert

ii) Equipment / Tools Being Used In Restoration Works

: Tractors & JCB

iii) Procedure Taken Up In Restoration Works

: Manual

iv) Restored Length

: 287.50Mtr

B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

:

iv) Restored Length

:

N.A

work found satisfactory

Signature of JE / AE / EE

Signature

Executive Engineer
(Name Of Inspector)
Kishanganj-2

SUMMARY OF COST ESTIMATE FOR THE PROJECT

NAME OF ROAD :-	Araria HQ Pachkauri Chowk To Palasi PWD Road via Rampur, Madanpur	
DISTRICT :-	Araria	
BLOCK :-	Araria	
Length of Road:-	25.0km	
Length of Cutting:-	287.50Mtr	
Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Filling of local sand	1359067.26
2	Labour for cutting 62mm to 75mm dia bamboo	156117.20
3	Labour for fitting 62mm to 75mm dia bamboo	42091.25
4	Labour for filling empty cement bags with local sand Nylon crate	0.00
5	Supplying of EC bag, of local sand	373834.90
6	Supply and Carriage of brick bats	1405196.82
7	Supply, laying and carriage of 1000 mm HPC	0.00
8	Granular Sub-base	0.00
	SUB TOTAL COST =	3336307.43
	ADD GST @12% =	400356.89
	Add Labour cess @ 1% =	33363.07
	Seigniorage Fees @10% =	110249.64
	TOTAL (RS.) =	3880277

[Signature]
J.E

[Signature]
A.E 28/4/22

[Signature]
E.E 28/4/22

Ref. E.E. Letter No. 1457 D. 28/4/22

S.E

Technically Sanctioned For Rs. 38,80,277.00

(Rupees) Thirty eight Lacs eighty thousand

Two hundred Seventy seven

[Signature]
29/4/22

[Signature]
अधीक्षण अभियंता
ग्रामीण कार्य विभाग
कार्य अंचल, किशनगंज