

GOVERNMENT OF BIHAR
RURAL WORKS DEPARTMENT



Name of work : T01 to Korheli

District : Araria

Block : Palasi

FDR (2021-22)

Restoration Cost of Road	: Rs. 43.114 Lacs
1% L.Cess of Rest. Cost	: Rs. 0.431 Lacs
12% GST of Rest. Cost	: Rs. 5.174 Lacs
Seigniorage fee	: Rs. 1.314 Lacs
Total Restoration Cost including Labour Cess & GST	: Rs. 50.033 Lacs

R.W.D, WORKS CIRCLE, KISHANGANJ

R.W.D, WORKS DIVISION, ARARIA

Inspection Report for Flood Damage Work

. Name of PIUs : Executive Engineer
. Name Of Block / Road : Tol to Korheli, Block - Palashi
.. For Road
Damage Location / Chainage : ch-1500m & ch-3300m
Damage Length : (50m + 200m) = 250m
Nature Of Damage : Flood
Details Of Restoration :
Material Being Used In Restoration : L. Sand, Ec. bag, Bamboo & Brick Bat
Equipment / Tools Being Used In Restoration Works : JCB & Tractor
i) Procedure Taken Up In Restoration Works : Manually
) Restored Length : 250m
i. For Bridge
Damage Location / Chainage :
Damage Length :
Nature Of Damage :
Details Of Restoration :
Material Being Used In Restoration :
Equipment / Tools Being Used in Restoration Works :
) Procedure Taken Up In Restoration Works :
) Restored Length :

Signature of JE / AE / EE

'S' (satisfactory)
Signature
Executive Engineer
(Name Of Inspector)
Kishanganj-2

ग्रामीण कार्य विभाग
बिहार, सरकार

पत्रांक - मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/07/2021

प्रेषक,

पंकज कुमार पाल (गोप्र0रो0)
सचिव

सेवा में,

सभी कार्यपालक अभियंता
ग्रामीण कार्य विभाग,

विषय:- बाढ़ अतिवृष्टि से क्षतिग्रस्त पथों/पुलियों को यातयात लायक (Motorable) करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में निदेश दिया जाता है कि प्रमंडल अन्तर्गत सभी अभियंता बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का शत प्रतिशत निरीक्षण करेंगे। पथों/पुलियों के क्षतिग्रस्त भाग से पानी उतरते ही उसे यातायात लायक बनाने की कारवाई एवं Motorable किये जाने से पहले तथा Motorable कार्य के बाद का Real time, Geo tagged photographs को MIS पर तत्क्षण अपलोड किया जाना सुनिश्चित करेंगे। इन कार्यों को कराने हेतु कार्यपालक अभियंता पूर्ण रूप से जिम्मेवार होंगे। कार्य न कराने की स्थिति में उनके विरुद्ध अनुशासनिक कार्रवाई की बाध्यता होगी।

विश्वासभाजन

(पंकज कुमार पाल)

सचिव

ज्ञापक- मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:- सभी अधीक्षण अभियंता को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। साथ ही उन्हें निदेश दिया जाता है कि वे लगातार अनुश्रवण एवं निरीक्षण करते हुए क्षतिग्रस्त भाग को अतिशीघ्र यातायात लायक बनवाने की कार्रवाई सुनिश्चित करेंगे।

सचिव

ज्ञापक- मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:- सभी मुख्य अभियंता, ग्रामीण कार्य विभाग को सूचनार्थ एवं लगातार अनुश्रवण करने हेतु प्रेषित।

सचिव

FDR (2021-22)
GENERAL ABSTRACT OF COST

Name of Road : T01 to Korheli
District : Araria
Block : Palasi
Cutting Chainage (M) :

Sl. No.	Item of work	Amount (In Rs.)
1	Filling of Local Sand	13,37,020.00
2	Labour for cutting 62mm to 75mm dia Bamboo	1,57,890.00
3	Labour for fitting & fixing 62mm to 75mm dia Bamboo runner	26,085.00
4	Supply of EC bag of Local Sand	7,73,463.00
5	Supply & Carriage of Brick Bats	20,16,910.00
6	Supply, laying and carriage of 1000mm dia HPC	-
a	Sub Total Cost of Work :	43,11,368.00
b	1% L.cess of Total Cost :	43,114.00
	12% GST of Total Cost :	5,17,364.00
	Seigniorage Fee	1,31,413.00
d.	Total Cost of Work including GST & Cess :	50,03,259.00

[Signature]
28/11/17
Junior Engineer RWD
Works Sec. Palasi
(Araria)

[Signature]
28/11/17
Assistant Engineer
RWD Works Section
Palasi (Araria)

[Signature]
28/11/17
Executive Engineer
RWD Works Div.
Araria

Ref. E.E. Letter No. 1557 Dt. 28/05/2022

Technically Sanctioned For Rs. 50,03,259 -
Supretending Engineer
RWD Circle, Kishanganj

(Rupees) Fifty Lacs Three thousand

Two Lacs Three thousand Only

[Signature]
28/11/22
AR

[Signature]
28/11/22
अधीक्षण अभियन्ता
ग्रामीण कार्य विभाग
अंचल, किशनगंज