

GOVERNMENT OF BIHAR
RURAL WORKS DEPARTMENT



Name of work : Deepnagar to Belwari

District : Araria

Block : Palasi

FDR (2021-22)

Restoration Cost of Road	: Rs. 10.774 Lacs
1% L.Cess of Rest. Cost	: Rs. 0.108 Lacs
12% GST of Rest. Cost	: Rs. 1.293 Lacs
Seigniorage Fee	: Rs. 0.409 Lacs
Total Restoration Cost including Labour Cess & GST	: Rs. 12.584 Lacs

R.W.D, WORKS CIRCLE, KISHANGANJ

R.W.D, WORKS DIVISION, ARARIA

Inspection Report for Flood Damage Work

1. Name of PIUs

: EE RWD Maria.

2. Name Of Block / Road

: Deepnagar to Bellari, Palosi

A. For Road

1. Damage Location / Chainage

: 650, 950, 1580

2. Damage Length

: 50 M.

3. Nature Of Damage

: flood.

4. Details Of Restoration

: Temporary Restoration.

i) Material Being Used In Restoration

: Brick Bat, Ec bag, bamboo, Hempire.

ii) Equipment / Tools Being Used In Restoration Works

: JCB, Tractor

iii) Procedure Taken Up In Restoration Works

: Manually

iv) Restored Length

: 50m

B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

:

iv) Restored Length

:

} NA

'S' (Satisfactory)


Signature of JE / AE / EE


Signature
Executive Engineer
(Name Of Inspector)
R.W.D. (W) District
Kishanganj-2

ग्रामीण कार्य विभाग
बिहार, सरकार

पत्रांक - मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1737

पटना, दिनांक 07/07/2021

प्रेषक:

पंकज कुमार पाल (गा0प्र0रो0)
सचिव

सेवा में,

सभी कार्यपालक अभियंता
ग्रामीण कार्य विभाग,

विषय:- बाढ़ अतिवृष्टि से क्षतिग्रस्त पथों/पुलियों को यातयात लायक (Motorable) करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में निदेश दिया जाता है कि प्रमंडल अन्तर्गत सभी अभियंता बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का शत प्रतिशत निरीक्षण करेंगे। पथों/पुलियों के क्षतिग्रस्त भाग से पानी उतरते ही उसे यातायात लायक बनाने की कारवाई एवं Motorable किये जाने से पहले तथ्य Motorable कार्य के बाद का Real time, Geo tagged photographs को MIS पर तत्क्षण अपलोड किया जाना सुनिश्चित करेंगे। इन कार्यों को कराने हेतु कार्यपालक अभियंता पूर्ण रूप से जिम्मेवार होंगे। कार्य न कराने की स्थिति में उनके विरुद्ध अनुशासनिक कार्रवाई की बाध्यता होगी।

विश्वासभाजन
(पंकज कुमार पाल)
सचिव

ज्ञापक- मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1737

पटना, दिनांक 07/07/2021

प्रतिलिपि:-सभी अधीक्षण अभियंता को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। साथ ही उन्हें निदेश दिया जाता है कि वे लगातार अनुश्रवण एवं निरीक्षण करते हुए क्षतिग्रस्त भाग को अतिशीघ्र यातायात लायक बनवाने की कार्रवाई सुनिश्चित करेंगे।

सचिव

ज्ञापक-मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1737

पटना, दिनांक 07/07/2021

प्रतिलिपि:-सभी मुख्य अभियंता, ग्रामीण कार्य विभाग को सूचनार्थ एवं लगातार अनुश्रवण करने हेतु प्रेषित।

सचिव

FDR (2021-22)
GENERAL ABSTRACT OF COST

Name of Road : Deepnagar to Belwari
District : Araria
Block : Palasi
Cutting Chainage (M) : Ch-650, 900, 1050 & 1580

Sl. No.	Item of work	Amount (In Rs.)
1	Filling of Local Sand	2,71,310.00
2	Labour for cutting 62mm to 75mm dia Bamboo	33,212.00
3	Labour for fitting & fixing 62mm to 75mm dia Bamboo runner	3,084.00
4	Supply of EC bag of Local Sand	61,003.00
5	Supply & Carriage of Brick Bats	6,75,556.00
6	Supply, laying and carriage of 1000mm dia HPC	33,188.00
a	Sub Total Cost of Work :	10,77,353.00
b	1% L.cess of Total Cost :	10,774.00
	12% GST of Total Cost :	1,29,282.00
	Seigniorage Fee	40,920.00
d.	Total Cost of Work	12,58,329.00


Junior Engineer RWD
Works Sec. Palasi
(Araria)


Assistant Engineer
RWD Works Section
Palasi (Araria)


Executive Engineer
RWD Works Div.
Araria

1457 28-04-2022

Technically Sanctioned by
Supretending Engineer
RWD Circle, Kishanganj 12,58,329

(Rupees) Twelve lakh fifty eight thousand

Three hundred Twenty Nine only


29/4/22


अधीक्षण अभियन्ता
ग्रामीण कार्य विभाग
कार्य अंचल, किशनगंज