

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 20/12/21 Name Of PIU:-RWD, Works Division, Benipatti

Name of Block :- Kureshwarsthan East

Name of Road :- Dhaboliya to Tthar Road.

For Road :-

1. Damage Location/ Chainage :- 2A Between 240 to 3060 Meter.
& 2760 to 3110 Meter.

2. Damage Length :- 104.100 Meter

3. Nature of Damage :- Breaches due to Flood.

4. Details of Restoration Works :-

i. Material being used in Restoration Works :- Earthwork & Bricks bat

ii. Equipment's/ Tools being used in Restoration Works :- Tractor, Roller, JCB

iii. Procedure taken up in Restoration Works :- Preparation of Embankment
& Bricks bat Filling & Compaction

iv. Restored Length 104.100 Meters, Restored Qty = 564.58 M³

Remarks :- Work found satisfactory

Signature of E.E

Signature of JE/AE

dhil.
20/12/21

JE Benipatti

AE

20/12/21

20/12/21
EE

Temporary Restoration of road. ^{from} DHABOLIYA TO ITHAR Road.

- 1 Supplying of bricks bat including labour for laying dry graded brick bat including the cost of labour material all complete job.

CHAINAGE	LENGTH	Breadth	HEIGHT	QTY
240	3.5	1.2+1/2 ✓	0.6 ✓	2.31
	1	1	0.6 ✓	0.60
	3	1.8+1.2/2 ✓	0.15 ✓	0.68
	5.4	1 ✓	0.15 ✓	0.81
	6.2	1.7 ✓	0.30+0.15/2 ✓	2.37
2760	18 ✓	5.5+4/2 ✓	0.45 ✓	38.47 37.46
2780	38 ✓	3 ✓	0.45 ✓	51.30
2810	19 ✓	4 3-75 ✓	0.45 ✓	34.20 32.06
3060	10	4 3-75 ✓	0.45 ✓	18.00 16.875
TOTAL				148.74 144.465
@				2004.96 298210 289647.00

- 2 Constraction of embankment with approved material deposited at site from road way due to all complete job.

CHAINAGE	LENGTH	Breadth	HEIGHT	QTY
2760	2*18 ✓	5.5+4/2 ✓	1.2+1/2 ✓	205.20 188.10
2810	2*19 ✓	5.5+4.5/2 ✓	1.5+1/2 ✓	285.00 232.80
3060	2*10 ✓	6+4.5/2 ✓	1.5+1/2 ✓	157.50 131.25
3090	2.9	1.5+0.9+0.9/3 ✓	1.2+0.9/2 ✓	3.82 3.51
3110	3.5	2	0.6 ✓	4.20
TOTAL				655.72 564.56
@				162.7 106686 91854.00
TOTAL AMOUNT				404895 381,501.00
ADD FOR GST 12@				48587 45780.00
ADD 1% LABOUR CESS 144.465				4049 3815.00
Add SF for bricks (147.99x1032x10%)				15273 14909.00
Add SF for soil (655.72x34.81x10%)				2282 1965.00
564.56				475087 447970.00

JE
05/11/24

Kusheshwarsthan
East

AE
29/11/24

Kusheshwarsthan
East

EE
27/11/24

Biraul

JE
20/12/24
Banspur

ABSTRACT OF COST

of road from

Road Name - Temporary Restoration DHABOLIYA TO ITHAR Road
Block Name - Kusheshwarsthan East
Division - Biraul

1 Cost of brick bat including labour of material -	298210	289647.00
2 Construction of embankment	106686	91854.00
	404896	381501.00
Add 12% of GST -	48588	45780.00
Add 1% of LC - 144.465	4049	3815.00
Add SF for bricks (147.99x1032x10%)	15273	14909.00
Add SF for Soil (655.72x34.81x10%)	2282	1965.00
564.56	475087	447970.00

final
05/11/21

JE

Kusheshwarsthan East

[Signature]
AE

Kusheshwarsthan East

[Signature]
EE

Biraul

Part facts ^{recorded} for Rs 447970.00 in words
(four lakh forty seven thousand nine hundred
seventy only) in reference to letter No 2237 on
dated 20/12/21 by EE RWD Benipatti.

[Signature]
Superintending Engineer
RWD Works Circle, Darbhanga
[Signature]

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बेनीपट्टी।

पत्रांक 2237(774)/ बेनीपट्टी,

दिनांक 22/11/21

प्रेषक,

ग्रामीण कार्य विभाग,
कार्य प्रमंडल बेनीपट्टी

सेवा में,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल, दरभंगा।

विषय:- ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल अंतर्गत वर्ष-2021 में आई बाढ़ के कारण क्षतिग्रस्त पथों का **Motorable** कार्य का स्थल जाँचोंपरांत प्राक्कलन समर्पित करने के संबंध में।

प्रसंग:- भवदीय ज्ञापांक-2142 दिनांक-15.11.2021

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि कार्य प्रमंडल, बिरौल अंतर्गत वर्ष-2021 में आई बाढ़ के कारण क्षतिग्रस्त पथों का **Motorable** कार्य का स्थल जाँचोंपरांत निम्न वर्णित 07 अदद प्राक्कलन समर्पित किया जाता है:-

क्र० सं०	प्रखंड का नाम	पथ का नाम	राशि (लाख में)
1	कुशेश्वर स्थान पूर्वी	Dhobaliya to Itahar Road	4.4797
2	कुशेश्वर स्थान पूर्वी	L029 to Khalasin Road	7.07563
3	कुशेश्वर स्थान पूर्वी	Godhepura to Sugrain	7.17949
4	कुशेश्वर स्थान पूर्वी	T02 to Brahmoir Road	5.05328
5	कुशेश्वर स्थान पूर्वी	T03 to Sisauna	0.07201
6	कुशेश्वर स्थान पूर्वी	Kusheswarsthan to Jhiloriya	9.76113
7	कुशेश्वर स्थान पूर्वी	Pipra to Bindwa	0.05862

अनु०:- यथोक्त।

विश्वासभाजन,

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल बेनीपट्टी।