

Estimate for Restoration work of Road from T03 to Heropatti Road for the year 2021-22 in Bisf Block

Length-0.504 KM

Sr NO.	Item of Work							
1	Labour for lying dry graded jhama khoa or Stone filter under Brick pitching in slope or apron including including light ramming etc. all complete as per approved design, specification and direction of E/I (Brick Bats)							
ch	Nos	Length	Width	Height	Quantity	Unit	Rate	Amounts
	1	2.50 ✓	4.50 ✓	1.00 ✓	11.25 ✓			
25	1	6.50 ✓	3.00 ✓	0.30 ✓	5.85 ✓			
	1	3.00 ✓	4.50 3.5 ✓	1.50 ✓	20.25 ✓	15.75 ✓		
75-200	1	17.00 15 ✓	1.50 ✓	0.30 0.20 ✓	7.65 ✓	4.5 ✓		
	1	3.00 ✓	1.00 ✓	0.30 ✓	0.90 ✓			
	1	5.00 ✓	1.00 ✓	0.30 0.10 ✓	1.50 ✓	0.5 ✓		
	1	9.00 ✓	1.50 ✓	0.30 0.10 ✓	4.05 ✓	1.35 ✓		
	1	10.00 ✓	3.00 ✓	0.30 0.10 ✓	9.00 ✓	3.0 ✓		
	1	9.00 ✓	1.50 ✓	0.30 ✓	4.05 ✓			
	1	5.00 ✓	1.50 ✓	0.15 ✓	1.13 ✓			
	1	7.00 ✓	1.50 ✓	0.15 ✓	1.58 ✓			
					67.20	Cum	1939.93	130363

75 Meter

Add 12% GST =Rs
 Add 1% L/Cess =Rs
 Add Signorage Fee (67.20X1032x10%) =Rs
 Total 49.85 =Rs

96705.00
 15644 11605 =
 1304 967 =
 6935 5145 =
 154246
 70, Rs - 114422 =

[Signature]
 JE
 R W D
 Bisfi

[Signature]
 AE
 R W D
 Bisfi

[Signature]
 EE
 R W D
 Benipatti

Damaged Length = 75 Meter
 Restored Qty = 49.85 m³
 Verified and found correct

[Signature]
 JE

[Signature]
 27/11/2021
 A2/Singhara


[Signature]
 27/11/21

2021-22

Name of Road:- To 3 to Heropatti Road.

Post-facto T/s awarded for Rs. 114422.00
(Rs. One Lakh fourteen thousand four hundred
Twenty two only.)

Reference letter no. 233 dated 21/2/22


Superintending Engineer
RWD Works Circle, Darbhanga


Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 27.11.2021 Name of PIU :- RWD (W) Div. Darbhanga-2
 to 05.12.2021 (Inspected)
 Name of Block/PIU :- Bisti (RWD(w) Div. Benipatti).
 Name of Road :- To3 to Heropatti.
 For Road :-

1. Damage Location/ Chainage :- In between ch. 25 to Ch. 200 mtr.
2. Damage Length :- 75.00 mtr.
3. Nature of Damage :- Due to heavy flood pot patch developed.
4. Details of Restoration Works :-
 - i. Material being used in Restoration Works :- Brick Bats.
 - ii. Equipment's/ Tools being used in Restoration Works :- Tractor & Roller.
 - iii. Procedure taken up in Restoration Works : section wise initiated completed
 - iv. Restored Length :- ~~(7500 Mts)~~ - 75 Meter

Remarks :- None found satisfactory.

Signature of JE/AE

[Signature]
 19/02/2022
 JE

Signature of E.E.

[Signature]