

निरीक्षण प्रतिवेदन

अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल पूर्णियाँ के पत्रांक 1361 दिनांक 20.11.2021 में दिये गये निर्देश के आलोक में दिनांक 30.11.2021 से दिनांक _____ तक ग्रामीण कार्य विभाग, कार्य अंचल पूर्णियाँ अन्तर्गत ग्रामीण कार्य विभाग, कार्य प्रमंडल पूर्णियाँ, में कसबा, जलुसगढ़, श्रीनगर के नगर एवं पूर्णियाँ पूर्व प्रखंड के वर्ष 2021 की बाढ़ से निम्नलिखित क्षतिग्रस्त पथों के Temporary Restoration कार्य के स्थल का निरीक्षण किया गया एवं इन कार्यों को प्राक्कलन के अनुरूप पाया गया। कार्य की वर्तमान स्थिति संतोषजनक है एवं पथ इस स्थल पर मोटेरेबल है।

Block - Kasba

Sl. No	Division	Road Name	Road Status	Length (In Km.)	Estimated Cost for Restoration (In Lakh)	Remarks
1	2	3	4	5	6	7
1	Purnea	Basantpur PMGSY Path To Harijan Tola Basantpur Dogachhi	Completed	1.878	7.490 4.609	RESTORATION WORK COMPLETED
2	Purnea	Repair of road from Kasba to Garua	Completed	12.600	1.174	RESTORATION WORK COMPLETED
3	Purnea	Kapsulbari to Dhar Tola Damdama	Completed	2.000	16.730	RESTORATION WORK COMPLETED
4	Purnea	Jalkar PMGSY Path to Kharaiya	On Going	2.085	13.247	RESTORATION WORK COMPLETED
5	Purnea	Dhankhania Ghat Giyanganj PMGSY Road - Bathan Cock RCD Road	Completed	6.940	2.723	RESTORATION WORK COMPLETED

[Signature]
11/12/21

कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा, कसबा

[Signature]
08/12/21

सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल, कसबा

[Signature]
08/12/21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल पूर्णियाँ

[Signature]
08/12/21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल कटिहार



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILED PROJECT REPORT FOR MOTRABLE REPAIRING OF ROAD

F.D.R. PART - MOTRABLE RESTORATION

REPAIR OF ROAD FROM KASBA TO GARUA

DETAILED ESTIMATE OF F.D.R. MOTRABLE REPAIRING ROAD

ROAD LENGTH	0 TO 12600	
DISTRICT	PURNEA	
BLOCK	KASBA	
DIVISION	PURNEA	
TOTAL LENGTH OF ROAD	12.600	KM
TOTAL COST OF F.D.R. PART - A	Rs. 0.992	Laes
ADD G.S.T @ 12%	Rs. 0.119	Laes
ADD Labour Cess @ 1%	Rs. 0.010	Laes
ADD Seigniorage Fee @ 10%	Rs. 0.053	Laes
TOTAL COST OF RESTORATION WORK IN Rs.	Rs. 1.174	Laes

SUBMITTED BY
The Executive Engineer,
Works Division, Purnea

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : REPAIR OF ROAD FROM KASBA TO GARIJA

DISTRICT PURNEA

DIVISION PURNEA

BLOCK KASBA

LENGTH OF ROAD (IN KM) 12.600

Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	EARTH WORK	0.000
2	HUME PIPE	0.000
3	BRICK BAT	0.992
4	SAND BAGS	0.000
5	BAMBOO WORK	0.000
6	STEEL DRUM SHEET	0.000
TOTAL COST OF PROJECT =		0.992
Add G.S.T. @ 12%		0.119
Add Labour Cess @ 1%		0.010
Add Seigniorage Fee @ 10%		0.053
Total Cost of Restoration Work =		1.174

[Signature]
14/11/24
J.E.
RWD

[Signature]
14/11/24
A.E.
RWD

[Signature]
14/11/24
E.E.
RWD

Provisional Technical Sanction for Rs. 1.174 Lacs (Rupees one lacs
seventeen thousand four hundred only.)

[Signature]
10.1.22

REPAIR OF ROAD FROM KASBA TO GARUA

Sl. No.	SDR SL. NO	MORD Ref. No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (In Rs.)
1	4.5		Brick Bats								
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/I.								
			C/O To ANNEXURE "A"						51.100		
				Cum					51.100	1941.880	99230.07
									Total Cost fo Flood Protective work (In Rs.) =		99230.07
									Total Cost fo Flood Protective work (In Lakh) =		0.992




[Signature]
14/11/21
JE.

[Signature]
14/11/21
A.E.

[Signature]
14/11/21
E.E.

REPAIR OF ROAD FROM KASBA TO GARUA

ANNEXURE "A"

Sl. No.	Chainage At (Mtr.)	NO.	Length (in mt.)	Top Width (in mt.)	Top Width + Bottom Width / 2	Height (in mt.)	Qty. (in Cum)	Remarks
		1	7.10	$(1.90+2.20)/2$	$(1.90+2.20)/2$	0.250	3.64	
		1	13.00	$(2.10+2.30)/2$	$(2.20+3.45)/2$	$(1.20+1.30)/2$	45.91	
		1	5.00	$(1.50+1.60)/2$	$(1.50+1.60)/2$	0.200	1.55	
Total=							51.10	
 J.E.  J.E.  J.E.								