

Inspection Report for Flood Damaged

Manpaur Gamhariya
Muslim Tol

me of Road: House of MD. Gaphar

Block : BENIPATTI

District: MADHUBANI

Length : 1.019 KM

Sr No.	Item	Item of Work	Nos	Length (M)	Width (M)	Depth (M)	Quantity	Unit	Rate	Amount
1	1.1	Labour for lying dry graded jhama khoa or Stone filter under Brick pitching or Boulder Pitching in slope or apron including light ramming etc. all complete as per approved design, specification and direction of E/I								
		CH-0.300KM	1	4.000	3.750	0.900	12.50			
		CH-0.400KM	1	5.000	2.850	0.450	6.41			
		CH-0.700KM	1	11.000	3.750	0.750	30.94			
		CH-0.800KM	1	7.500	2.000	0.300	4.50			
		Total					55.35	CUM	1939.93	107375.13

Add GST 12% Rs= 12885.02
Add Labour Cess 1% Rs= 1073.75
Add Signorage Fee (55.35x1032x10%) Rs= 5712.12
Total Rs= 127046.01

[Signature]
20/11/21
JE
RWD BENIPATTI

[Signature]
20/10/21
AE
RWD BENIPATTI

[Signature]
20/11/21
EE
RWD BENIPATTI

check RWD

[Signature]
20.12.2021
J.E.

[Signature]
20/12/2021
A.E.

[Signature]
20/12/21
E.E.

Post-facto 1/2 awarded for Rs. 125324.00 (By one
lax twenty five thousand three hundred twenty four
only.)

Reference letter no. 233 dated 21/2/22
of E.E. Darbhanga-2

[Signature]
21/2/22
Superintending Engineer
RWD Works Circle, Darbhanga

3

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 20.12.21 Name of PIU :- RWD (W) Div. Darbhanga-2
Name of Block/PIU :- Benipatti Inspected
Name of Road :- Manpaur Garhahiya Muslim Tol House of
Md. Gafar.
For Road :-

1. Damage Location/ Chainage :- 0.300km to 0.800km.
2. Damage Length :- 27.50 Mtr
3. Nature of Damage :- Breaches due to Flood.

4. Details of Restoration Works :-

- i. Material being used in Restoration Works :- Brick bats.
- ii. Equipment's/ Tools being used in Restoration Works :- Tractor & Roller
- iii. Procedure taken up in Restoration Works :- Filling and compaction
- iv. Restored Length :- 27.50 mtr, 54.60 M³ Restored Qty.

Remarks :- Work found satisfactory

Signature of JE/AE
20.12.21

Signature of E.E
20/12/21