

Estimate for Restoration work of Road from Navtoli Purbi tol to Navtoli Januari Road for the year 2021-2022 in Bisfi Block
Length-2.601 KM

Sr NO.	Item of Work							
1	Labour for lying dry graded jhama khoa or Stone filter under Brick pitching in slope or apron including including light ramming etc. all complete as per approved design, specification and direction of E/I (Brick Bats)							
CH. km	Nos	Length	Width	Height	Quantity	Unit	Rate	Amounts
350	1	14.00	3.75	0.60	31.500			
					31.50	Cum	1939.93	61108

Add 12% GST =Rs 7333
Add 1% L/Cess =Rs 611
Add signorage Fee(31.5X1032x10%) =Rs 3251
Total =Rs 72303

[Signature]
JE
RWD
Bisfi

[Signature]
AE
RWD
Bisfi

[Signature]
EE
RWD
Benipatti

Damaged Length = 14 Metre

Restored Qty = 31.50 m³
Verified and found correct

[Signature]
27/11/21
SE

[Signature]
27/11/2021
A2/Ginghwar

[Signature]
27/11/21

ection

pection

lock /

oad

age 1

age

re c

ls

1

Name of Road :- Nartoli Purbi Kol to Janyan
Road.

Post facto T/O accorded for Rs. 72303.00
(Rs. Seventy two thousand three hundred three

only.)
Reference letter no. 233 dated 21/2/22
of EE Darbhanga-2

Superintending Engineer
RWD Works Circle, Darbhanga

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 27/11/2021 / Name of PIU :- RWD (W) Div. Darbhanga-2
 to 5.12.2021 (Inspected).

Name of Block / PIU :- Bisfi (RWD (W) Div. Benipatti)

Name of Road :- Nartoli Purbi to Nartoli Jamun road.

For Road :-

1. Damage Location/ Chainage :- at ch. 350 m

2. Damage Length :- 14 meter

3. Nature of Damage :- Due to flood, so many pot holes develops.

4. Details of Restoration Works :-


i. Material being used in Restoration Works - Brick Bats.

ii. Equipment's/ Tools being used in Restoration Works - Tractor, Roller


iii. Procedure taken up in Restoration Works - Sectionwise restoration work initiated / completed.

iv. Restored Length :- 14.00 Meter.

Remarks :- Work found Satisfactory.


 Signature of E.E.

Signature of JE/AE


 19/12/2021
 JE