

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by *Sanjay*

Name of Block/Road:- *Andama to Manglu Tol.*

A. For Road

1. Damage Location Chainage:- *0 to 1.974 km*

2. Damage Length :- *77 M*

3. Nature of Damage :- *Road surface Damage*

4. Details of Restoration Works

i. Material being used in Restoration works:- *Brick Bat*

ii. Equipment's /Tools being used in Restoration works:- *JCB/Tractor*

iii. Procedure taken up in Restoration works:- *Laying of Brick Bat with high*

iv. Restored Length:-

77 M

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

N/A

Work found Satisfactory

25/2/22

Signature of JE/AE/EE

Sanjay
11/12/21
AE

Signature

(Name of Inspection)

FDR

DISTRICT :-	DARBHANGA	
BLOCK :-	BAHADURPUR	
Name of Raad :-	Andama to Manjhi Tola.	
	Length of the Road:-	1.974 KM.
	Effective Length	0.077 KM.

GENERAL ABSTRACT OF COST

SI No.	Item of Work	Amount	
		(in Rs.)	
1	Cost for restoration	1,09,095.89	1,40,673.01
2	Add 12 % GST	13,091.51	16,880.76
3	Add 1 % Labour Cess	1,090.96	1,406.73
4	Seigniorage Fee (Br. Bats)		
	Quantity (in cum)	Rate (in Rs.)	%
	54.413	70.163	1032.00
			10.00
			5,615.42
			7,240.77
	Total cost:-	1,28,893.78	1,66,201.27
	Say Rs.	1,28,894.00	1,66,201.00

Bachani
06.11.2021
Junior Engineer
Bahadurpur

06.11.21
Assistant Engineer
Bahadurpur

31/11/21
Executive Engineer
R.W.D.(W) Division, Darbhanga-1

कार्यपालक अभियंता के लिये प्रमाणित के आधार पर
Technically sanctioned for Rs 1,28,894.00 (Rupees
one lac twenty eight thousand eight hundred ninety
four only)

अधिक्षण अभियंता
कार्य अंचल, दरभंगा
26/02/22

Detailed estimate for making moterable road.

Name of Raad :- Andama to Manjhi Tola.
BLOCK :- BAHADURUR
DISTRICT :- DARBHANGA
R.W.D. Works Division Darbhanga-1

Sl. No.	Item	Unit	No.	L	B			D/H				Quantity	Rate	Amount
				Length (m)	Breadth (m)	Breadth (m)	Av. Breadth (m)	Depth / Height (m)	Depth / Height (m)	Depth / Height (m)	Av. Depth / Height (m)			
1	Labour and Placing Brick Bats with Light raming including cost of brick bats by tractor.	cum					1st KM							
							Start from balha Tower							
			1	30.00			3.75	0.200	0.300		0.250	28.125	25.313	
			1	30.00			3.75	0.300	0.200		0.260	28.125	16.875	
			1	9.00			3.75	0.200	0.600	0.400	0.350	11.813	10.125	
			1	8.00	2.00	1.00	1.50	0.150	0.200		0.175	2.100		1,09,095.89
												70.163	2004.96	140673.01
														140673.01

57.413

1,09,095.89

Signature
 06.11.2021
 Junior Engineer
 Bahadurpur

Signature
 6.11.21
 Assistant Engineer
 Bahadurpur

Signature
 Executive Engineer
 R.W.D.(W) Division, Darbhanga-1

Verified & found correct

Signature
 11-12-21
 JE

Signature
 11/12/21
 AE

Signature
 11/12/21
 E-E