

Estimate for Restoration work of Road from Machchhaghat to Itaharwa Road via Batra Chhachhuwa Road for the year 2021-2022 in Bisfi Block

Length-7.830 KM

Sr NO.	Item of Work							
1	Labour for lying dry graded jhama khoa or Stone filter under Brick pitching in slope or apron including including light ramming etc. all complete as per approved design, specification and direction of E/I (Brick Bats)							
	Nos	Length	Width	Height	Quantity	Unit	Rate	Amounts
	1	25.00 ✓	3.10 ✓	1.40 ✓	108.50	82.50 m ³	82.50	50 m ²
5.40	1	4.00 ✓	3.10 ✓	0.30 ✓	3.72 ✓	✓	✓	
km	1	10.00 ✓	3.50 ✓	1.45 ✓	50.75 ✓	44.80 m ³	✓	
to	1	5.00 ✓	3.50 ✓	0.60 ✓	10.50 ✓	✓	✓	
5.48	1	10.00 ✓	3.75 ✓	0.60 ✓	22.50 ✓	27.75 m ³	✓	
5 km					195.97	Cum	1939.93	328272.00
	L = 54.0 mtr (5.50 x 10.0)							

Add 12% GST =Rs
 Add 1% L/Cess =Rs
 Add Signorage Fee (195.97x1032x10%) =Rs
 total 169.27 =Rs

45620 39405 =
 3802 3284 =
 20224/7489 =
 449814
 76, Rs. 388405 =
 388530 =

B. L. Choudhary
 20-11-21

JE
 RWD
 Bisfi

R. K. Singh
 20/11/21

AE
 RWD
 Bisfi

M. S. Singh
 27-11-21
 EE
 RWD
 Benipatti

Damaged Length = 54.0 mtr.

Restored Qty. = 169.27 m³. (169.27 m³)
 verified and found correct
my hand

R. K. Singh
 27/11/21
 JE

R. K. Singh
 27/11/2021
 A. B. Singh

M. S. Singh
 27/11/21
 EE

Name of Road: — Machhaghat to Hharwa
Road.

Date

Nam

Nan

For

Post-facto T/S awarded for Rs. 388530.00
(Rs Three Lacs eighty eight thousand five hundred
thirty only.)

EE Darbhanga Reference letter no. 233 dated 21/2/22

Superintending Engineer
RWD Works Circle, Darbhanga

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 27.11.2021
 to 5.12.2021 Name of PIU :- RWD (W) Div. Darbhanga-2
 (Inspected)
 Name of Block / PIU :- Bisti (RWD (W) Div. Benipatti).
 Name of Road :- Machchhaghat to Itaharwa.
 For Road :-

1. Damage Location/ Chainage :- from ch. 5.40 km to 5.485 km.
2. Damage Length :- 54.00 mtr.
3. Nature of Damage :- Due to flood & heavy rain part length of such road got damaged.
4. Details of Restoration Works :-
 - i. Material being used in Restoration Works :- Brick bats.
 - ii. Equipment's/ Tools being used in Restoration Works :- Tractor & Roller.
 - iii. Procedure taken up in Restoration Works :- section wise restoration work initiated/ completed.
 - iv. Restored Length :- 54.00 mtr.

Remarks :- Restoration works found satisfactory.

Signature of JE/AE

W. M. M.
 19/02/2022

JE
 19/02/22

Signature of E.E.