

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Dewipaltā

Name of Block/Road:- Kesheshwar Asthan / 1044 TO Simaraha

A. For Road

1. Damage Location Chainage:- 30.04 to 410.04
2. Damage Length :- 70.04
3. Nature of Damage :- Road Surface Damage
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick bats
 - ii. Equipment's / Tools being used in Restoration works:- Tractor, Roller
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:- 70.04

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's / Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-
Work is satisfactory

NA

hmdai
25.11.21

Signature of JE/AI / EE

21/11/21
20-12-21
Signature

(Name of Inspection)

ABSTRACT OF COST

Road Name - ^{of} Tampammy Restoration, L044 TO SIMRAHA Road.
Block Name - Kusheshwarsthan
Division - Biraul

1 Cost of brick bat including labour of material -	32187
	32187
Add 12% of GST -	3862
Add 1% of LC -	322
Add SF for bricks (16.05x1063x10%)	1706
	38077

Kusheshwarsthan
28/11/21

JE

Kusheshwarsthan

Kusheshwarsthan
28/11/21

AE

Kusheshwarsthan

Biraul
28/11/21

EE

Biraul

Part fact to T/S accorded for Rs 38,077 = ∞
in words (thirty eight thousand and seventy seven)
in reference to letter no 2267 date 28/11/22 by
ee RWD Benipatti.

15/12/22
Superintending Engineer
RWD Works Circle, Darrhanga

Temporary Restoration of Road ^{from} L044 TO SIMRAHA Road.

Supplying of bricks bat including labour for laying dry graded brick bat including the cost of labour material all complete job.

1

CHAINAGE	LENGTH	Breadth	HEIGHT	QTY
30	3.5	3.1	0.075	0.81 ✓
410	1.5	1	0.075	0.11 ✓
	11	3.4	0.15	5.61 ✓
	2X1.5	1.5	0.075	0.34 ✓
	41	1.2	0.15	7.38 ✓
	10	1.2	0.15	1.80 ✓
			TOTAL	16.05 ✓
			@ 2004.96	32187

TOTAL AMOUNT	32187
ADD FOR GST 12%	3862
ADD 1% LABOUR CESS	322
Add SF for bricks (16.05x1063x10%)	1706
	38077

Kusheshwar
05/11/21

JE
Kusheshwarsthan

Kusheshwar
05/11/21

AE
Kusheshwarsthan

Biraul
05/11/21

EE
Biraul

Damaged length — 70.00 M

Restored Quantity — 16.05 M³

verified and found correct.

hede
25.11.21
I-E

27/11/21
20-12-21
EE

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बेनीपट्टी।

पत्रांक:- 2267 / बेनीपट्टी

दिनांक:- 28-12-21

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेनीपट्टी।

सेवा में,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल, दरभंगा।

विषय:- ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल अंतर्गत वर्ष-2021 में आई बाढ़ के कारण क्षतिग्रस्त पथों का Motorable कार्य का स्थल जाँचोंपरांत प्राक्कलन समर्पित करने के संबंध में।

प्रसंग:- भवदीय ज्ञापांक :- 2142 दिनांक:- 15.11.2021
महाशय,

उपर्युक्त विषयक प्रासांगिक पत्र के आलोक में कहना है कि कार्य प्रमंडल, बिरौल द्वारा वर्ष-2021 के बाढ़ अतिवृष्टि से क्षतिग्रस्त पथों का Motorable कार्य का प्राक्कलन हाथों हाथ इस प्रमंडल को उपलब्ध कराया गया था। उक्त प्राक्कलन जाचोंपरांत (विवरण निम्नवत) समर्पित किया जाता है :-

क्रम संख्या	प्रखंड का नाम	पथ का नाम	राशि (लाख में)
1	Kusheshwar Asthan	Jhajhra To Chigri	✓
2	Kusheshwar Asthan	Sunaila To Shahpur	✓
3	Kusheshwar Asthan	L047 To Paswan Tol	✓
4	Kusheshwar Asthan	T01 To Bishanpur	✓
5	Kusheshwar Asthan	L044 To Simraha	✓
6	Biraul	Karpuri Chowk To Agra Usari	✓
7	Kusheshwar Asthan Purvi	T03 To Adalpur East	✓
8	Kusheshwar Asthan	Dubha To Sanichra	✓
9	Kusheshwar Asthan	Soharwa To Paikacharai	✓

अनु०:- यथोक्त।

विश्वासभाजन

28/12/21
कार्यपालक अभियंता,