

Dhamolaha

DIVISION

Rupauli

SUB-DIVISION

Miya Toli Bela Prabadi to L033

MEASUREMENT BOOK

No.— 55

प्रमाणित किया जाता है कि इस मापी
पुस्तक में मूद्रित 1 से 50 पन्ने हैं। यह
मापी पुस्तक अवर प्रमंडल पराधीनकारी
रूपाली के नाम निर्गत किया जाता
है।


Name of Officer

20.5.10-21

Date of first entry

Executive Engineer**Rural Works Department—**

Date of last entry

Works Division, Dhamdaha (Purnea)


Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/100116 -	f-02 to miya toll				
	Bela Pirsad to L29				
Authority -	E E R.W.D W00169				
	Division, Dharmadaha.				
① Labour for driving	62 mm to				
	75 mm dia. Bamboo Piles				
	Dracholy cutting to in proper				
	size do-do comp job				
	$10 \times 30 \times 4.0 = 1200 m^2$				

② Supply fitting & fixing of					
Bamboo runner fix at					
vertical pile with level 20					
600 c.c. wire do-do					
comp job					
$10 \times 30 \times 4.0 = 1200 m^2$					

③ Providing fitting and fixing					
in position sp/101 bamboo					
woven chachari do-do comp job					
$10 \times 30 \times 1.75 = 525 m^2$					

④ Providing and filling empty cement					
bag with 1.000 sand, sticky					
the bags not piling etc do-do comp job					
$10 \times 30 \times 0.60 \times 0.90 = 162 m^3$					

Continuation
 $= \frac{162}{0.024} = 4764 \text{ kg}$
 limit to = 4744 kg

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
N/work - For to Mitr toli to Belaparsid to 1029					
Authority - E.E R.W.D. works Division Dhondake.					
① Providing bamboo piles including labour for cutting of 62mm to 75mm dia bamboo piles 1200 m ² @ 2.64/m ²					Rs. 63168.20
②					
② Providing fitting and lacing split bamboo woven charhari do - 10.49.108					
525.0 m ² @ 1					
@ 458.11/m ²					Rs. 240508.20
③ Supply, fitting and lacing of 62mm to 75mm dia bamboo Rummis fixed at every vertical pile do - 70					
Comp 705					
1200 m ² @ 1					
@ 30.14/m					Rs. 36144.20
					Rs. 3,39,820.20

Continuation

Date: 04/12/2021
Inspection Report for Flood damage work (FDR-2021-22) Year

1. Name of PIUs- Dhamdaha.

2. Name of Block/Road- Rupauli/ Miya Toli Beta paradi to 1039.

A. For Road

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration :

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works

iv Restored Length

300 Mtr

Side Gully cutting due to flood.

Sand bags, Bamboo pile, Bricks bats.

Tractor

Manual.

300 Mtr (Rs-24,21,725/-)

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works

iv Restored Length

Signature of JE/AS/EE

04.12.21
Executive Engineer,
Rural Works Department
Works Division Dhamdaha (Purnea)

Signature of
Executive Engineer
(Name of JE/AS/EE) Division
PURNIA