

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, जहानाबाद।**

पत्रांक: ५४४ /

जहानाबाद, दिनांक: २४.१.२०२२

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जहानाबाद।

सेवा में,

नोडल पदाधिकारी, MR 3054
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- शीर्ष Bihar Rural Road Maintenance Policy - 2018 अन्तर्गत कराये जा रहे अनुरक्षण कार्य के भुगतान हेतु राशि अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक संबंध में कहना है कि शीर्ष Bihar Rural Road Maintenance Policy - 2018 अन्तर्गत पथ में कराये जा रहे अनुरक्षण कार्य के भुगतान हेतु राशि की अधियाचना विहित प्रपत्र में संलग्न कर समर्पित किया जाता है।

अनु० - यथोक्त।

विश्वासभाजन,

[Signature]
28.2.2022

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जहानाबाद।
28.2.22

[Signature] KR:
28/02/2022
JE

Maintenance Requisition Formate for Scheme Head-MR (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of works Division-Jehanabad

Sl No.	Road Name	Batch No.	Project ID	Actual Completion Date	A A Details		Main Work Amount	Agreement mt 1	Agreement mt 2	Agreement mt 3	Agreement mt 4	Agreement mt 5	Length	Previous Maintenance Ist Quarter	Total	Length as per Bump Report Ist year	IRT As per Bump Report	Main Work Amount	Current Demand					Total	Total
					Main Work amount	Maintenance amount													1st quarter	2nd quarter	3rd quarter	4th quarter	Total		
1	Sugam village to Rampur via Pachhiphala	PM JE/JAM/19/0005	10603001022	14/12/2020	49 4465	18 75235	46 345	3 55502	3 55502	3 555	3 55502	3 55502	2.1	0.00	0.0	2.1	97/85	46,345	0.9888	0.9888	0.9888	0.00	2.9664	12,291.35	12,291.35
2	Alau Bigha to Bara	PM JE/JAM/19/0005	10603002257	13/12/2020	29 9703	14 1137	28 014	2 65732	2 65732	2 6573	2 65732	2 65732	1.36	0.00	0.0	1.4	87.5	28 014	0.66433	0.66433	0.66433	0.00	1.99299	12,291.35	12,291.35
3	KEO Road Bhangani to Jamanpur	PM JE/JAM/19/0005	10603002263	12/11/2020	49 49331	18 68569	46 32	3 5686	3 5686	3 5686	3 5686	3 5686	2.2	0.00	0.0	2.2	97.8	46,32	0.89215	0.89215	0.89215	0.89215	3.56643	12,291.35	12,291.35
4	Bara to Khatwa road	PM JE/JAM/19/0005	10603003026	13/12/2020	84 328	26 618	77 801	5 42166	5 42166	5 4217	5 42166	5 42166	3.9	0.00	0.0	3.9	94.5	77 801	1.35542	1.35542	1.35542	0.00	4.06625	12,291.35	12,291.35
TOTAL																			198.5	3.80070	3.80070	3.80070	0.89215	12,291.35	12,291.35

Executive Engineer
R. W. D. (R) Division
Jehanabad

17.01.2021
18.12.2020

18.12.2020
18.12.2020

Road From : Sugawn village to Rampur via Pratapbigha.

Length of Road : 2.10 km.

Period :- from 13.06.21 to 12.09.21

Inspector :J.E., RWD Sub Division Makhdumpur

To : ... Executive Engineer
RWD, Works Division Jehanabad

Date : ...

Position : ...J.E

No.	Standard work Item	Work Units	Unit of work required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed Pavement												Comments
OM101	Pothole Patching	m ²	Nil	Nil	Nil	Nil							No. Pothole found.
OM102	Surface Depression and Rut patching	m ²	Nil	Nil	Nil	Nil							No Surface Depression and Rut patching found.
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Crack Sealing found
OM104	Surface Treatment												
	(a) Loss of Aggregate (Surface Ravelling)	m ²	Nil	Nil	Nil	Nil							No Loss of Aggregate (Surface Ravelling) found
	(b) Bleeding / Flushing	m ²	Nil	Nil	Nil	Nil							No Bleeding / Flushing Required
	(c) Crocodile Cracking	m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking found
OM105	Edge Repair	m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
OM106	Digouts	m ²	N.A.	N.A.	N.A.	N.A.							
OM107	Concrete Pavement	m ³	N.A.	N.A.	N.A.	N.A.							
OM200	Other activities												
	Shoulder												
OM201	Unsealed Shoulder												
	(a) Edge Drop-off	Lm	Nil	Nil	Nil	Nil							No Edge Drop-off Required
	(b) Roughness, Scouring or Potholes /	Lm / m ²	2%	Nil	Nil	Nil	2%						Defects rectified within stipulated time.
	(c) Holding water	Lm	Nil	Nil	Nil	Nil							No Holding water Found
OM202	Embankment Repair	M ³	Nil	Nil	Nil	Nil							No Embankment Repair Required
	Other activities (Raincut)		Nil	Nil	Nil	Nil							Not Required
OM300	Drainage including culverts major												
OM301	Surface Drains & Verge	Lm	N.A.	N.A.	N.A.	N.A.							Not Required
OM302	Culvert Cleaning	No.	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (White Washing)	M ²	100%	100%	100%	100%							White washing within stipulated time.

Bidder

Appendix

Executive Engineer, Works Division

Standard work Item		Work Units	Unit of work required in each kilometre										Comments
No.	Name		1	2	3	4	5	6	7	8	9	10	
OM400 Vegetation													

Executive Engineer, Works Division

Jehanabad

Handwritten signature and date: 13/09/22

STANDRAD FORMAT FOR ROADS QUARTERLY STATEMENT

1	Name of Road	Sugaon village to Rampur via Pratap bigha		
2	Batch No.	RM/IE/JAH/19/005		
3	Project ID	10603001022		
4	Total Length of Road (in km.)	2.100		
5	Length of Road to Meet Required Service Level {Completed Length} (in km) [1]	2.100		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 Years	3rd		
7	Ordinary Maintenance Cost as per Shedule [Agreement Amount for Maintenance) in lakh	18.752		
8	Quarterly Payment:1/20 of Ordinary Mainten ance Cost as per shedule (in Lakh) [2]	2.66400		
Compli ance Criteria	Standard job Decription	Non Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	Paved Roads (CARRIAGEWAY)	0%	60%	0.00
II	SHOULDERS AND EMANMENTS	0%	10%	0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0%	15%	0.00
IV	SIGNAGE AND ROAD SAFETY	0%	10%	0.00
V	VEGATAION	0%	5%	0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00
TO BE PAIF FOR THE QUARTER / DEMAND (in Lakh) [6]				0.8888

Date of inpection by E/I or his agent
Prepared by contractor's self control unit

PRANIT KUMAR JE / M.K.B. / M.K.B.

Name and Designation of person inspecting road

Pranit K.
24/04/2022
Signature

Date
Signature of person inspecting road