

Inspection Report for Flood Damage Work

Date. :

1. Name of PIUs - RWD, Works Division, Gopalganj-2
2. Name of Block/Road - Sidhwalia/Banjariya Dhaba to Banjariya Gaon

A. For Road

1. Damage Location/Chainage : CH - 0.00 M to 600 M
2. Damage Length : 400 M
3. Nature of Damage : Road wash out & water overtopped.
4. Details of Restoration Works :
 - i. Material being used in Restoration Work : Brick bats, Cement bag, Sand
 - ii. Equipment/Tools being used in Restoration Works : JCB, Tractor with trolley
 - iii. Procedure taken up in Restoration Works :
 - iv. Restored Length : 400 M

Work is satisfactory
06/01/22
RWD, WD, Hathua


B. For Bridge


1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration Works :
 - ii. Equipment/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration Works :
 - iv. Restored Length :

N/A


4-11-21
JE


4-11-21
AE


4/11/21
EE


06/01/22
Signature
(Name of Inspector) EE
RWD, WD, Hathua

- 1 -

Detailed Estimate For Motorable Work in road from Banjaria Dhala to Banjariya Gaon damaged due to Heavy rain / Flood for Year . 2021-2022

Sr. no.	Items	no.	L (M.)	W M.)	D (M.)	Qty.	unit	rate	Amount
1	Providing brick bats billed in ditches including all cost of Labour & Material with all complete job .								
	Near Bandh	1	20.00	3.00	0.20	12.00	M ³		
		1	28.00	2.50	0.80	56.00	M ³		
		1	15.00	3.00	1.75	78.75	M ³		
		1	30.00	3.00	0.85	76.50	M ³		
		1	18.00	3.00	3.00	162.00	M ³		
	Near Culvert	1	4.00	3.00	1.50	18.00	M ³		
		4	7.00	3.00	1.75	147.00	M ³		
		1	13.00	3.00	1.50	58.50	M ³		
	Near Culvert	1	8.00	3.00	2.00	48.00	M ³		
		1	10.00	3.00	1.75	52.50	M ³		
		1	30.00	3.00	0.80	72.00	M ³		
	Ditch	1	15.00	3.00	1.85	83.25	M ³		
		1	15.00	3.75	1.50	84.38	M ³		
		7	10.00	1.00+4.00/2	0.60	115.00	M ³		
						963.88	M ³	1761.99	1698346.92
2	Providing Empty Cement Bag billed with local Sand Sticking placing on proper place with all cost of lab & Material & all Complete Job								
		2	15.00	3.60	3.00	324.00	M ³		
		2	20.00	3.60	3.00	432.00	M ³		
		2	16.00	3.60	2.50	288.00	M ³		
		2	16.00	3.60	2.50	288.00	M ³		
		2	9.00	2.70	2.00	97.20	M ³		
		2	15.00	2.70	2.00	162.00	M ³		
		2	11.00	2.00	1.00	44.00	M ³		
						1635.20	M ³		
	Hence No. of Bags 1635.20 x 35.31/ 1.20 M ³					48116.00		17.38	836256.08
									2534603.00
	Add GST @ 12%								304152.36
	Add labour Cess @ 1%								25346.03
									2864101.39
	Add 1% contingency								28641.01
								Total	2892742.40
								Say	2892742.00
								Empr	28.9276

~~4-11-21~~
J.E.

~~4-11-21~~
A.E.

04/11/21 PTO
E.E.

F.D.R Technically Sanctioned for Rs 28.927 lac (Rupees
Twenty Eight Lac Ninety Two Thousand & Seven Hundred
only)


21/04/21

अधीक्षण अभियंता

प्रमाणित कार्य विभाग कार्य उन्नत विभाग

