

Inspection Report of Flood Damage Work

Name of PIUs :- RWD Works Division, Jhanjharpur

Name of Block :- Madhepur

Name of Road :- Mukhya Sadak Dihwar Asthan to Yadavtel

A. For Road

1. Damage Location Chainage :- 200, 220, 300, 500, 590, 630, 700 & 800 to ~~300~~ 1050 KM
2. Damage Length :- $\rightarrow 3.191 \text{ KM}$ 143.25
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:- Brick - Bat's
 - ii. Equipment's/Tools being used in Restoration works:- Tractor & JCB
 - iii. Procedure taken up in Restoration works:- 39.37 cum
 - iv. Restored Length:- 3.191 KM 143.25m

B. For Bridge

1. Damage Location Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:-
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

C. Requirement Of New CD/ Bridges

- i. Name of Road:-
- ii. Location/ Chainage:-
- iii. Type of CD Work/ Length required:- — S —

Signature of JE/AE/EE


23/4/22
RR


23/4/22
JE


Signature
(Name of Inspection)

Schedule XLV-Form No. 134
Te1 Mukhya Sadak Dihwar Astham to yadav

Thanjharbur

DIVISION

Madhebur

SUB-DIVISION

2099

MEASUREMENT BOOK

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Mortable of the					
Road from mukhya sadak					
Dihwar Asthan To yadav					
Tol under FDR					
Agency:- Departmental work					
Authority:- E.E. RWD, JhauTharpur					
Block:- Madhepur					
Record measurement					

① providing and filling					
brick bats					
1	4.75m	0.45m	0.15m		0.32m
1	5.00m	0.40m	0.15m		0.30m
1	8.00m	0.90m	0.40m		2.88m
2	4.50m	$\frac{20+1.0}{2}$	0.40m		3.96m
2	5.00m	1.10m	0.30m		3.30m
1	6.50m	1.10m	0.30m		2.15m
2	5.50m	0.50m	0.20m		1.10m
1	8.00m	$\frac{1.20+0.80+0.60}{3}$	0.50m		3.47m
1	8.10m	$\frac{0.70+0.80}{2}$	0.20m		1.20m
1	15.00m	$\frac{2.10+1.0}{2}$	0.30m		6.98m
1	15.00m	1.10m	0.40m		6.60m
1	13.00m	1.00m	0.20m		2.60m
1	15.00m	0.50m	0.25m		1.88m

Continuation

Abstract of Cost	
① Providing and filling brick bats	
39.37m ² @ U.T. 11 RP- ②	
@ 2004.96/m ² — Rs.	78935.28
	<u>Rs. 78935.28</u>
Add 12% GST ④ Rs.	9472.23
Add 1% L-Less ⑤ Rs.	789.35
Add 10% S. fee ⑥ Rs.	4062.98
	<u>Rs. 93259.84</u>
	<u>Rs. 93260.00</u>
93260.00 21/5/2022 AC	M.M. 10 07/05/2022 J-E