

## Inspection Report of Flood Damage Work

Name of PIUs :- RWD Works Division, Jhanjharpur

Name of Block :- Jhanjharpur

Name of Road :- Kheer Madanpur to Sonbarah Mahadali

### A. For Road

1. Damage Location Chainage (km):- 0.00, 0.05, 0.2, 0.25, 0.3, 0.35, 0.345, 0.700, 0.8, 0.85, 0.9
2. Damage Length :- 194 Mts.
3. Nature of Damage :-
4. Details of Restoration Works
  - i. Materials being used in restoration works:- Brick bats
  - ii. Equipment's/Tools being used in Restoration works:-
  - iii. Procedure taken up in Restoration works:-
  - iv. Restored Length:- 155m - 160.01m<sup>2</sup>


### B. For Bridge


1. Damage Location Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
  - i. Materials being used in restoration works:-
  - ii. Equipment's/Tools being used in Restoration works:-
  - iii. Procedure taken up in Restoration works:-
  - iv. Restored Length:-


### C. Requirement Of New CD/ Bridges

- i. Name of Road:-
- ii. Location/ Chainage:-
- iii. Type of CD Work/ Length required:-

grad 1 - 'S'

  
29/04/22  
Signature of JE/AE/EE

  
22/4/22  
FE

  
29/4/22  
Signature  
(Name of Inspection)

# Schedule XLV-Form No. 134

Khoir Madanpur to Sonbarsa Mahadalit To/

Jhanjharpur \_\_\_\_\_ DIVISION

madhepur \_\_\_\_\_ SUB-DIVISION

2086

**MEASUREMENT BOOK**

Name to work

1

Situation of work

Agency by which work is executed

Date of measurement

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                           | Details of actual measurement |    |    |                             | Contents of area |
|---------------------------------------|-------------------------------|----|----|-----------------------------|------------------|
|                                       | No.                           | L. | B. | D.                          |                  |
| Name of Work:- portable of the        |                               |    |    |                             |                  |
| Road from Khair Mahanpur              |                               |    |    |                             |                  |
| to Sonbarsa Mahadalit                 |                               |    |    |                             |                  |
| 401 under EDA                         |                               |    |    |                             |                  |
| Agency:- Departmental work            |                               |    |    |                             |                  |
| Authority:- E.S. R.D. B. Jhau Jharpur |                               |    |    |                             |                  |
| Block:- Madhepur                      |                               |    |    |                             |                  |
| Record measurement                    |                               |    |    |                             |                  |
| ① providing and filling               |                               |    |    |                             |                  |
| brick bats                            |                               |    |    |                             |                  |
| 1x22.00m x 3.60m x 0.30m =            |                               |    |    | 23.76m <sup>3</sup>         |                  |
| 1x49.00m x 3.80m x 0.40m =            |                               |    |    | 68.60 "                     |                  |
| 1x7.00m x 3.50m x 0.30m =             |                               |    |    | 7.35 "                      |                  |
| 1x14.00m x 3.50m x 0.45m =            |                               |    |    | 22.05 "                     |                  |
| 1x6.00m x 1.50m x 0.20m =             |                               |    |    | 1.80 "                      |                  |
| 1x6.00m x 1.60m x 0.30m =             |                               |    |    | 2.88 "                      |                  |
| 1x13.00m x 3.20m x 0.30m =            |                               |    |    | 12.48 "                     |                  |
| 1x14.00m x 3.00m x 0.20m =            |                               |    |    | 8.40 "                      |                  |
| 1x3.00m x 3.30m x 0.20m =             |                               |    |    | 1.98 "                      |                  |
| 1x15.00m x 3.00m x 0.150m =           |                               |    |    | 6.75 "                      |                  |
| 1x6.00m x 3.30m x 0.20m =             |                               |    |    | 3.96 "                      |                  |
|                                       |                               |    |    | 0.47 = 160.01m <sup>3</sup> |                  |
| A. Singh<br>7/5/1972<br>A.E.          |                               |    |    |                             |                  |
| M. Singh<br>07/10/1972<br>T.E.        |                               |    |    |                             |                  |

Continuation

## Sch. XLV—Form No. 134

| Particulars                                 | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------|-------------------------------|----|----|----|------------------|
|                                             | No.                           | L. | B. | D. |                  |
| Abstract of cost                            |                               |    |    |    |                  |
| ① providing and filling                     |                               |    |    |    |                  |
| brick bats                                  |                               |    |    |    |                  |
| 160.01m <sup>3</sup> A.U.T.M.B.P. - ①       |                               |    |    |    |                  |
| @ 2004.96 / m <sup>3</sup> — RS. 3 20813.65 |                               |    |    |    |                  |
| RS. 320813.65                               |                               |    |    |    |                  |
| Add 12% CST ⊕ RS. 38497.64                  |                               |    |    |    |                  |
| Add 1% L.C.S.S ⊕ RS. 3208.14                |                               |    |    |    |                  |
| Add 10% S. fee ⊕ RS. 16 513.03              |                               |    |    |    |                  |
| RS. 379 032.46                              |                               |    |    |    |                  |
| Say RS. 379032.00                           |                               |    |    |    |                  |
| Alhina                                      |                               |    |    |    |                  |
| 7/5/2022                                    |                               |    |    |    |                  |
| AR                                          |                               |    |    |    |                  |
| SAHAR                                       |                               |    |    |    |                  |
| 07/05/2022                                  |                               |    |    |    |                  |
| J.E                                         |                               |    |    |    |                  |