

कार्यपालक अभियन्ता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल हथुआ।

पत्रांक:- 498 अगु / हथुआ।

दिनांक:- 05/05/2022

प्रेषक,

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हथुआ।

सेवा में,

सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
बिहार पटना।


विषय :- राशि उपलब्ध कराने के संबंध में।

महाराज,

उपरोक्त विषय के संबंध में कहना है कि बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत पंचवर्षीय अनुरक्षण अवधि के अधीन पथों में कराये गये त्रैमासिक अनुरक्षण कार्य हेतु राशि की अधियाचना उपलब्ध कराये गये प्रपत्र में सभी सूचनाओं के साथ अंकित कर समर्पित किया जाता है।

अनु०- यथोक्त।

विश्वासभाजन,


कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हथुआ।

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name : E E RWD WORKS DIVISION - HATHUA

1st Quarter.

1	Name of the Road	HUSSEPUR TO DUMAR TILAK		
2	Batch No.	RM/GO/HAT/19/0009		
3	Project ID	NEA 22000604		
	Total Length of Road (in Km)	6.300		
5	Length of Road to Meet Required Service Level [Completed length] (in Km) [1]	6.300		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	55.98675		
8	Quarterly Payment :1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	02.79934		
Compliance Criteria	Standard Job Description	Non- Compliance		Reduction Payments [6] = [3] / [1] * [2] * [4]
		Length Non-Compliant [3]	Weighted value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	00	60%	00
II	SHOULDERS AND EMBANMENTS	00	10%	00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	00	15%	00
IV	SIGNAGE AND ROAD SAFETY	00	10%	00
V	VEGATAION	00	5%	00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				00
TO HE PAID FOR THE QUARTER / DEMAND (in Lakh) [6]				02.79934

Date of inspection by E/I or his agent

Prepared by Contractor's self Control unit

Name and Designation of person inspecting road

[Signature]

Date 13.03.2022

Signature of person inspecting road

Rishi Ray (A.E.)
13/03/2022
(Signature)

Certify by E/I [signature] Date:-

Name of work : Hussaipur - Tilakdumar	
Name of customer : Awanish Construction	
(R)Rural Road	
Good	Average
4001 - 5000	Poor
< 4000	> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BUMF(cm)	Speed(km/hr)	Ultima(Km)	Corrected UI (mm/km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
09/03/22	18:18:04	20	100	100	27.0 cm	11.7 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.465861	N	84.1162306	E	Normal
09/03/22	18:18:15	20	100	200	28.0 cm	32.7 Km/Hr	2800.0 mm/Km	2866	3.87	Good	26.465861	N	84.1162306	E	Normal
09/03/22	18:18:24	20	100	300	28.0 cm	40.5 Km/Hr	2800.0 mm/Km	2866	3.87	Good	26.465861	N	84.1162306	E	Normal
09/03/22	18:18:32	20	100	400	37.0 cm	43.2 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4540300	N	84.1481104	E	Normal
09/03/22	18:18:52	20	100	500	36.0 cm	19.0 Km/Hr	3600.0 mm/Km	3615	4.78	Good	26.4546156	N	84.1490564	E	Normal
09/03/22	18:19:04	20	100	600	37.0 cm	30.3 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4553843	N	84.1489287	E	Normal
09/03/22	18:19:15	20	100	700	38.0 cm	32.4 Km/Hr	3800.0 mm/Km	3802	4.98	Good	26.4562750	N	84.1487818	E	Normal
09/03/22	18:19:25	20	100	800	32.0 cm	36.3 Km/Hr	3200.0 mm/Km	3241	4.32	Good	26.4572840	N	84.1486368	E	Normal
09/03/22	18:19:33	20	100	900	35.0 cm	41.8 Km/Hr	3500.0 mm/Km	3521	4.85	Good	26.4583425	N	84.1484385	E	Normal
09/03/22	18:19:47	20	100	1000	36.0 cm	28.2 Km/Hr	3600.0 mm/Km	3615	4.76	Good	26.4591150	N	84.1483088	E	Normal
09/03/22	18:19:57	20	100	1100	39.0 cm	33.1 Km/Hr	3900.0 mm/Km	3886	5.09	Good	26.4598074	N	84.1482096	E	Normal
09/03/22	18:20:10	20	100	1200	37.0 cm	30.3 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4610281	N	84.1479807	E	Normal
09/03/22	18:20:23	20	100	1300	38.0 cm	26.2 Km/Hr	3600.0 mm/Km	3802	4.98	Good	26.4620161	N	84.1477747	E	Normal
09/03/22	18:20:40	20	100	1400	32.0 cm	21.3 Km/Hr	3200.0 mm/Km	3241	4.32	Good	26.4623861	N	84.1470423	E	Normal
09/03/22	18:20:51	20	100	1500	30.0 cm	32.0 Km/Hr	3000.0 mm/Km	3053	4.09	Good	26.4625425	N	84.1461267	E	Normal
09/03/22	18:21:07	20	100	1600	36.0 cm	23.1 Km/Hr	3600.0 mm/Km	3615	4.76	Good	26.4630747	N	84.1452341	E	Normal
09/03/22	18:21:35	20	100	1700	39.0 cm	12.6 Km/Hr	3900.0 mm/Km	3886	5.09	Good	26.4637461	N	84.1458368	E	Normal
09/03/22	18:21:54	20	100	1800	35.0 cm	18.0 Km/Hr	3500.0 mm/Km	3521	4.85	Good	26.4643240	N	84.1458842	E	Normal
09/03/22	18:22:08	20	100	1900	35.0 cm	26.7 Km/Hr	3500.0 mm/Km	3521	4.85	Good	26.4652147	N	84.1458842	E	Normal
09/03/22	18:22:20	20	100	2000	35.0 cm	29.1 Km/Hr	3500.0 mm/Km	3521	4.85	Good	26.4657640	N	84.1447611	E	Normal
09/03/22	18:22:31	20	100	2100	35.0 cm	33.5 Km/Hr	3500.0 mm/Km	3521	4.85	Good	26.4661665	N	84.1443567	E	Normal

Name of work : Hussapur - Tikadumar

Name of customer : Avansh Construction

(R) Rural Road

Good

Average

Poor

< 4000

4001 - 5000

> 5000

09/03/22	18.22.42	20	100	2200	39.0 cm	33.8 Km/Hr	3800.0 mm/Km	3896	5.09	Good	26.4692909	N	94.1429459	E	Normal
09/03/22	18.22.55	20	100	2200	39.0 cm	27.7 Km/Hr	3000.0 mm/Km	3053	4.09	Good	26.4690681	N	94.1431760	E	Normal
09/03/22	18.23.06	20	100	2400	36.0 cm	24.9 Km/Hr	3500.0 mm/Km	3521	4.65	Good	26.4697433	N	94.1429305	E	Normal
09/03/22	18.23.22	20	100	2500	37.0 cm	27.5 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4692564	N	94.1418314	E	Normal
09/03/22	18.23.39	20	100	2600	38.0 cm	22.0 Km/Hr	3800.0 mm/Km	3802	4.98	Good	26.4696169	N	94.1407709	E	Normal
09/03/22	18.23.55	20	100	2700	31.0 cm	21.6 Km/Hr	3100.0 mm/Km	3147	4.2	Good	26.4700079	N	94.1400990	E	Normal
09/03/22	18.24.08	20	100	2800	32.0 cm	27.6 Km/Hr	3200.0 mm/Km	3241	4.32	Good	26.4710093	N	94.1400950	E	Normal
09/03/22	18.24.21	20	100	2900	36.0 cm	28.0 Km/Hr	3300.0 mm/Km	3396	5.09	Good	26.4715548	N	94.1401377	E	Normal
09/03/22	18.24.44	20	100	3000	38.0 cm	14.2 Km/Hr	3600.0 mm/Km	3802	4.98	Good	26.4726400	N	94.1405565	E	Normal
09/03/22	18.25.20	20	100	3100	40.0 cm	10.4 Km/Hr	4000.0 mm/Km	3989	5.2	Good	26.4734793	N	94.1408014	E	Normal
09/03/22	18.25.43	20	100	3200	37.0 cm	17.0 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4742937	N	94.1402979	E	Normal
09/03/22	18.26.04	20	100	3300	37.0 cm	16.2 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4751234	N	94.1405585	E	Normal
09/03/22	18.26.24	20	100	3400	26.0 cm	17.2 Km/Hr	3500.0 mm/Km	3521	4.65	Good	26.4756689	N	94.1404657	E	Normal
09/03/22	18.26.35	20	100	3500	36.0 cm	31.2 Km/Hr	3600.0 mm/Km	3615	4.78	Good	26.4762182	N	94.1387488	E	Normal
09/03/22	18.26.46	20	100	3600	36.0 cm	36.0 Km/Hr	3000.0 mm/Km	3053	4.09	Good	26.4768324	N	94.1386017	E	Normal
09/03/22	18.24.37	20	100	3700	36.0 cm	0.8 Km/Hr	3800.0 mm/Km	3802	4.98	Good	26.4771242	N	94.1384439	E	Normal
09/03/22	18.24.57	20	100	3800	36.0 cm	17.6 Km/Hr	3500.0 mm/Km	3521	4.65	Good	26.4771242	N	94.1384439	E	Normal
09/03/22	18.25.15	20	100	3900	36.0 cm	20.0 Km/Hr	3600.0 mm/Km	3602	4.98	Good	26.4771242	N	94.1384439	E	Normal
09/03/22	18.25.29	20	100	4000	38.0 cm	26.1 Km/Hr	3900.0 mm/Km	3902	4.98	Good	26.4771242	N	94.1384439	E	Normal
09/03/22	18.25.45	20	100	4100	38.0 cm	22.0 Km/Hr	3800.0 mm/Km	3802	4.98	Good	26.4771242	N	94.1384439	E	Normal
09/03/22	18.26.05	20	100	4200	38.0 cm	17.6 Km/Hr	3600.0 mm/Km	3602	4.98	Good	26.4771242	N	94.1384439	E	Normal
09/03/22	18.26.39	20	100	4300	31.0 cm	10.6 Km/Hr	3100.0 mm/Km	3147	4.2	Good	26.4771242	N	94.1384439	E	Normal

Name of work : Hussaipur - Tikadumar
Name of customer : Awanshi Construction

(R)Rural Road

Good	Average	Poor
< 4000	4001 - 5000	> 5000

0903/22	18.37-04	20	100	4400	33.0 cm	15.0 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.37-45	20	100	4500	31.0 cm	8.4 Km/Hr	3100.0 mm/Km	3147	4.2	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.38-13	20	100	4600	38.0 cm	12.7 Km/Hr	3800.0 mm/Km	3802	4.86	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.38-27	20	100	4700	34.0 cm	24.7 Km/Hr	3400.0 mm/Km	3428	4.54	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.38-40	20	100	4800	31.0 cm	27.9 Km/Hr	3100.0 mm/Km	3147	4.2	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.38-59	20	100	4900	31.0 cm	19.0 Km/Hr	3100.0 mm/Km	3147	4.2	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.39-13	20	100	5000	38.0 cm	25.8 Km/Hr	3800.0 mm/Km	3802	4.96	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.39-25	20	100	5100	37.0 cm	29.3 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.39-46	20	100	5200	37.0 cm	17.6 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.40-13	20	100	5300	31.0 cm	13.1 Km/Hr	3100.0 mm/Km	3147	4.2	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.40-34	20	100	5400	35.0 cm	17.4 Km/Hr	3500.0 mm/Km	3521	4.55	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.40-51	20	100	5500	34.0 cm	20.6 Km/Hr	3400.0 mm/Km	3428	4.54	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.41-06	20	100	5600	31.0 cm	20.9 Km/Hr	3100.0 mm/Km	3147	4.2	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.41-22	20	100	5700	33.0 cm	26.4 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.4771242	N	84.1384439	E	Normal
0903/22	18.41-47	20	100	5800	38.0 cm	14.2 Km/Hr	3800.0 mm/Km	3806	5.09	Good	26.4897394	N	84.1264353	E	Normal
0903/22	18.42-32	20	100	5900	34.0 cm	8.1 Km/Hr	3400.0 mm/Km	3428	4.54	Good	26.4899054	N	84.1255894	E	Normal
0903/22	18.43-07	20	100	6000	33.0 cm	9.9 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.4898367	N	84.1255894	E	Normal
0903/22	18.43-25	20	100	6100	39.0 cm	19.4 Km/Hr	3900.0 mm/Km	3896	5.09	Good	26.4892864	N	84.1253138	E	Normal
0903/22	18.43-39	20	100	6200	39.0 cm	25.4 Km/Hr	3900.0 mm/Km	3896	5.09	Good	26.4881773	N	84.1248865	E	Normal
0903/22	18.43-51	20	100	6300	31.0 cm	30.3 Km/Hr	3100.0 mm/Km	3147	4.2	Good	26.4872198	N	84.1245127	E	Normal

9/13/22
3E

Rishikesh
9/13/22
AE

9/13/22
9/8

5100

Name of Customer: Awanish Construction, Machine no: 19193, Road: Hussainpur - Tilakdumar, Date: 09/03/22, Section No: 20, Equation: $Y=0.936X+245.3$

3875

UIV mm/km
2850

1425

200

0 0.1 0.2 0.3 0.4 0.5 0.6 0.7 0.8 0.9 1 1.1 1.2 1.3 1.4 1.5 1.6 1.7 1.8 1.9 2 2.1 2.2 2.3 2.4 2.5 2.6 2.7 2.8 2.9 3 3.1 3.2 3.3 3.4 3.5 3.6 3.7 3.8 3.9 4 4.1 4.2 4.3 4.4 4.5 4.6 4.7 4.8 4.9 5 5.1 5.2 5.3 5.4 5.5 5.6 5.7 5.8 5.9 6 6.1 6.2 6.3 6.4

Distance*1000 m

Handwritten signature
6/6/22

Handwritten signature
6/6/22

Handwritten signature
9/3/22

Requisition Formet for Scheme Head-MR-(3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

RWD, Works Division Hathua
Government Of Bihar
OM01
Rural Works Department

1 Year (1st Quarter)

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From:- Hussaipur - Tilakdumar
(Package No.RM/GO/HAT/19/0009)
Length of Road :- 6.3000 Km
Inspector :- J.E RWD Sub Division : Bhore

To:-

Executive Engineer
RWD, Works Division Hathua

Date:-

Position :- J.E

No	standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
OM100	Sealed payment		1	2	3	4	5	6	7	8	9	10	
OM101	Pothole Patching	m ²	Nil	Nil	Nil	Nil							No Pot Hole Found.
OM102	Surface Depression and Rut patching	m ³	Nil	Nil	Nil	Nil							Not Surface Depression & Rut Patching Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Crack sealing Found
	Surface Treatment												
OM104	(a) Loss of Aggregate (Surface Ravelling)	m ²	Nil	Nil	Nil	Nil							No Loss Of Aggregates (Surface Ravelling) Found
	(b) Bleeding / Flushing	m ²	Nil	Nil	Nil	Nil							No Bleeding/ Flushing Required
105	© Crocodile Cracking	m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking Found
106	Edge Repair	m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
107	Digouts	m ²	N.A	N.A	N.A	N.A							
	Concrete pavement	m ³	N.A	N.A	N.A	N.A							
	Other activities												
OM200	Shoulder												
	Unsealed Shoulder												
OM201	(a) Edge Drop-off	Lm	Nil	Nil	Nil	Nil							No Edge Drop-Off Required
	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							Not Required
	(c) Holding water	Lm	Nil	Nil	Nil	Nil							No Holding Water Found
OM202	Embankment Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Rain Cuts)		Nil	Nil	Nil	Nil							Not Required
OM300	Drainage including culverts major												
OM301	Surface Drains & Verge	Lm	N.A	N.A	N.A	N.A							Not Required
OM302	Culvert Cleaning	No	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities(Whilw washing)	M ²	Nil	Nil	Nil	Nil							Not Required

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OMA00	Vegetation												Comments
	Grass Control												
OMA01	(a) Roadside- General Tidy	Ha	Nil	Nil	Nil	Nil							Not Required
	(b) Clear near Safety signs, kilometer posts and roadside furniture	Ha	Nil	Nil	Nil	Nil							Not Required
	Tree and Shrub Management	No	Nil	Nil	Nil	Nil							Not Required
OMA02	Cutting Of Branches Of Trees	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Shrubs From Road Way	No	Nil	Nil	Nil	Nil							Not Required
	Other activities (Trimming of Grass)	M ²	Nil	Nil	Nil	Nil							Not Required
OMS00	Safety Signage and Road												
OMS01	Signs Maintenance	No	Nil	Nil	Nil	Nil							Not Required
OMS02	Guard Stones	Lm	N/A	N/A	N/A	N/A							Not Required
OMS03	Distance Stones	No	N/A	N/A	N/A	N/A							Not Required
OMS04	Road Marking	M ²	Nil	Nil	Nil	Nil							Not Required
	Other activities												

28/4/12

28/4/12

28/4/12