

कार्यपालक अभियन्ता का कार्यालय,

ग्रामीण कार्य विभाग, कार्य प्रमण्डल हथुआ।

पत्रांक- 498 अ० / हथुआ।

दिनांक- 05/05/2022

प्रेषक,

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हथुआ।

सेवा में,

सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
बिहार पटना।

विषय - राशि उपलब्ध कराने के संबंध में।

महोदय,

उपरोक्त विषय के संबंध में कहना है कि बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत पंचवर्षीय अनुरक्षण अवधि के अधीन पथों में कराये गये त्रैमासिक अनुरक्षण कार्य हेतु राशि की अधियाचना उपलब्ध कराये गये प्रपत्र में सभी सूचनाओं के साथ अंकित कर समर्पित किया जाता है।

अनु०- यथोक्त।

विश्वासभाजन,


कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हथुआ।

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

1st Quarter

PIU Name : E E RWD WORKS DIVISION - HATHUA

1	Name of the Road	Fatehpur to Kamlakant Kharaiya		
2	Batch No.	RM/KO/HAT/19/0015		
3	Project ID	NEA22000799		
	Total Length of Road (in Km)	5.00 KM		
5	Length of Road to Meet Required Service Level [Completed length] (in Km) [1]	5.00 KM		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	48.497 Lakh		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	2.424 Lakh		
Compliance Criteria	Standard Job Description	Non- Compliance		Reduction Payments [6] = [3] / [1] * [2] * [4]
		Length Non-Compliant [3]	Weighted value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0 0	60%	
II	SHOULDERS AND EMBANKMENTS	0 0	10%	
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0 0	15%	
IV	SIGNAGE AND ROAD SAFETY	0 0	10%	
V	VEGATAION	0 0	5%	
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				
TO BE PAID FOR THE QUARTER / DEMAND (in Lakh) [6]				2.424 Lakh

Date of inspection by E/I or his agent

Prepared by Contractor's self Control unit

Name and Designation of person inspecting road

Date

Signature of person inspecting road

Certify by E/I (signature) Date:-

Name of work : Fatehpur - Kamla Kant Kanaria

Name of customer : MIS Pawan Construction

(R) Rural Road

Good

Average

Poor

< 4000

4001 - 5000

> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BW(km)	Speed(km/hr)	Ultrasonic (mm/Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction	Remarks
27/03/22	20:22:34	7	0	0	0.0 cm	27.3 Km/hr	0.0 mm/Km	245	0.43	Good	26.4303059	N	84.2136087	E	Normal
27/03/22	20:38:12	7	100	100	23.0 cm	24 Km/hr	2300.0 mm/Km	2388	3.3	Good	26.4050284	N	84.2571650	E	Normal
27/03/22	20:38:27	7	100	200	28.0 cm	24.3 Km/hr	2900.0 mm/Km	2900	3.88	Good	26.4041704	N	84.2561731	E	Normal
27/03/22	20:39:41	7	100	300	37.0 cm	26.7 Km/hr	3700.0 mm/Km	3709	4.87	Good	26.4046469	N	84.2547946	E	Normal
27/03/22	20:39:57	7	100	400	35.0 cm	22.9 Km/hr	3500.0 mm/Km	3521	4.65	Good	26.4051561	N	84.2541361	E	Normal
27/03/22	20:40:12	7	100	500	31.0 cm	23.9 Km/hr	3100.0 mm/Km	3147	4.2	Good	26.4052286	N	84.2536173	E	Normal
27/03/22	20:40:24	7	100	600	37.0 cm	28.2 Km/hr	3700.0 mm/Km	3709	4.87	Good	26.4061823	N	84.2527018	E	Normal
27/03/22	20:40:39	7	100	700	30.0 cm	25.4 Km/hr	3000.0 mm/Km	3053	4.08	Good	26.4063902	N	84.2516108	E	Normal
27/03/22	20:40:54	7	100	800	35.0 cm	23.9 Km/hr	3500.0 mm/Km	3521	4.65	Good	26.4066658	N	84.2508172	E	Normal
27/03/22	20:41:07	7	100	900	36.0 cm	27.7 Km/hr	3600.0 mm/Km	3615	4.76	Good	26.4072390	N	84.2499704	E	Normal
27/03/22	20:41:21	7	100	1000	35.0 cm	25.7 Km/hr	3500.0 mm/Km	3521	4.65	Good	26.4077806	N	84.2490549	E	Normal
27/03/22	20:41:33	7	100	1100	36.0 cm	29.4 Km/hr	3600.0 mm/Km	3615	4.76	Good	26.4082117	N	84.2482080	E	Normal
27/03/22	20:41:45	7	100	1200	31.0 cm	30.6 Km/hr	3100.0 mm/Km	3147	4.2	Good	26.4087419	N	84.2473612	E	Normal
27/03/22	20:41:56	7	100	1300	25.0 cm	30.6 Km/hr	2500.0 mm/Km	2585	3.53	Good	26.4089766	N	84.2463846	E	Normal
27/03/22	20:42:07	7	100	1400	34.0 cm	34.2 Km/hr	3400.0 mm/Km	3438	4.54	Good	26.4091768	N	84.2455811	E	Normal
27/03/22	20:42:19	7	100	1500	30.0 cm	30.3 Km/hr	3000.0 mm/Km	3053	4.09	Good	26.4098196	N	84.2446298	E	Normal
27/03/22	20:42:33	7	100	1600	31.0 cm	24.9 Km/hr	3100.0 mm/Km	3147	4.2	Good	26.4102468	N	84.2437220	E	Normal
27/03/22	20:42:46	7	100	1700	32.0 cm	28.8 Km/hr	3200.0 mm/Km	3241	4.32	Good	26.4106016	N	84.2428369	E	Normal
27/03/22	20:43:04	7	100	1800	22.0 cm	9.6 Km/hr	2200.0 mm/Km	2305	3.18	Good	26.4110755	N	84.2417888	E	Normal
27/03/22	20:43:39	7	100	1900	31.0 cm	22.9 Km/hr	3100.0 mm/Km	3147	4.2	Good	26.4114065	N	84.2408372	E	Normal
27/03/22	20:43:52	7	100	2000	30.0 cm	28.2 Km/hr	3000.0 mm/Km	3053	4.09	Good	26.4115335	N	84.2400217	E	Normal

27/3/22

27/3/22

27/3/22

Name of work		: Fatehpur - Kamla Kant Kararia													
Name of customer		: MIS Pawan Construction													
(R) Rural Road															
Good		Average						Poor							
< 4000		4001 - 5000						> 5000							
27/03/22	20-44-02	7	100	2100	36.0 cm	34.9 Km/Hr	3600.0 mm/Km	3602	4.96	Good	26.4119272	N	84.2386307	E	Normal
27/03/22	20-44-15	7	100	2200	32.0 cm	28.8 Km/Hr	3200.0 mm/Km	3241	4.32	Good	26.4121675	N	84.2377939	E	Normal
27/03/22	20-44-31	7	100	2300	35.0 cm	21.1 Km/Hr	3500.0 mm/Km	3521	4.55	Good	26.4124079	N	84.2369990	E	Normal
27/03/22	20-44-43	7	100	2400	37.0 cm	31.2 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4127855	N	84.2360949	E	Normal
27/03/22	20-44-54	7	100	2500	35.0 cm	33.1 Km/Hr	3500.0 mm/Km	3521	4.65	Good	26.4132299	N	84.2351084	E	Normal
27/03/22	20-45-04	7	100	2600	36.0 cm	34.5 Km/Hr	3600.0 mm/Km	3615	4.76	Good	26.4134035	N	84.2342463	E	Normal
27/03/22	20-45-14	7	100	2700	26.0 cm	36.0 Km/Hr	2600.0 mm/Km	2679	3.64	Good	26.4138021	N	84.2331095	E	Normal
27/03/22	20-45-25	7	100	2800	25.0 cm	33.9 Km/Hr	2500.0 mm/Km	2585	3.53	Good	26.4142790	N	84.2323823	E	Normal
27/03/22	20-46-18	7	100	2900	38.0 cm	22.0 Km/Hr	3800.0 mm/Km	3802	4.98	Good	26.4143076	N	84.2316904	E	Normal
27/03/22	20-46-32	7	100	3000	25.0 cm	23.1 Km/Hr	2500.0 mm/Km	2585	3.53	Good	26.4136648	N	84.2314820	E	Normal
27/03/22	20-46-43	7	100	3100	21.0 cm	33.9 Km/Hr	2100.0 mm/Km	2211	3.07	Good	26.4125586	N	84.2312479	E	Normal
27/03/22	20-46-55	7	100	3200	20.0 cm	30.3 Km/Hr	2000.0 mm/Km	2117	2.95	Good	26.4116583	N	84.2310266	E	Normal
27/03/22	20-49-06	7	100	3300	27.0 cm	32.0 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.4110441	N	84.2305688	E	Normal
27/03/22	20-49-16	7	100	3400	21.0 cm	34.2 Km/Hr	2100.0 mm/Km	2211	3.07	Good	26.4099444	N	84.2305689	E	Normal
27/03/22	20-49-27	7	100	3500	27.0 cm	33.3 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.4089289	N	84.2303400	E	Normal
27/03/22	20-49-42	7	100	3600	21.0 cm	25.4 Km/Hr	2100.0 mm/Km	2211	3.07	Good	26.4080420	N	84.2301111	E	Normal
27/03/22	20-49-55	7	100	3700	20.0 cm	26.7 Km/Hr	2000.0 mm/Km	2117	2.95	Good	26.4071169	N	84.2298822	E	Normal
27/03/22	20-50-09	7	100	3800	26.0 cm	28.4 Km/Hr	2600.0 mm/Km	2679	3.64	Good	26.4062433	N	84.2296534	E	Normal
27/03/22	20-50-33	7	100	3900	37.0 cm	8.9 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4052458	N	84.2294626	E	Normal
27/03/22	20-52-20	7	100	4000	15.0 cm	3.7 Km/Hr	1500.0 mm/Km	1649	2.36	Good	26.4049654	N	84.2293329	E	Normal
27/03/22	20-52-31	7	100	4100	23.0 cm	31.5 Km/Hr	2300.0 mm/Km	2398	3.3	Good	26.4035902	N	84.2290201	E	Normal
27/03/22	20-52-42	7	100	4200	20.0 cm	34.9 Km/Hr	2000.0 mm/Km	2117	2.95	Good	26.4027185	N	84.2287455	E	Normal

22/3/22
21/3/22
21/3/22
21/3/22

26
22/3/22
21/3/22
21/3/22

Name of work : Falehpur - Kamlakant Kararia

Name of customer : M/S Pawan Construction

(R) Rural Road

Good	Average	Poor
< 4000	4001 - 5000	> 5000

27/03/22	20.52.52	7	100	4300	15.0 cm	35.2 Km/Hr	1500.0 mm/Km	1649	2.36	Good	26.4027185	N	84.2287455	E	Normal
27/03/22	20.53.01	7	100	4400	20.0 cm	37.4 Km/Hr	2000.0 mm/Km	2117	2.95	Good	26.4009905	N	84.2283030	E	Normal
27/03/22	20.53.12	7	100	4500	22.0 cm	35.6 Km/Hr	2200.0 mm/Km	2305	3.18	Good	26.4005308	N	84.2282038	E	Normal
27/03/22	20.53.22	7	100	4600	27.0 cm	34.5 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.3966706	N	84.2279978	E	Normal
27/03/22	20.53.32	7	100	4700	25.0 cm	36.7 Km/Hr	2500.0 mm/Km	2585	3.53	Good	26.3966006	N	84.2277155	E	Normal
27/03/22	20.53.41	7	100	4800	29.0 cm	37.4 Km/Hr	2900.0 mm/Km	2960	3.98	Good	26.3966006	N	84.2277155	E	Normal
27/03/22	20.53.51	7	100	4900	20.0 cm	37.8 Km/Hr	2000.0 mm/Km	2117	2.95	Good	26.3968439	N	84.2272654	E	Normal
27/03/22	20.54.01	7	100	5000	30.0 cm	36.3 Km/Hr	3000.0 mm/Km	3053	4.09	Good	26.3957930	N	84.2270212	E	Normal

27/3/22
27/3/22
27/3/22

27/3/22
27/3/22
27/3/22

4900

Name of Customer: M/S Pawan Construction, Machine no: 19193, Road: Fatehpur - Kamalakant Kataria, Date: 27/03/22, Section No: 07, Equation: $Y=0.936X+245.3$

3726

UIV mm/km
2550

1375

200

0 0.1 0.2 0.3 0.4 0.5 0.6 0.7 0.8 0.9 1 1.1 1.2 1.3 1.4 1.5 1.6 1.7 1.8 1.9 2 2.1 2.2 2.3 2.4 2.5 2.6 2.7 2.8 2.9 3 3.1 3.2 3.3 3.4 3.5 3.6 3.7 3.8 3.9 4 4.1 4.2 4.3 4.4 4.5 4.6 4.7 4.8 4.9 5

Distance*1000 m

M. K.
27/3/22

M. K.
27/3/22

S. K.
27/3/22

Requisition Formlet for Scheme Head-MR-(3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

1 Year (1st Quarter)

RWD, Works Division Hathua

Government Of Bihar

OM01

Rural Works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

**Road From:- Fatehpur - Kamlakant Kararia
(Package No.RM/GO/HAT/19/0015)
Length of Road :- 5.00km
Inspector :- J.E RWD Sub Division : Phulwariya**

To:-

**Executive Engineer
RWD, Works Division Hathua**

Date:-

Position :- J.E

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed payment												
OM101	Pothole Patching	m ²	Nil	Nil	Nil	Nil							No Pot Hole Found.
OM102	Surface Depression and Rut patching	m ³	Nil	Nil	Nil	Nil							Not Surface Depression & Rut Patching Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Crack sealing Found
	Surface Treatment												
OM104	(a) Loss of Aggregate (Surface Ravelling)	m ²	Nil	Nil	Nil	Nil							No Loss Of Aggregates (Surface Ravelling) Found
	(b) Bleeding / Flushing	m ²	Nil	Nil	Nil	Nil							No Bleeding/ Flushing Required
	● Crocodile Cracking	m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking Found
105	Edge Repair	m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
106	Digouts	m ²	N.A	N.A	N.A	N.A							
107	Concrete pavement	m ³	N.A	N.A	N.A	N.A							
	Other activities												
OM200	Shoulder												
	Unsealed Shoulder												
OM201	(a) Edge Drop-off	Lm	Nil	Nil	Nil	Nil							No Edge Drop-Off Required
	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							Not Required
	(c) Holding water	Lm	Nil	Nil	Nil	Nil							No Holding Water Found
OM202	Embankment Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Rain Cuts)		Nil	Nil	Nil	Nil							Not Required
OM300	Drainage including culverts major												
OM301	Surface Drains & Verges	Lm	N.A	N.A	N.A	N.A							Not Required
OM302	Culvert Cleaning	No	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Whitewashing)	M ²	Nil	Nil	Nil	Nil							Not Required

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM400	Vegetation												Not Required
	Grass Control												Not Required
	(a) Roadside- General Tidy	Ha	Nil	Nil	Nil	Nil							Not Required
OM401	(b) Clear near Safety signs, kilometer posts and roadside furniture	Ha	Nil	Nil	Nil	Nil							Not Required
	Tree and Shrub Management	No	Nil	Nil	Nil	Nil							Not Required
	Curting Of Branches Of Trees "	No	Nil	Nil	Nil	Nil							Not Required
OM402	Curting Of Shrubs From Road Way	No	Nil	Nil	Nil	Nil							Not Required
	Other activities (Trimming of Grass)	M ²	Nil	Nil	Nil	Nil							Not Required
OM500	Safety Signage and Road		Nil										Not Required
OM501	Signs Maintenance	No	Nil	Nil	Nil	Nil							Not Required
OM502	Guard Stones	Lm	N.A	N.A	N.A	N.A							Not Required
OM503	Distance Stones	No	N.A	N.A	N.A	N.A							Not Required
OM504	Road Marking	M ²	Nil	Nil	Nil	Nil							Not Required
	Other activities												


 29/13/22
 27/15/22


 27/03/22