

Inspection Report of Flood Damage Work

Name of PIUs :- RWD Works Division, Jhanjharpur

Name of Block :- Madhepur

Name of Road :- LO 51 - Mehansa Road to Chhatouni (VR48)

A. For Road

1. Damage Location Chainage :- 0 to 780 M
2. Damage Length :- ~~0.224 KM~~ 210.00m
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:- Brick - Ball's
 - ii. Equipment's/Tools being used in Restoration works:- Tractor & JCB
 - iii. Procedure taken up in Restoration works:- ~~145.58~~ 145.58 cum
 - iv. Restored Length:- ~~0.224 KM~~ 210.00m

B. For Bridge


1. Damage Location Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:-
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

C. Requirement Of New CD/ Bridges

- i. Name of Road:-
- ii. Location/ Chainage:-
- iii. Type of CD Work/ Length required:-

Signature of JE/AE/EE


26/04/22
JE


23/4/22
RR


Signature
(Name of Inspection)

Schedule XLV-Form No. 134

L051-Mehansa Road to Chhatauri (VR48)

Thanjharpur

DIVISION

Madhepur

SUB-DIVISION

3021

MEASUREMENT BOOK


Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Mortar for the Road from Dosi - Mehansa Road to Chhatrauni under FDR					
Agency :- Departmental Work					
Authority :- S.E.R.W.D., Than Jharapur					
Block :- Madhepur					
Record measurement					
① Providing and filling brick bats					

1 x 44.00 m	x $\frac{0.80+1.10}{2}$	x 0.40 m	= 16.72 m ³
1 x 79.00 m	x $\frac{1.0+1.20}{2}$	x 0.30 m	= 26.07 "
1 x 7.50 m	x $\frac{0.90+1.20}{2}$	x 0.30 m	= 4.61 "
1 x 21.00 m	x 3.75 m	x 0.60 m	= 47.25 "
1 x 13.00 m	x $\frac{0.80+0.60}{2}$	x 0.20 m	= 1.95 "
1 x 14.00 m	x 3.75 m	x $\frac{0.90+1.0}{2}$	= 45.88 "
1 x 6.50 m	x 1.00 m	x 0.20 m	= 1.30 "
1 x 8.00 m	x $\frac{0.80+1.0}{2}$	x 0.20 m	= 1.74 "
1 x 8.00 m	x $\frac{0.8+1.0}{2}$	x 0.20 m	= 1.28 "
1 x 9.50 m	x 3.75 m	x 0.75 m	= 5.40 "
			Qty. 155.90 m ³
All in			8/5/22
AC			JE

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Abstract of Cost					
Providing and filling brick bats					
155.90 m ³ D.V.T. M.B.P. ①					
@ 2004.96 / m ³ — Rs. 3					12573.26
					Rs. 3 12573.26
Add 12% GST (+) Rs. 37					508.79
Add 1% L.C.S.S (+) Rs. 3					125.73
Add 10% S.Fee (+) Rs. 16					088.88
					Rs. 369 296.66
Say Rs. 369					296.20
 8/5/2022 AC					MANS 08/05/2022 J-K
