

Inspection Report of Flood Damage Work

Name of PIUs :- RWD Works Division, Jhanjharpur

Name of Block :- *Madhepur*

Name of Road :- *Madhepur- Aditdih*

A. For Road

1. Damage Location Chainage :-
2. Damage Length :- *95-40m*
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:-
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:- *92-80 cum*
 - iv. Restored Length:- *95.40m*

B. For Bridge

1. Damage Location Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:-
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

C. Requirement Of New CD/ Bridges

- i. Name of Road:-
- ii. Location/ Chainage:-
- iii. Type of CD Work/ Length required:- *———— S ————*

Signature of JE/AE/EE

30307
20/4/22
BE

24/04/2022
JE

Signature
(Name of Inspection)

24/4/22

Schedule XLV-Form No. 134
Madhepur — Adaitdih

Thanjharpur **DIVISION**

Madhepur **SUB-DIVISION**

3024

MEASUREMENT BOOK

Name to work— 1

Situation of work—


Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Mortable of the					
Road from Madhepur to					
Aditdih under FDR					
Agency:- Departmental Work					
Authority:- E.E. RWD, Jhantiharpur					
Block:- Madhepur					
Record measurement					
① Providing and filling					

brick bats					
1x6.50m	x	1.60m	x	$\frac{0.30+0.60}{2}$	= 7.80m ³
1x5.00m	x	$\frac{2.80+1.50}{2}$	x	0.20m	= 2.15 "
1x11.40m	x	$\frac{3.10+2.80}{2}$	x	0.25m	= 8.41 "
1x15.00m	x	$\frac{2.80+3.40}{2}$	x	$\frac{0.30+0.20}{2}$	= 11.63 "
1x14.0m	x	$\frac{1.0+2.50}{2}$	x	0.25m	= 6.13 "
1x7.50m	x	1.60m	x	0.50m	= 6.00 "
1x16.0m	x	$\frac{1.40+0.50}{2}$	x	$\frac{0.45+0.5}{2}$	= 7.30 "
1x11.0m	x	$\frac{3.70+3.50}{2}$	x	0.30m	= 11.88 "
1x14.0m	x	3.00m	x	$\frac{0.30+0.60}{2}$	= 3.150 "
Total =					92.80m ³
 8/5/22 AE MANS 08/05/22 J.E					

Continuation

[illegible]