

Name of work - Construction of
 Road from Atharama main
 Road to Mushar Tara Tak
 in MMGS Scheme (SC)
 Agency - Kumar Rajni's Balaghat
 Bedai Niwas near
 Ram Manji's Muzaffarpur
 Agreement No - MM.G.S./BBD - 5/2020 - 2021
 Date of work order ——— 09/12/2019
 Date of completion ——— 08/12/2020
 Date of entry ———

①	Setting out Reference working bench mark			
	40x 30.0m =	1200.0 m ²		
	or =	1.20 KM		
②	clearing & Road Land including eroding wild vegetation etc in all complete			
	20x 30.0m x 3.0m =	1800.0 m ²		
	10x 30.0m x 3.0m =	930.0 m ²		
	10x 30.0m x 3.0m =	1800.0 m ²		
		Total	4530.0 m ²	
		or =	0.453 Hec	
③	excavation			
			Scrap	
			11/5/2022	
			74	

Continuation

9
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ABSTRACT 012 case				
(1)	Setting out reference				
	Cementing bench mark				
	wide T.M.B. page (5) delin 1				
quantity:	1.20 KM	EP	3284.03/KM		394020
(2)	clear grubbing & Road land				
	wide T.M.B. page (5) delin 2				
quantity:	0.453 Hectre				
	EP 50214 = 67/Hectre → 22742 = 0				
(3)	excavation in Road works				
	Soil removed measured in place				
	wide T.M.B. page (5) delin 3				
quantity:	63.60 M ³ EV		123284/M ³		787620
(4)	construction of embankment				
	with approved material				
	excavated soil in place				
	wide T.M.B. page (5) delin 4				
quantity:	63.60 M ³	EP	36.99/M ³		235220
(5)	construction of embankment				
	with approved material				
	wide T.M.B. page (5) delin 5				
quantity:	2628.75 M ³	EP	14206/M ³		37344020
(6)	providing G.S.B. gravel I				
	wide T.M.B. page (6) delin 6				
quantity:	870.66 M ³				
	EP 3038.21/M ³				264524220

Continuation
CO totals 305560220

