

Schedule XLY-Form No. 134

3) Serial check to Manager of MMSY - 2021-22
Agreement No-258/585/MMSY

Name of Agency:- Mtd. Naushad Alam

DIVISION

Const. cost:- ~~4184055~~ 1205244 AREA 16

Maint. cost:- 1684667: 1489890

Total:- ~~13525722~~

SUB-DIVISION

Date of completion:- 15-02-2022 3542844 AREA 16

Date of completion:- 14-02-2023

MEASUREMENT BOOK

2613

11

Particulars	Details of actual measurement				Contents of area
	Nö.	L.	B.	D.	
<u>Name of Road:- Construction of Road from</u>					
<u>PMGSy Sahil Chowk to Mandal</u>					
<u>tola in Araria block, U/MHGSy.</u>					
<u>Agreement no - 258/SBD/MHGSy/2021-22</u>					
<u>Agency - Md. Naushad Alam.</u>					
<u>A+PO - Sathilla Binsgachhi</u>					
<u>Distt - Araria Pn - 854311.</u>					
<u>Date of Comm - 15/02/2022</u>					
<u>Date of Comp - 14/02/2023.</u>					
<u>Actual Date of Comp - 20/01/2023.</u>					
/					
<u>Upto dated measurement</u>					

1) <u>Count of GSB 4m-I well graded</u>				
<u>For PCC Portion</u>				
Ch. 0.004m to 235m	1x4x	30.00x	3.75x	0.10 = 45.00 m ³
	1x3x	30.00x	3.75x	0.10 = 33.75 ..
	1x1x	25.00x	3.75x	0.10 = 9.37 ..
Ch. 104.3 to 109m (47m)	1x1x	30.00x	3.75x	0.10 = 11.25 ..
<u>Link road</u>				
Ch. 0 to 90m	1x3x	30.00x	3.00x	0.10 = 27.00 ..
Link road				
Ch. 0 to 251m	1x1x	17.00x	3.75x	0.10 = 6.37 ..
				22.50
→	1x4x	30.00x	3.75x	0.10 = 45.00 ..
	1x2x	30.00x	3.75x	0.10 = 22.50 ..
	1x1x	11.00x	3.75x	0.10 = 4.12 ..
	1x2x	30.00x	3.75x	0.10 = 22.50 ..
				<u>Total: 226.86 m³</u>

Bht Vol: 10456222...

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add GST + 11/100 @ 13% = (+)					1359310.00
Add 6% Fee (Dep. 23) = (+)					153811.20
				Total =	11969348.00
Less below @ 0.15% = (-)					179542.00
				Total =	11951394.00
Less Provision bill (P. 8 THD) = (-)					3394849.00
				Net =	8556545.00
Work has been completed as per Specification & order of E.T.I.					

20/11/23
JE20/11/23
JEupto dated mat. Statement

- 1) E.T.W = 5646.66 m³
- 2) Stone metal = 1325.23 m³
- 3) U.Sand = 346.73 m³
- 4) Stone Screening = 102.38 m³
- 5) C/Sand = 180.49 m³
- 6) Stone Chips = 361.17 m³
- 7) Bitume (S-50) = 6.4424 MT (42.00 cum)
- 8) Emulsion (SS-1) = 2.8821 MT (2.00 cum)
- 9) Emulsion (RS-1) = 0.9290 MT (5.00 cum)

20/11/23
JE