

Name of work - MIMUSY अलार्म सेकुरिटी से सहायक एक
पथ निर्माण

HEAD - MIMUSY (SC)

Schedule XLV-Form No. 134

1958D
2020-21

Damapur

DIVISION

Name of A.E. Sd. Name - Chandrase Gupta, SUB-DIVISION
Paulwari Shreeff

M.B. No - 1436

MEASUREMENT BOOK

Name of Agency - Asun Kumar

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const and 5 year maintenance to road from Sakraichla to Solachan.					
Agency - Boun Kumar, Newra Road Denapuri, Khagaul Bishu Sardaiga Nagar, Barigan lane, Bailey road, Patna					
Agreement No - 19/SBD/2020-21					
					Date 13/02/2021
Actual date of completion of const work - 23.03.2022					
Work done					
					MIL
 26.04.2023 TE					 26/04/2023 HC

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
① Clearing and grubbing road land -					
0.183 Hect vide P (35)					
@ R 52998 = 90/Hect Rs 9699 =					
② P.V. ETL with lift upto 1.5 m and head upto 1000 m -					
281.86 m ³ vide P (35)					
@ R 192 = 03 / m ³ - Rs 54,125 =					
③ P.V. ETL with lift upto 1.5 m and head upto 1000 m -					
657.664 m ³ vide P (35)					
@ R 154 = 58 / m ³ - Rs 1,01,661 =					
④ Const. of Subgrade and earthen shoulder -					
320.796 m ³ vide P (35)					
@ R 190 = 01 / m ³ - Rs 60,954 =					
⑤ Const. of G.S.D by providing well graded material -					
100.640 m ³ vide P (35)					
@ R 2986 = 36 / m ³ - Rs 3,00,547 =					
⑥ P.V. and compacting stone aggregate of specific size to WBM gr III -					
103.931 m ³ vide P (29)					
@ R 3836 = 97 / m ³ Rs 3,98,780 =					

Continuation /

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B. F R 9, 25, 766.20
⑦ Const. of Un-reinforced c.c pavement - M30 -	9				
221.72 m ³ with P-36					
@ R 6605 = 40 / m ³ - R 14, 64, 549.20					
⑧ Plv and fixing of ordinary K.M stone.	11				
2 Nos with P-36					
@ R 2287 = 61 each R 4575.20					
⑨ Painting two coat on new concrete surface -	14				
20.64 m ² with P-36					
@ R 100 = 17 / m ² - R 2067.20					
⑩ Plv and fixing of Typical informatory sign board with logo -	16				
3 Nos with P-36					
@ R 9492 = 07 each R 28476.20					
⑪ Plv and fixing of Traffic Sign -	17, 18, 19				
① 600mm equilateral triangle -					
4 Nos with P-36					
@ R 3507 = 97 each R 14, 032.20					
② 600mm x 450mm sign rectangular board -					
4 Nos with P-36					
Continuation					
@ R 4562 = 01 each - R 18, 248.20					
R 24, 57, 713.20					

[illegible]

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर