

पृथक् नाम :- 3054(MR) 16470 POKHARRA

3054M102
New Mohar

Road पथ आम्हारे कार्मि
Schedule XLV-Form No. 134

कार्यपालक अभियंता
शामीन कार्य विभाग, कार्य प्रणाली

DIVISION

प्रमाण :- डोजाट

नरकटियाण

SUB-DIVISION

M.B.N. 1678/22-23

MEASUREMENT BOOK

(507)

RD
(3) AND FINAL BILL of
CONSTRUCTION)
21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK- Repair of Road					
From To 4 to Poharwa under					
MIR 3054.					
Agency- Miss. G. Pilling and					
Construction, Mathura.					
Agreement No. 40 MBD/2022-23					
Date of Start- 29-11-2022					
Date of completion- 28-08-2023					
Actual Date of completion-					
(Record-Entry)					
1/25 Excavation					
For slab curbed					
(2 M X 2 M L N)					
Abutment- $2 \times 7.6 \text{ M} \times 2.3 \text{ M} \times 1.6 \text{ M} = 55.93 \text{ M}^3$					
R-wall- $4 \times 1.6 \text{ M} \times 2.10 \times 1.6 \text{ M} = 21.50 \text{ M}^3$					
Floor (Deck slab)- $1 \times 6.2 \times 0.40 \times 0.25 = 0.62 \text{ M}^3$					
					78.05 M ³
2/26 Sand filling in foundation					
trenches					
Floor (Deck slab)- $1 \times 6.2 \text{ M} \times 1.62 \times 0.10 = 1.01 \text{ M}^3$					
3/27 Providing P.C.C (M15)					
as Levelling course.					
in foundation					
Abutment- $2 \times 7.6 \text{ M} \times 2.30 \times 0.20 = 6.99 \text{ M}^3$					
R-wall- $4 \times 1.6 \text{ M} \times 2.10 \times 0.20 = 2.68 \text{ M}^3$					
Continuation					T = 96.6 M ² .

B/F- 97, 33, 3532

Continuation